

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : King Street Public School (4514)
Region : Hunter/Central Coast
State Electorate : Upper Hunter
Local Government Area : Singleton

Initial Survey : Noel Arnold & Associates : 27 - May - 2008
Reviewed By : Grencap-NAA : 04 - Dec - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration/Staff Facilities - 1964 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids	Non Accessible Area - Area inaccessible

Interior

B00A - R0001 - Principal (18.58 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 4514/B00A/R0001/Floor Coverings Res/Textile/S9	No Asbestos Detected
Floor Coverings Res/Textile	Tile Adhesive 4514/B00A/R0001/Floor Coverings Res/Textile/S10	No Asbestos Detected

B00A - R0002 - Security Store (3.16 m2)

No Asbestos

B00A - R0003 - Sick Bay - Shower/Toilet (3.81 m2)

No Asbestos

B00A - R0004 - General Storeroom (17.84 m2)

No Asbestos

B00A - R0008 - Clerical Office (11.6 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 4514/B00A/R0001/Floor Coverings Res/Textile/S9	No Asbestos Detected
Floor Coverings Res/Textile	Tile Adhesive 4514/B00A/R0001/Floor Coverings Res/Textile/S10	No Asbestos Detected

B00A - R0009 - Duplicating Workroom (31.79 m2)

No Asbestos

B00A - R0010 - Sick Bay (8.11 m2)

No Asbestos

B00A - R0011 - Interview (14.76 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 4514/B00A/R0001/Floor Coverings Res/Textile/S9	No Asbestos Detected
Floor Coverings Res/Textile	Tile Adhesive 4514/B00A/R0001/Floor Coverings Res/Textile/S10	No Asbestos Detected

B00A - R0012 - Movement (19.62 m2)

No Asbestos

B00A - R0013 - Staff Room Annexe (15.84 m2)

No Asbestos

B00A - R0014 - Staff Toilet (3.6 m2)

No Asbestos

B00A - R0015 - Staff Toilet (3.57 m2)

No Asbestos

B00A - R0016 - Security Store (7.42 m2)

No Asbestos

B00A - R0017 - Staff Room Annexe (12.64 m2)

No Asbestos

B00A - R0018 - Staff Room (71.09 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No						Test Result
B00A - R0019 - Entry Vestibule (33.43 m2)						
No Asbestos						
B00A - R0020 - External Movement (3 m2)						
No Asbestos						
B00A - Room+1 - Added Room						
Ceiling Structures/Linings	Flat AC Sheeting	20m2	South	Minimal Damage (2)	Low (1)	Low Priority (2-3)
4514/B00B/R0001/Ceiling Structures/Linings/S2				Chrysotile (white asbestos) , Amosite (brown asbestos)		

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - General Learning/Music - 1964 - Brick/Veneer (Brick/Veneer)**Exterior**

In-fill-panel	Flat AC Sheeting 4514/B00B/In-fill-panel/S11					No Asbestos Detected
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids	Non Accessible Area - Area inaccessible					

Interior**B00B - R0001 - Movement (2.5 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4514/B00B/R0001/Ceiling Structures/Linings/S2	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0002 - Uniform Shop (24.54 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0003 - Staff Toilet (3.36 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0004 - Movement (8.65 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0005 - Home Base Store (4.19 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0006 - Home Base (57.33 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	North, West	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0007 - Home Base (57.17 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	South, West	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0008 - Home Base Store (4.46 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0009 - General Storeroom (5.06 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0010 - Movement (4.07 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R0011 - Movement (2.47 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00B/R0001/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00B - R0012 - Movement (2.32 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00B/R0001/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00B - Room+1 - Added Room						
Ceiling Structures/Linings	Flat AC Sheeting	20m2	South	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	4514/B00B/R0001/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - General Learning - 1964 - Brick/Veneer (Brick/Veneer)

Exterior

In-fill-panel	Flat AC Sheeting 4514/B00B/In-fill-panel/S11					No Asbestos Detected
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids	Non Accessible Area - Area inaccessible					

Interior

B00C - R0001 - Home Base (57.98 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	South west corner	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)

B00C - R0002 - Home Base Store (4.26 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00C - R0003 - Main Switch Board (1.25 m2)

Wall Linings Internal	Flat AC Sheeting 4514/B00F/R1003/Door lining/S8	10m2	Throughout	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5) Chrysotile (white asbestos)
-----------------------	--	------	------------	----------------------------	---------	---

B00C - R0004 - Movement (16.16 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00C - R0005 - Movement (4.83 m2)

Ceiling Structures/Linings	Flat AC Sheeting 4514/B00B/R0001/Ceiling Structures/Linings/S2	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
----------------------------	---	-----	------------	--------------------	---------	---

B00C - R0006 - Home Base Store (4.3 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00C - R0007 - Home Base (58.13 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	Southeast corner	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)

B00C - Room+1 - Added Room

Ceiling Structures/Linings	Flat AC Sheeting 4514/B00B/R0001/Ceiling Structures/Linings/S2	40m2	East	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
----------------------------	---	------	------	--------------------	---------	---

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - General Learning - 1964 - Brick/Veneer (Brick/Veneer)

Exterior

In-fill-panel	Flat AC Sheeting 4514/B00B/In-fill-panel/S11					No Asbestos Detected
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids	Non Accessible Area - Area inaccessible					

Interior

B00D - R0001 - Home Base (58.05 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	Southwest corner	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)

B00D - R0002 - Home Base Store (4.24 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00D - R0003 - Movement (17.62 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00D - R0004 - Movement (4.8 m2)

Ceiling Structures/Linings	Flat AC Sheeting 4514/B00B/R0001/Ceiling Structures/Linings/S2	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
----------------------------	---	-----	------------	--------------------	---------	---

B00D - R0005 - Home Base Store (4.26 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00D - R0006 - Home Base (58.05 m2)

Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flue	Fibre Cement Pipe 4514/B00B/R0006/Flue/S4	1Unit(s)	Southeast corner	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)

B00D - Room+1 - Added Room

Ceiling Structures/Linings	Flat AC Sheeting 4514/B00B/R0001/Ceiling Structures/Linings/S2	20m2	East	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
----------------------------	---	------	------	--------------------	---------	---

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
B00E - Pupil Facilities/Administration - 1964 - Brick/Block (Brick/Block)						
Exterior						
Faccia	Flat AC Sheeting	8m	East, West, Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00B/R0001/Ceiling Structures/Linings/S2			Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Interior						
B00E - R0001 - Toilets - Girls (30.1 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0002 - Toilets - Boys (28.28 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0003 - Staff Toilet (1.28 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0004 - Movement (46.77 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	47m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
In-fill-panel	Flat AC Sheeting	8m2	North, South, Upper portion	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0005 - General Storeroom (11.19 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0006 - General Assistant/Bulk Store (21.05 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0007 - Movement (112.65 m2)						
In-fill-panel	Flat AC Sheeting	8m	North, South, Upper portion	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0008 - Canteen Office/Store (3.76 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5			Chrysotile (white asbestos) , Amosite (brown asbestos)		
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	4514/B00E/R0008/Floor Coverings Res/Textile/S7					
B00E - R0009 - Staff Toilet (4.3 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00E/R0004/Ceiling Structures/Linings/S5				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - R0010 - Canteen (24.19 m2)						
No Asbestos						
B00E - R0011 - Garden Store (21.45 m2)						
No Asbestos						
B00E - Room+1 - Added Room						
Ceiling Structures/Linings	Flat AC Sheeting	20m2	South	Minimal Damage (2)	Low (1)	Low Priority (2-3)
4514/B00B/R0001/Ceiling Structures/Linings/S2				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00E - Room+2 - Added Room						
Ceiling Structures/Linings	Flat AC Sheeting	20m2	North	Minimal Damage (2)	Low (1)	Low Priority (2-3)
4514/B00B/R0001/Ceiling Structures/Linings/S2				Chrysotile (white asbestos) , Amosite (brown asbestos)		

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

B00F - General Learning/Library - 1970 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	80m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5				Chrysotile (white asbestos) , Amosite (brown asbestos)	
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B00F - R0001 - Home Base (58.02 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Thermacon Heater	Encapsulated Insulation material within unit	3Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Sealed unit					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R0002/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					No Asbestos Detected
	4514/B00F/R0001/Floor Coverings Res/Textile/S16					

B00F - R0002 - Home Base Store (5.75 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R0002/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					No Asbestos Detected
	4514/B00F/R0001/Floor Coverings Res/Textile/S16					

B00F - R0003 - Distribution Board (0.76 m2)

Note: No inspection of live electrical installation.

Door lining	Flat AC Sheeting	2Unit(s)	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R1003/Door lining/S8					Chrysotile (white asbestos)

B00F - R0004 - Movement (15.81 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R0002/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					No Asbestos Detected
	4514/B00F/R0001/Floor Coverings Res/Textile/S16					

B00F - R0005 - External Movement (42.21 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R0006 - Home Base Store (4.52 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00F/R0002/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					
4514/B00F/R0001/Floor Coverings Res/Textile/S16					No Asbestos Detected	
B00F - R0007 - Home Base (57.04 m2)						
Ceiling Structures/Linings	Vermiculite					
4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Thermacon Heater	Encapsulated Insulation material within unit	3Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00F/R0002/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					
4514/B00F/R0001/Floor Coverings Res/Textile/S16					No Asbestos Detected	
B00F - R0008 - Movement (16.59 m2)						
No Asbestos						
B00F - R0009 - Cleaning Distributed Store (5.64 m2)						
No Asbestos						
B00F - R0011 - Toilets - Girls (31.51 m2)						
No Asbestos						
B00F - R0012 - Plant (6.96 m2)						
No Asbestos						
B00F - R0013 - Toilets - Boys (32.82 m2)						
No Asbestos						
B00F - R0014 - External Movement (8.26 m2)						
No Asbestos						
B00F - R0016 - Stairs (4.77 m2)						
No Asbestos						
B00F - R0017 - Sports Store (5.47 m2)						
No Asbestos						
B00F - R0018 - Movement (83.29 m2)						
No Asbestos						
B00F - R0019 - Sports Store (9.9 m2)						
No Asbestos						
B00F - R0020 - Sports Store (7.3 m2)						
No Asbestos						
B00F - R1001 - Home Base (57.79 m2)						
No Asbestos						
B00F - R1002 - Home Base Store (5.73 m2)						
No Asbestos						
B00F - R1003 - Distribution Board (0.9 m2)						
					Note: No inspection of live electrical installation.	
Door Lining	Flat AC Sheeting	2m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00F/R1003/Door lining/S8					Chrysotile (white asbestos)	
B00F - R1004 - Movement (15.82 m2)						
No Asbestos						
B00F - R1005 - Movement (57.82 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00E/R0004/Ceiling Structures/Linings/S5				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00F - R1006 - Home Base Store (4.68 m2)						
No Asbestos						
B00F - R1007 - Home Base (56.83 m2)						
No Asbestos						
B00F - R1008 - K.L.A. Store (28.47 m2)						
No Asbestos						
B00F - R1009 - Reading Area (128.52 m2)						
No Asbestos						
B00F - R1010 - Library Office/Workroom (10.15 m2)						
No Asbestos						
B00F - R1011 - Library Office/Workroom (12.6 m2)						
No Asbestos						
B00F - R1012 - Stairs (11.81 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B00E/R0004/Ceiling Structures/Linings/S5				Chrysotile (white asbestos) , Amosite (brown asbestos)		

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - General Learning/Staff Facilities - 1970 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	70m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5				Chrysotile (white asbestos) , Amosite (brown asbestos)	
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B00G - R0001 - Home Base Store (6.7 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					
Floor Coverings Res/Textile	backing to tile					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					

B00G - R0002 - General Storeroom (6.8 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					

B00G - R0003 - Distribution Board (0.66 m2)

Note: No inspection of live electrical installation.

Door lining	Flat AC Sheeting	2Unit(s)	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R1003/Door lining/S8				Chrysotile (white asbestos)	

B00G - R0006 - Movement (8.17 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					
Floor Coverings Res/Textile	back of tile					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					

B00G - R0007 - Home Base (57.12 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4514/B00B/R0003/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					
Floor Coverings Res/Textile	backing to tile					No Asbestos Detected
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					

B00G - R0008 - Cleaning Distributed Store (5.68 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00G - R0009 - Movement (16.45 m2)						
No Asbestos						
B00G - R0010 - Home Base (56.97 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	
Floor Coverings Res/Textile	backing	4514/B00G/R1002/Floor Coverings Res/Textile/S14			No Asbestos Detected	
B00G - R0011 - Home Base Store (5.66 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	
B00G - R0012 - Movement (15.85 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	
B00G - R0013 - Home Base Store (5.66 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	
B00G - R0014 - Home Base (57.93 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	
B00G - R0015 - Stairs (4.77 m2)						
No Asbestos						
B00G - R0016 - External Movement (58.81 m2)						
No Asbestos						
B00G - R0017 - Access Shower/Toilet/Change (9.04 m2)						
No Asbestos						
B00G - R1001 - Home Base Store (6.71 m2)						
Ceiling Structures/Linings	Vermiculite	4514/B00B/R0003/Ceiling Structures/Linings/S3			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	4514/B00G/R1002/Floor Coverings Res/Textile/S13			No Asbestos Detected	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	back of tile					
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1002 - General Storeroom (6.75 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					No Asbestos Detected
Floor Coverings Res/Textile	back of tile					
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1003 - Distribution Board (0.68 m2)						
Note: No inspection of live electrical installation.						
Door lining	Flat AC Sheeting	2Unit(s)	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R1003/Door lining/S8					Chrysotile (white asbestos)
B00G - R1004 - Staff Toilet (4.58 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1005 - Cleaning Distributed Store (1.95 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00F/R1003/Door lining/S8					Chrysotile (white asbestos)
B00G - R1006 - Movement (76.61 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4514/B00E/R0004/Ceiling Structures/Linings/S5					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00G - R1007 - Movement (8.14 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1008 - Home Base (57.12 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	4514/B00G/R1002/Floor Coverings Res/Textile/S13					No Asbestos Detected
Floor Coverings Res/Textile	back of tile					
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1009 - Home Base (56.89 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	back of tile					
	4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1010 - Home Base Store (5.66 m2)						
Ceiling Structures/Linings	Vermiculite					
	4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1011 - Movement (15.81 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 4514/B00G/R1002/Floor Coverings Res/Textile/S13					No Asbestos Detected
Floor Coverings Res/Textile	backing to tiles 4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1012 - Home Base Store (5.63 m2)						
Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R1013 - Home Base (57.79 m2)						
Ceiling Structures/Linings	Vermiculite 4514/B00B/R0003/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 4514/B00G/R1002/Floor Coverings Res/Textile/S13					No Asbestos Detected
Floor Coverings Res/Textile	back of tile 4514/B00G/R1002/Floor Coverings Res/Textile/S14					No Asbestos Detected
B00G - R1014 - Stairs (11.81 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 4514/B00E/R0004/Ceiling Structures/Linings/S5	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos) , Amosite (brown asbestos)</i>

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Other-Community Use - 1964 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00H - R0001 - Dental Clinic (12.64 m2)	No Asbestos
B00H - R0002 - Dental Clinic (6.13 m2)	No Asbestos
B00H - R0003 - Dental Clinic (1.89 m2)	No Asbestos
B00H - R0004 - Dental Clinic (3.86 m2)	No Asbestos
B00H - R0005 - Dental Clinic (1.45 m2)	No Asbestos
B00H - R0006 - Dental Clinic (8.48 m2)	No Asbestos
B00H - R0007 - Dental Clinic (0.87 m2)	No Asbestos
B00H - R0008 - Dental Clinic (8.67 m2)	No Asbestos
B00H - R0009 - Dental Clinic (8.56 m2)	No Asbestos
B00H - R0010 - Dental Clinic (0.1 m2)	No Asbestos
B00H - R0011 - Dental Clinic (5.57 m2)	No Asbestos
B00H - R0012 - Dental Clinic (2.93 m2)	No Asbestos
B00H - R0013 - Dental Clinic (8.02 m2)	No Asbestos
B00H - R0014 - Dental Clinic (3.43 m2)	No Asbestos
B00H - R0015 - Dental Clinic (1.02 m2)	No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00I - General Learning/Pupil Facilities - 1978 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids - Raked Ceiling	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00I - R0001 - Movement (6.99 m2)	No Asbestos
B00I - R0002 - General Storeroom (3.77 m2)	No Asbestos
B00I - R0003 - Home Base (57.44 m2)	No Asbestos
B00I - R0004 - Home Base Store (5.43 m2)	No Asbestos
B00I - R0005 - Practical Activities - 1hb (39.66 m2)	No Asbestos
B00I - R0006 - Withdrawal Space - 1hb (9.65 m2)	No Asbestos
B00I - R0007 - Home Base (57.13 m2)	No Asbestos
B00I - R0008 - Home Base Store (5.47 m2)	No Asbestos
B00I - R0009 - Movement (8.87 m2)	No Asbestos
B00I - R0010 - Distribution Board (0.7 m2)	No Asbestos Note: No inspection of live electrical installation.
B00I - R0011 - Movement (14.23 m2)	No Asbestos
B00I - R0012 - Practical Activities - 1hb (62.99 m2)	No Asbestos
B00I - R0013 - Cleaning Distributed Store (1.73 m2)	No Asbestos
B00I - R0014 - Craft Store (2.88 m2)	No Asbestos
B00I - R0015 - Withdrawal Space - 1hb (9.9 m2)	No Asbestos
B00I - R0016 - Home Base (58.37 m2)	No Asbestos
B00I - R0017 - Home Base Store (4.15 m2)	No Asbestos
B00I - R0018 - Seminar/Study (15.12 m2)	No Asbestos
B00I - R0019 - Movement (7.39 m2)	No Asbestos
B00I - R0020 - Movement (8.76 m2)	No Asbestos
B00I - R0021 - Movement (8.6 m2)	No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B001 - R0022 - Home Base (57.48 m2)						
No Asbestos						
B001 - R0023 - Home Base Store (5 m2)						
No Asbestos						
B001 - R0024 - Withdrawal Space - 1hb (10.19 m2)						
No Asbestos						
B001 - R0025 - Movement (7.01 m2)						
No Asbestos						
B001 - R0026 - Home Base (56.94 m2)						
No Asbestos						
B001 - R0027 - Home Base Store (5.4 m2)						
No Asbestos						
B001 - R0028 - Toilets - Girls (15.56 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B001/R0028/Partition Walls (Cubicles)/S15					Chrysotile (white asbestos)	
B001 - R0029 - Cleaning Supplies (7.43 m2)						
No Asbestos						
B001 - R0030 - Toilets - Boys (15.84 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4514/B001/R0028/Partition Walls (Cubicles)/S15					Chrysotile (white asbestos)	
B001 - R0031 - Movement (12.47 m2)						
No Asbestos						
B001 - R0032 - Movement (9.06 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00L - Communal Facilities - 2004 - Concrete (Concrete)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00L - R0001 - Communal Space (563.77 m2)

No Asbestos

B00L - R0002 - Hall Chair Store (28.84 m2)

No Asbestos

B00L - R0003 - P.E. Store (9.71 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00L - R0004 - External Movement (86.7 m2)

No Asbestos

B00L - R0005 - Communal/Performance Store (44.42 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00N - Library - 2011 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00N - R0001 - External Movement (23.09 m2)

No Asbestos

B00N - R0002 - Reading Area (230.73 m2)

No Asbestos

B00N - R0003 - Library Office/Workroom (26.62 m2)

No Asbestos

B00N - R0004 - Communications Room (8.1 m2)

No Asbestos

B00N - R0005 - K.L.A. Store (20.42 m2)

No Asbestos

B00N - R0006 - Main Switch Board (0.72 m2)

No Asbestos

B00N - R0007 - Toilet - Lobby (2.49 m2)

No Asbestos

B00N - R0008 - Cleaning Distributed Store (3.42 m2)

No Asbestos

B00N - R0009 - Staff Toilet (4.92 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B000 - Storage - 1998 - Metal Shed (Metal Shed)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B000 - R0001 - General Assistant/Bulk Store (18.22 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00P - Storage - 2005 - Metal Shed (Metal Shed)

Exterior

Ceiling Voids - Flat Roof No Asbestos Found

Underfloor Voids - Slab on Ground No Asbestos Found

Interior

B00P - R0001 - General Storeroom (34.93 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017