

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Leumeah Public School (4058)
Region : South Western Sydney
State Electorate : Macquarie Fields
Local Government Area : Campbelltown

Initial Survey : Noel Arnold & Associates : 24 - Apr - 2008
Reviewed By : Parsons Brinckerhoff : 25 - Nov - 2016



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

B00A - Administration/General Learning - 1979 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible No Voids					
Ceiling Voids	No Asbestos Found					
Gable Ends	Flat AC Sheeting 4058/B00A/Gable Ends/S24	24m2	North & South ends	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)

Interior**B00A - R0001 - Movement (4.69 m2)**

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0002 - Practical Activities - 1hb (16.29 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

Floor Coverings Res/Textile	Vinyl Tiles 4058/B00A/R0016/Floor Coverings Res/Textile/S2	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	---	------	------------	--------------------	---------	--

B00A - R0003 - Home Base (56.69 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0004 - Distribution Board (4.54 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board 4058/B00A/R0004/Electrical Backing Board/S21	1m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
--------------------------	--	-----	------------	--------------------	---------	--

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

Electrical Backing Board	Resinous Board 4058/B00A/R0004/Electrical Backing Board/S22					No Asbestos Detected
--------------------------	--	--	--	--	--	----------------------

B00A - R0005 - Interview (14.01 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0006 - Staff Toilet (2.65 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0007 - Staff Toilet (4.65 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0008 - Staff Toilet (4.62 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00A - R0009 - Cleaning Distributed Store (4.26 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R0010 - Movement (20.82 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0011 - Duplicating Workroom (23.21 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0012 - Staff Room Annexe (17.98 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0013 - Movement (63.19 m2)						
No Asbestos						
B00A - R0014 - Clerical Office (5.4 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0015 - Deputy Principal (14.68 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0016 - General Storeroom (11.08 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
	4058/B00A/R0016/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0017 - Clerical Office (33.79 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0018 - Sick Bay (9.24 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0019 - Movement (19.12 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0020 - Deputy Principal (12.48 m2)						
Ceiling Structures/Linings	Vermiculite					
	4058/B00A/R0010/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0021 - General Storeroom (0.46 m2)						
Electrical Backing Board	Resinous Board	1m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00A/R0021/Electrical Backing Board/S23					Chrysotile (white asbestos)
B00A - R0022 - General Storeroom (0.44 m2)						
No Asbestos						
B00A - R0023 - Staff Toilet (2.27 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		4058/B00A/R0010/Ceiling Structures/Linings/S1			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0024 - Principal (16.35 m2)						
Ceiling Structures/Linings	Vermiculite		4058/B00A/R0010/Ceiling Structures/Linings/S1			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0025 - Staff Room (79.35 m2)						
Ceiling Structures/Linings	Vermiculite		4058/B00A/R0010/Ceiling Structures/Linings/S1			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00A - R0026 - Movement (109.89 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - General Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground Non Accessible Area
- Area inaccessible No Voids

Ceiling Voids No Asbestos Found

Interior**B00B - R0001 - Toilets - Boys/Girls (3.49 m2)**

Partition Walls (Cubicles) Compressed AC Sheet 2m2 East, Variable positions Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0001/Partition Walls (Cubicles)/S3 **Chrysotile (white asbestos)**

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0002 - Practical Activities - 1hb (11.7 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 12m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0007/Floor Coverings Res/Textile/S5 **Clerical Error - No Sample Taken**

B00B - R0003 - Home Base (91.57 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0004 - Home Base (91.56 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0005 - Practical Activities - 1hb (11.7 m2)

Floor Coverings Res/Textile Vinyl Tiles 12m2 South Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0007/Floor Coverings Res/Textile/S5 **Clerical Error - No Sample Taken**

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0006 - Toilets - Boys/Girls (3.49 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Partition Walls (Cubicles) Compressed AC Sheet 3m2 East, Variable positions Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0001/Partition Walls (Cubicles)/S3 **Chrysotile (white asbestos)**

B00B - R0007 - Practical Activities - 1hb (20.62 m2)

Floor Coverings Res/Textile Vinyl Tiles 21m2 North Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0007/Floor Coverings Res/Textile/S5 **Clerical Error - No Sample Taken**

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0008 - Home Base (57.5 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0009 - Toilets - Girls (29.94 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	9m2	East, Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00B/R0001/Partition Walls (Cubicles)/S3					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
4058/B00B/R0001/Ceiling Structures/Linings/S4					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0010 - Craft Store (15.37 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00B/R0007/Floor Coverings Res/Textile/S5					Clerical Error - No Sample Taken	
Ceiling Structures/Linings	Vermiculite					
4058/B00B/R0001/Ceiling Structures/Linings/S4					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0011 - Movement (2.2 m2)						
Ceiling Structures/Linings	Vermiculite					
4058/B00B/R0011/Ceiling Structures/Linings/S25					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0012 - Distribution Board (0.74 m2)						
<i>Note: No inspection of live electrical installation.</i>						
Electrical Backing Board	Resinous Board	1m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00B/R0012/Electrical Backing Board/S26					Chrysotile (white asbestos)	
B00B - R0013 - Toilets - Boys (28.3 m2)						
Ceiling Structures/Linings	Vermiculite					
4058/B00B/R0013/Ceiling Structures/Linings/S6					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0014 - Movement (97.65 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - General Learning - 1979 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area					
	- Area inaccessible No Voids					
Ceiling Voids	No Asbestos Found					

Interior

B00C - R0001 - Practical Activities - 1hb (21.48 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00C/R0001/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B00C - R0002 - Home Base (56.59 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

B00C - R0003 - Home Base (56.65 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

B00C - R0004 - Practical Activities - 1hb (21.5 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00C/R0001/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B00C - R0005 - Toilets - Boys (13.31 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00B/R0001/Ceiling Structures/Linings/S4					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00C/R0005/Partition Walls (Cubicles)/S9					Chrysotile (white asbestos)

B00C - R0006 - General Assistant/Bulk Store (13.57 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00B/R0001/Ceiling Structures/Linings/S4					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

B00C - R0007 - Uniform Shop (13.5 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

B00C - R0008 - Cleaning Distributed Store (6.22 m2)

Electrical Backing Board	Resinous Board	7m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00C/R0008/Electrical Backing Board/S27					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	2m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	4058/B00C/R0001/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B00C - R0009 - Toilets - Girls (13.35 m2)

Ceiling Structures/Linings	Vermiculite					
	4058/B00C/R0002/Ceiling Structures/Linings/S7					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00C/R0005/Partition Walls (Cubicles)/S9					Chrysotile (white asbestos)	

B00C - R0010 - Movement (77.19 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - General Learning - 1973 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible No Voids					
Ceiling Voids	No Asbestos Found					

Interior

B00D - R0001 - Home Base (57.81 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0002 - Practical Activities - 1hb (20.64 m2)

Floor Coverings Res/Textile	Vinyl Tiles	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00D/R0002/Floor Coverings Res/Textile/S18						Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0003 - Practical Activities - 1hb (20.64 m2)

Floor Coverings Res/Textile	Vinyl Tiles	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00D/R0002/Floor Coverings Res/Textile/S18						Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0004 - Home Base (57.82 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0005 - Movement (24.42 m2)

Floor Coverings Res/Textile	Vinyl Tiles	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00D/R0002/Floor Coverings Res/Textile/S18						Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0006 - Canteen (30.41 m2)

Floor Coverings Res/Textile	Vinyl Tiles	31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00D/R0002/Floor Coverings Res/Textile/S18						Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0007 - Canteen Office/Store (8.2 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00D/R0002/Floor Coverings Res/Textile/S18						Chrysotile (white asbestos)

B00D - R0008 - Staff Toilet (4.01 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0009 - Distribution Board (0.61 m2) Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00D - R0010 - Toilets - Boys (18.8 m2)

Ceiling Structures/Linings Vermiculite
 4058/B00D/R0010/Ceiling Structures/Linings/S16 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Partition Walls (Cubicles) Compressed AC Sheet 2m2 East, Middle portion Good Condition (1) Low (1) Low Priority (2-3)
 4058/B00D/R0010/Partition Walls (Cubicles)/S17 **Chrysotile (white asbestos)**

B00D - R0011 - General Storeroom (5.21 m2)

Ceiling Structures/Linings Vermiculite
 4058/B00D/R0010/Ceiling Structures/Linings/S16 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00D - R0012 - Cleaning Distributed Store (4.77 m2)

Ceiling Structures/Linings Vermiculite
 4058/B00D/R0010/Ceiling Structures/Linings/S16 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00D - R0013 - Toilets - Girls (13.14 m2)

Ceiling Structures/Linings Vermiculite
 4058/B00D/R0010/Ceiling Structures/Linings/S16 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Partition Walls (Cubicles) Compressed AC Sheet 3m2 North, East Good Condition (1) Low (1) Low Priority (2-3)
 4058/B00D/R0010/Partition Walls (Cubicles)/S17 **Chrysotile (white asbestos)**

B00D - R0014 - Movement (82.07 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - General Learning - 1973 - Brick/Veneer (Brick/Veneer)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible No Voids					
Ceiling Voids	No Asbestos Found					

Interior

B00E - R0001 - Home Base (57.5 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Electrical Backing Board	Resinous Board	1m2	East	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
	4058/B00E/R0001/Electrical Backing Board/S28					

B00E - R0002 - Practical Activities - 1hb (20.62 m2)

Floor Coverings Res/Textile	Vinyl Tiles 4058/B00D/R0002/Floor Coverings Res/Textile/S18	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

B00E - R0003 - Practical Activities - 1hb (20.62 m2)

Floor Coverings Res/Textile	Vinyl Tiles 4058/B00D/R0002/Floor Coverings Res/Textile/S18	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

B00E - R0004 - Home Base (57.5 m2)

Ceiling Structures/Linings	Vermiculite 4058/B00D/R0010/Ceiling Structures/Linings/S16					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0005 - Movement (64.74 m2)

No Asbestos						
-------------	--	--	--	--	--	--

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - General Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground Non Accessible Area
- Area inaccessible No Voids

Ceiling Voids No Asbestos Found

Interior**B00F - R0001 - Home Base (57.64 m2)**

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R0002 - Practical Activities - 1hb (20.68 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 21m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00F/R0002/Floor Coverings Res/Textile/S11 **Clerical Error - No Sample Taken**

B00F - R0003 - Practical Activities - 1hb (20.68 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 21m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00F/R0002/Floor Coverings Res/Textile/S11 **Clerical Error - No Sample Taken**

B00F - R0004 - Home Base (57.64 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R0005 - Home Base (91.37 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R0006 - Practical Activities - 1hb (13.33 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 14m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00F/R0002/Floor Coverings Res/Textile/S11 **Clerical Error - No Sample Taken**

B00F - R0007 - Toilets - Boys/Girls (3.76 m2)

Ceiling Structures/Linings Vermiculite
4058/B00B/R0001/Ceiling Structures/Linings/S4 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Partition Walls (Cubicles) Compressed AC Sheet 2m2 East, Variable positions Good Condition (1) Low (1) Low Priority (2-3)
4058/B00B/R0001/Partition Walls (Cubicles)/S3 **Chrysotile (white asbestos)**

B00F - R0008 - Distribution Board (0.74 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board Resinous Board 1m2 South, East, Middle portion Good Condition (1) Low (1) Low Priority (2-3)
4058/B00F/R0008/Electrical Backing Board/S29 **Chrysotile (white asbestos)**

B00F - R0009 - K.L.A. Store (32.36 m2)

Ceiling Structures/Linings Vermiculite
4058/B00F/R0001/Ceiling Structures/Linings/S12 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00F/R0002/Floor Coverings Res/Textile/S11					Clerical Error - No Sample Taken	

B00F - R0010 - Movement (86.03 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - General Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground Non Accessible Area
- Area inaccessible No Voids

Ceiling Voids No Asbestos Found

Interior**B00G - R0001 - Home Base (57.57 m2)**

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00G - R0002 - Practical Activities - 1hb (20.65 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 21m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00G/R0006/Floor Coverings Res/Textile/S20 **Chrysotile (white asbestos)**

B00G - R0003 - Practical Activities - 1hb (20.6 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 21m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00G/R0006/Floor Coverings Res/Textile/S20 **Chrysotile (white asbestos)**

B00G - R0004 - Home Base (57.44 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00G - R0005 - Home Base (57.43 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00G - R0006 - Practical Activities - 1hb (20.61 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 21m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00G/R0006/Floor Coverings Res/Textile/S20 **Chrysotile (white asbestos)**

B00G - R0007 - Practical Activities - 1hb (19.45 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile Vinyl Tiles 20m2 Throughout Good Condition (1) Low (1) Low Priority (2-3)
4058/B00G/R0006/Floor Coverings Res/Textile/S20 **Chrysotile (white asbestos)**

B00G - R0008 - Home Base (57.52 m2)

Ceiling Structures/Linings Vermiculite
4058/B00G/R0005/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00G - R0009 - Distribution Board (0.76 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board Resinous Board 1m2 West Good Condition (1) Low (1) Low Priority (2-3)
4058/B00G/R0009/Electrical Backing Board/S30 **Chrysotile (white asbestos)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00G - R0010 - Toilets - Girls (34.66 m2)						
Non Accessible	Vermiculite		4058/B00G/R0010/Non Accessible/S31			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0011 - Toilets - Boys (34.61 m2)						
Non Accessible	Vermiculite		4058/B00G/R0011/Non Accessible/S32			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0012 - Movement (97.75 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Communal Facilities - 1998 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible No Asbestos
Ceiling Voids	No Asbestos Found

Interior

B00H - R0001 - Communal Space (222.3 m2)

No Asbestos

B00H - R0002 - Raised Platform (37.86 m2)

No Asbestos

B00H - R0003 - Toilets - Girls (7.36 m2)

No Asbestos

B00H - R0004 - Movement (7.23 m2)

No Asbestos

B00H - R0005 - General Storeroom (9.67 m2)

No Asbestos

B00H - R0006 - Out Of School Hours Care Centre (12.84 m2)

No Asbestos

B00H - R0007 - Sports Store (15.67 m2)

No Asbestos

B00H - R0008 - Staff Kitchen (13.33 m2)

No Asbestos

B00H - R0009 - Shower/Change (2.4 m2)

No Asbestos

B00H - R0010 - Toilets - Boys (5.36 m2)

No Asbestos

B00H - R0011 - P.E. Store (16.27 m2)

No Asbestos

B00H - R0012 - Hall Chair Store (10.69 m2)

No Asbestos

B00H - R0013 - E.S.L. (15.44 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00H - R0014 - Cleaning Distributed Store (2.57 m2)

No Asbestos

B00H - R0015 - Disabled Toilet (4.67 m2)

No Asbestos

B00H - R0016 - Distribution Board (0.66 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00H - R0017 - Sound Cupboard (0.6 m2)

No Asbestos

B00H - R0018 - Movement (7.29 m2)

No Asbestos

B00H - R0019 - Covered Outdoor Learning Area (387.55 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00L - Library/General Learning - 1973 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible No Voids					
Ceiling Voids	No Asbestos Found					

Interior

B00L - R0001 - Home Base (70.06 m2)

Ceiling Structures/Linings	Vermiculite	71m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

B00L - R0002 - Practical Activities - 1hb (25.12 m2)

Ceiling Structures/Linings	Vermiculite	26m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R0002/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)	

B00L - R0003 - Practical Activities - 1hb (25.13 m2)

Ceiling Structures/Linings	Vermiculite	26m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R0002/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)	

B00L - R0004 - Home Base (69.17 m2)

Ceiling Structures/Linings	Vermiculite	70m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

B00L - R0005 - Home Base (70.05 m2)

Ceiling Structures/Linings	Vermiculite	71m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

B00L - R0006 - Practical Activities - 1hb (25.12 m2)

Ceiling Structures/Linings	Vermiculite	26m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R0002/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)	

B00L - R0007 - Practical Activities - 1hb (25.13 m2)

Ceiling Structures/Linings	Vermiculite	26m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R0002/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)	

B00L - R0008 - Home Base (70.05 m2)

Ceiling Structures/Linings	Vermiculite	71m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13					Clerical Error - No Sample Taken	

B00L - R0009 - General Storeroom (2.28 m2)

No Asbestos						
-------------	--	--	--	--	--	--

B00L - R0010 - Movement (95.04 m2)

No Asbestos						
-------------	--	--	--	--	--	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
B00L - R0011 - Distribution Board (0.73 m2)				Note: No inspection of live electrical installation.		
Non Accessible	Resinous Board	2Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R0011/Non Accessible/S33				Chrysotile (white asbestos)		
B00L - R1001 - Entry Vestibule (13.1 m2)						
Ceiling Structures/Linings	Vermiculite	14m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1002 - Toilets - Boys (3.73 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R1003/Partition Walls (Cubicles)/S15				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite	4m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1003 - Toilets - Girls (3.73 m2)						
Ceiling Structures/Linings	Vermiculite	4m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R1003/Partition Walls (Cubicles)/S15				Chrysotile (white asbestos)		
B00L - R1004 - K.L.A. Store (1.7 m2)						
Ceiling Structures/Linings	Vermiculite	2m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1005 - Cleaning Distributed Store (1.7 m2)						
Ceiling Structures/Linings	Vermiculite	2m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1006 - Communications Room (13.23 m2)						
Ceiling Structures/Linings	Vermiculite	14m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1007 - Library Office/Workroom (11.8 m2)						
Ceiling Structures/Linings	Vermiculite	12m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1008 - K.L.A. Store (22.31 m2)						
Ceiling Structures/Linings	Vermiculite					
4058/B00F/R0001/Ceiling Structures/Linings/S12				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00L - R1009 - Reading Area (31.45 m2)						
Ceiling Structures/Linings	Vermiculite	32m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1010 - Distribution Board (0.72 m2)				Note: No inspection of live electrical installation.		
Non Accessible	Resinous Board	2Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
4058/B00L/R1010/Non Accessible/S34				Chrysotile (white asbestos)		
B00L - R1011 - Reading Area (276.11 m2)						
Ceiling Structures/Linings	Vermiculite	277m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
4058/B00L/R0001/Ceiling Structures/Linings/S13				Clerical Error - No Sample Taken		
B00L - R1012 - Movement (12.19 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00M - General Learning/Multi Purpose Facilities - 2010 - Brick/Veneer (Brick/Veneer)

Exterior

Underfloor Voids - Slab on Ground Non Accessible Area
 - Area inaccessible No Voids

Ceiling Voids No Asbestos Found

Interior

B00M - R0001 - External Movement (26.82 m2)

No Asbestos

B00M - R0002 - Movement (5.13 m2)

No Asbestos

B00M - R0003 - Special Programs Store (10.8 m2)

No Asbestos

B00M - R0004 - Special Programs Room (33.24 m2)

No Asbestos

B00M - R0005 - Special Programs Store (5.13 m2)

No Asbestos

B00M - R0006 - Special Programs Room (33.17 m2)

No Asbestos

B00M - R0007 - Special Programs Store (10.83 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 602 - D11453 - Learning Unit - Standard With P.A.A. : Placement Date - 5/03/2010

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Learning space/withdrawal/entry

No Asbestos Found.

R2 - Home Base Store

No Asbestos Found.

OS 602 - D12805 - Learning Unit - Standard With P.A.A. : Placement Date - 4/02/2015

Exterior

Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2

Interior

R1 - Learning space/withdrawal/entry

Ceiling	Flat AC Sheet	Assumed Asbestos	70 m2
---------	---------------	------------------	-------

R2 - Home Base Store

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	3 m2

OS 603 - D15830 - Learning Unit - Standard With P.A.A. A/C : Placement Date - 12/04/2012

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Learning space/withdrawal/entry

No Asbestos Found.

R2 - Home Base Store

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017