

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Airds High School (8493)

Region : South Western Sydney

State Electorate : Campbelltown

Local Government Area : Campbelltown

Initial Survey : Noel Arnold & Associates : 20 - May - 2008

Reviewed By : Grencap-NAA : 27 - Aug - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B001 - Technological & Applied Studies - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Compressed AC Sheet 8493/B003/Sun Shades/S19					No Asbestos Detected
Wall Cladding	Flat AC Sheeting 8493/B001/Wall Cladding/S36					No Asbestos Detected
Eaves Linings	Flat AC Sheeting 8493/B001/Eaves Linings/S35					No Asbestos Detected
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B001 - R0002 - Welding Area (10.3 m2)**

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0005 - Materials Store (18.45 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0009 - Distribution Board Cupboard (2.74 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Electrical Backing Board	Resinous Board	0.4m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B001/R0009/Electrical Backing Board/S42					Chrysotile (white asbestos)

B001 - R0010 - Cleaning Store - Distributed (1.7 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0012 - Toilets-Boys (67.79 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	50m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Partition Walls (Cubicles)/S32					Chrysotile (white asbestos)

B001 - R0013 - General Storeroom (6.4 m2)

No Asbestos

B001 - R0015 - Metal Technology L.S. (71.66 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0016 - Metal Technology L.S. (71.23 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0017 - Metal Technology Bay (43.38 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B001 - R0018 - Resources Store (11.48 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B001 - R0019 - Materials Store (25.41 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R0021 - Metal Technology Bay (84.63 m2)						
No Asbestos						
B001 - R0022 - Art Learning Space (85.91 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B001 - R0023 - External Movement (15.85 m2)						
No Asbestos						
B001 - R0024 - Plant (54.23 m2)						
No Asbestos						
B001 - R0025 - External Movement (1.74 m2)						
No Asbestos						
B001 - R0026 - External Movement (11.23 m2)						
No Asbestos						
B001 - R0027 - External Stairs (3.88 m2)						
No Asbestos						
B001 - R0028 - External Movement (47.53 m2)						
No Asbestos						
B001 - R0029 - External Stairs (0.69 m2)						
No Asbestos						
B001 - R0030 - Garden Store Room (8.63 m2)						
No Asbestos						
B001 - R1001 - Wood Technology L.S. (83.2 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B001 - R1002 - Distribution Board Cupboard (0.9 m2)					Note: No inspection of live electrical installation.	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	0.9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1003 - General Storeroom (13.01 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1004 - Design L.S. (52.35 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	52.33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1005 - Staff Study (25.74 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	25.74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1006 - Design L.S. (52.65 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	52.6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1007 - Resources Store (12.97 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1008 - Cleaning Store - Distributed (0.68 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	0.68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B001 - R1009 - Wood Technology L.S. (82.92 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B001 - R1010 - Plant (5.01 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B001 - R1011 - Materials Store (21.11 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B001 - R1012 - Plant (5.04 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B001/R1007/Floor Coverings Res/Textile/S14	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B001 - R1013 - Movement (52.13 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	52.12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B001/R1007/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)
B001 - R1014 - External Movement (15.68 m2)						
No Asbestos						
B001 - R1015 - External Stairs (3.65 m2)						
No Asbestos						
B001 - R1016 - External Movement (17.86 m2)						
No Asbestos						
B001 - R1017 - External Stairs (6.96 m2)						
No Asbestos						
B001 - R1018 - External Movement (20.11 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B002 - Physical Education/Pupil Facilities - 1973 - Brick/Block (Brick/Block)**Exterior**

Wall Cladding	Flat AC Sheeting 8493/B002/Wall Cladding/S18					No Asbestos Detected
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

Interior**B002 - R0003 - Main Switchroom (10.46 m2)**

No Asbestos

B002 - R0007 - Cleaning Supplies Store (5.75 m2)

No Asbestos

B002 - R0009 - Sport Equipment Store (20.03 m2)

No Asbestos

B002 - R0010 - Cleaning Store - Distributed (0.98 m2)

No Asbestos

B002 - R0011 - Sport Equipment Store (15.6 m2)

No Asbestos

B002 - R0015 - External Movement (3.36 m2)

No Asbestos

B002 - R0016 - External Movement (3.36 m2)

No Asbestos

B002 - R0018 - External Movement (3.36 m2)

No Asbestos

B002 - R0019 - External Movement (0.53 m2)

No Asbestos

B002 - R0020 - External Movement (0.54 m2)

No Asbestos

B002 - R0021 - External Movement (0.64 m2)

No Asbestos

B002 - R0022 - External Movement (16.13 m2)

No Asbestos

B002 - R0023 - External Movement (26.68 m2)

No Asbestos

B002 - R0024 - External Stairs (3.39 m2)

No Asbestos

B002 - R0025 - External Movement (9 m2)

No Asbestos

B002 - R0026 - External Stairs (1.02 m2)

Recently Modified Space Requires Inspection

B002 - R0027 - General Storeroom (5.49 m2)

No Asbestos

B002 - R0028 - External Movement (10.91 m2)

No Asbestos

B002 - R0029 - External Stairs (3.39 m2)

No Asbestos

B002 - R0030 - External Movement (16.72 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B002 - R0031 - Movement (53.1 m2)						
No Asbestos						
B002 - R0032 - Movement (85.05 m2)						
No Asbestos						
B002 - R0033 - Staff - Toilet (3.71 m2)						
No Asbestos						
B002 - R0034 - Toilet - Lobby (1.57 m2)						
No Asbestos						
B002 - R0035 - Staff - Toilet (2.03 m2)						
No Asbestos						
B002 - R0036 - Materials Technology L.S. (147.66 m2)						
No Asbestos						
B002 - R0037 - Dust Extraction Space (5.08 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0038 - Materials Store (48.38 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0039 - Materials Store (14.2 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0040 - Garden Store Room (13.48 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0041 - Multi-Purpose Space (148.27 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0042 - Project Store - Type 1 (33.63 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B002 - R0043 - Student Canteen (54.68 m2)						
No Asbestos						
B002 - R0044 - Office/Store (6.24 m2)						
No Asbestos						
B002 - R1001 - Cleaning Store - Distributed (3.4 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33					Chrysotile (white asbestos)
Insulation to Pipework	Encapsulated Insulation material within unit	4m	North	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8493/B002/R1001/Insulation to Pipework/S16					Chrysotile (white asbestos) , Amosite (brown asbestos)
B002 - R1002 - Performance Store (9.13 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33					Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B002 - R1003 - Staff - Toilet (7.72 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Partition Walls (Cubicles)/S32				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Flat AC Sheeting	7.72m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33				Chrysotile (white asbestos)	
B002 - R1004 - Change (63.11 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	63m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33				Chrysotile (white asbestos)	
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Partition Walls (Cubicles)/S32				Chrysotile (white asbestos)	
Wall Linings Internal	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B002 - R1005 - Change (62.98 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	63m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33				Chrysotile (white asbestos)	
Partition Walls (Cubicles)	Compressed AC Sheet	32m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Partition Walls (Cubicles)/S32				Chrysotile (white asbestos)	
Wall Linings Internal	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B002 - R1007 - Music Store (9.15 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33				Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1007/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)	
B002 - R1008 - Plant (3.36 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1003/Ceiling Structures/Linings/S33				Chrysotile (white asbestos)	
Insulation to Pipework	Fibre Cement Pipe	4m	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B002/R1001/Insulation to Pipework/S16				Chrysotile (white asbestos) , Amosite (brown asbestos)	
B002 - R1009 - Movement (66.01 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B002 - R1010 - External Movement (15.75 m2)						
No Asbestos						
B002 - R1011 - External Movement (23.6 m2)						
No Asbestos						
B002 - R1012 - External Movement (10.81 m2)						
No Asbestos						
B002 - R1013 - External Stairs (3.45 m2)						
No Asbestos						
B002 - R1014 - External Movement (5.69 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B002 - R1015 - External Stairs (6.88 m2)

No Asbestos

B002 - R1016 - Staff - Toilet (8.26 m2)

Ceiling Structures/Linings Flat AC Sheeting
 8493/B005/R0005/Ceiling Structures/Linings/S31

No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B003 - Art/Technological & Applied Studies - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

Interior**B003 - R0001 - Toilets-Girls (65.58 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	30m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B003/R0001/Partition Walls (Cubicles)/S41					Chrysotile (white asbestos)

B003 - R0002 - Food Technology L.S. (82.38 m2)

Floor Coverings Res/Textile	Vinyl Tiles	83m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B003/R1005/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B003 - R0008 - Textiles Technology L.S. (65.74 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B003/R1005/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B003 - R0009 - Resources Store (10 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B003/R1005/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B003 - R0010 - Cleaning Store - Distributed (5.35 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B003 - R0011 - Staff Study (32.16 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B003 - R0012 - Resources Store (4.63 m2)

No Asbestos

B003 - R0013 - General Storeroom (11.08 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8493/B005/R0005/Ceiling Structures/Linings/S31					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B003 - R0014 - Distribution Board Cupboard (0.7 m2)

Note: No inspection of live electrical installation.

No Asbestos

B003 - R0015 - Staff - Toilet (6.23 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	6.23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R0016 - Movement (73.66 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R0017 - Food/Research Space (43.41 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R0018 - Food Technology L.S. (81.74 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R0019 - Preparation - Materials (21.96 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R0020 - Laundry (3.91 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R0021 - Pantry (4.9 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R0022 - External Movement (2 m2)						
No Asbestos						
B003 - R0023 - External Movement (11.38 m2)						
No Asbestos						
B003 - R0024 - External Movement (0.5 m2)						
No Asbestos						
B003 - R1001 - Textiles Technology L.S. (65.31 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	67m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B003 - R1002 - Music Learning Space (131.01 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	130.97m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R1003 - Staff Study (32.66 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R1004 - Music Learning Space (65.58 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	65.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R1005 - Dark Room (13.43 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R1006 - Art Learning Space (65.76 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B003 - R1007 - Art Learning Space (65.76 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B003 - R1008 - Distribution Board Cupboard (0.52 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B003 - R1009 - Movement (77.17 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B003/R1005/Floor Coverings Res/Textile/S2	74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B003 - R1010 - External Movement (10.23 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B004 - Library/Science Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B004 - M1001 - Multi Media Workshop (64.03 m2)**

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - M1002 - Study Space (85.4 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - M1003 - Staff Study (21.32 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - M1004 - Resources Store (23.77 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - M1005 - Stairs (3.26 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - M1006 - Stairs (3.32 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B004 - R0001 - Laboratory L.S. (89.31 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B004/R0007/Floor Coverings Res/Textile/S4						Chrysotile (white asbestos)

B004 - R0002 - Staff Study (91.2 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B004/R0007/Floor Coverings Res/Textile/S4						Chrysotile (white asbestos)

B004 - R0003 - Preparation - Science (49.42 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B004/R0007/Floor Coverings Res/Textile/S4						Chrysotile (white asbestos)

B004 - R0005 - Distribution Board Cupboard (0.64 m2)

Note: No inspection of live electrical installation.

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B004 - R0006 - Laboratory L.S. (89.41 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B004/R0007/Floor Coverings Res/Textile/S4	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B004 - R0007 - Preparation - Science (49.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B004/R0007/Floor Coverings Res/Textile/S4	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B004 - R0008 - Movement (58.22 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B004/R0008/Ceiling Structures/Linings/S40	59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B004 - R0009 - Plant (13.98 m2)						
No Asbestos						
B004 - R0011 - Garden Store Room (9.73 m2)						
No Asbestos						
B004 - R0012 - External Movement (47.92 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B004/R0008/Ceiling Structures/Linings/S40	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B004 - R0013 - External Stairs (10.11 m2)						
No Asbestos						
B004 - R0014 - External Movement (17.7 m2)						
No Asbestos						
B004 - R0015 - External Stairs (0.95 m2)						
No Asbestos						
B004 - R0016 - External Movement (10.68 m2)						
No Asbestos						
B004 - R0017 - External Stairs (4.79 m2)						
No Asbestos						
B004 - R0018 - External Movement (7.66 m2)						
No Asbestos						
B004 - R0019 - Laboratory L.S. (90.85 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B004 - R0020 - External Movement (2.07 m2)						
No Asbestos						
B004 - R1001 - Secure Storeroom (7.41 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B004 - R1002 - Tea Room (14.32 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B004 - R1003 - Staff - Toilet (4.01 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1004 - Staff - Toilet (4.29 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1005 - Librarian (9.83 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1006 - Library Administration (35.65 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1009 - Distribution Board Cupboard (0.27 m2)						
					Note: No inspection of live electrical installation.	
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1010 - Cleaning Store - Distributed (2.03 m2)						
No Asbestos						
B004 - R1011 - Office/Store (13.38 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1012 - Distribution Board Cupboard (0.49 m2)						
					Note: No inspection of live electrical installation.	
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1013 - Staff Study (27.67 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1015 - Main Entry (29.21 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1016 - Main Area (344.84 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1017 - Resources Space (14.49 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1018 - Interview/Office - Type 1 (13.09 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1019 - Stairs (1.55 m2)						
Ceiling Structures/Linings	Vermiculite	8493/B005/R0005/Ceiling Structures/Linings/S31				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B004 - R1020 - Stairs (1.52 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Ceiling Structures/Linings Vermiculite
8493/B005/R0005/Ceiling Structures/Linings/S31

Limited Samples Taken

Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B004 - R1021 - External Movement (10.71 m2)

No Asbestos

B004 - R1022 - External Stairs (23.27 m2)

No Asbestos

B004 - R1023 - External Movement (10.49 m2)

No Asbestos

B004 - R1024 - External Stairs (3.96 m2)

No Asbestos

B004 - R1025 - External Movement (33.64 m2)

No Asbestos

B004 - R1026 - External Movement (29.21 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B005 - Administration/General Learning/Staff - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids	Non Accessible Area - Area inaccessible					

Interior**B005 - R0001 - Printing/Photocopying (26.07 m2)**

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B005 - R0005 - General Storeroom (4.5 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B005 - R0009 - Cleaning Store - Distributed (2.6 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B005 - R0010 - Distribution Board Cupboard (0.68 m2)

Note: No inspection of live electrical installation.

No Asbestos

B005 - R0011 - Secure Storeroom (15.94 m2)

Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	15.94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	15.94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B005 - R0012 - Principal Office (22.97 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	22.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	22.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						

B005 - R0015 - Deputy Principal Office (20.14 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	20.13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	20.13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						

B005 - R0016 - Deputy Principal Office (16.07 m2)

Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	16.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	16.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0017 - Staff - Toilet (9.21 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0018 - Staff - Toilet (10.1 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0019 - Toilets-Girls (10.07 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0020 - Toilets-Boys (9.29 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0022 - External Movement (7.16 m2)						
No Asbestos						
B005 - R0024 - Stairs (7.44 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0025 - Commonroom (80.08 m2)						
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	80.06m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	80.06m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R0026 - Tea Room (11.6 m2)						
No Asbestos						
B005 - R0031 - External Movement (0.89 m2)						
No Asbestos						
B005 - R0032 - External Movement (24.28 m2)						
No Asbestos						
B005 - R0033 - Deputy Principal Office (18.18 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0034 - Principal Office (16.87 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0035 - Deputy Principal Office (18.39 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0036 - Cleaning Supplies Store (3.96 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0037 - Movement (19.69 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Recently Modified Space	Requires Inspection					
B005 - R0038 - Uniform Shop (46.99 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0039 - Movement (61.71 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0040 - Administration - Clerical (64.8 m2)						
Recently Modified Space	Requires Inspection					
B005 - R0041 - Movement (18.39 m2)						
Recently Modified Space	Requires Inspection					
B005 - R1001 - General Learning Space (53.74 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Adhesive	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S30					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S29					Chrysotile (white asbestos)
B005 - R1002 - Computer Learning Space (53.52 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Adhesive	53.51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S30					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53.51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S29					Chrysotile (white asbestos)
B005 - R1003 - System Administrators Office (22.34 m2)						
No Asbestos						
B005 - R1004 - Resources Store (10.73 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8493/B005/R0006/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	10.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S30					Chrysotile (white asbestos)
B005 - R1005 - General Learning Space (59.71 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Adhesive	59.69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S30					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	59.69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B005/R0003/Floor Coverings Res/Textile/S29					Chrysotile (white asbestos)
B005 - R1006 - Cleaning Store - Distributed (3.23 m2)						
No Asbestos						
B005 - R1007 - General Learning Space (59.93 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	59.92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	5.92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1008 - General Learning Space (53.96 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	53.95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	53.95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1009 - General Learning Space (40.58 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	40.57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	40.57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1010 - Staff Study (41.01 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1011 - Distribution Board Cupboard (0.79 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B005 - R1012 - Tea Room (17.93 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	17.92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	17.92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1013 - General Learning Space (40.75 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Adhesive 8493/B005/R0003/Floor Coverings Res/Textile/S30	40.74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8493/B005/R0003/Floor Coverings Res/Textile/S29	40.74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B005 - R1014 - Movement (53.63 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B005/R0006/Floor Coverings Res/Textile/S6	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B005 - R1015 - Stairs (11.35 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B005 - R1016 - External Movement (24.43 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B006 - Science Learning/Art - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

Interior**B006 - R0001 - General Assistants (22.48 m2)**

No Asbestos

B006 - R0002 - General Storeroom (0.81 m2)

No Asbestos

B006 - R0003 - Laboratory L.S. (90.52 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	90m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B006 - R0004 - Preparation - Science (49.34 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	49m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B006 - R0005 - Seminar/Technology Space (90.71 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	89m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B006 - R0006 - Distribution Board Cupboard (0.71 m2)

Note: No inspection of live electrical installation.

No Asbestos

B006 - R0009 - External Movement (9.28 m2)

No Asbestos

B006 - R0010 - General Storeroom (1.17 m2)

No Asbestos

B006 - R0011 - External Movement (85.31 m2)

No Asbestos

B006 - R0012 - General Storeroom (8.5 m2)

No Asbestos

B006 - R0013 - External Stairs (7.9 m2)

No Asbestos

B006 - R1002 - General Storeroom (11.42 m2)

Ceiling Structures/Linings	Flat AC Sheeting 8493/B006/R1016/Ceiling Structures/Linings/S37	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
----------------------------	--	------	------------	--------------------	---------	--

B006 - R1003 - Plant (0.78 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B006 - R1004 - General Learning Space (90.71 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	90m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B006 - R1006 - Seminar/Technology Space (90.71 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	89m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1007 - Distribution Board Cupboard (0.72 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B006/R1016/Ceiling Structures/Linings/S37	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1008 - General Storeroom (0.68 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B006/R1016/Ceiling Structures/Linings/S37	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1010 - External Movement (0.48 m2)						
No Asbestos						
B006 - R1011 - External Movement (14.56 m2)						
No Asbestos						
B006 - R1012 - General Storeroom (18.44 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	18.43m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1013 - Craft Room (29.71 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B006/R1005/Floor Coverings Res/Textile/S10	29.7m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1014 - Movement (0.84 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B006/R1016/Ceiling Structures/Linings/S37	0.85m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1015 - Kiln Space (10.68 m2)						
No Asbestos						
B006 - R1016 - External Movement (71.62 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8493/B006/R1016/Ceiling Structures/Linings/S37	71.6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B006 - R1017 - External Movement (1.09 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B006 - R1018 - External Stairs (17.31 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B007 - General Learning/Computer Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B007 - R0001 - General Learning Space (53.09 m2)**

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	53.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B007 - R0002 - General Learning Space (52.42 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	52.41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B007 - R0003 - Staff Study (26.28 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	26.27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B007 - R0004 - Performance Workspace (53.89 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	53.88m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B007 - R0005 - Cleaning Store - Distributed (2.34 m2)

No Asbestos

B007 - R0006 - Interview/Office - Type 1 (10.98 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B007 - R0007 - Distribution Board Cupboard (0.92 m2)

Note: No inspection of live electrical installation.

No Asbestos

B007 - R0008 - Chemical Store (31.33 m2)

Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	31.32m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

B007 - R0009 - General Storeroom (8.37 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B007 - R0010 - General Storeroom (4.14 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0011 - Staff - Toilet (5.31 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B007 - R0012 - General Learning Space (53.23 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	53.22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0013 - General Learning Space (53.74 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0014 - Resources Store (37.8 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	37.79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0015 - General Learning Space (52.21 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	52.19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0016 - Movement (40.3 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B007 - R0017 - Movement (29.66 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B007 - R0018 - Stairs (5.3 m2)						
No Asbestos						
B007 - R0019 - External Movement (36.87 m2)						
No Asbestos						
B007 - R0020 - External Stairs (0.48 m2)						
No Asbestos						
B007 - R0021 - External Movement (17.24 m2)						
No Asbestos						
B007 - R0022 - Cleaning Store - Distributed (7.78 m2)						
No Asbestos						
B007 - R0023 - External Movement (0.99 m2)						
No Asbestos						
B007 - R0024 - External Movement (1 m2)						
No Asbestos						
B007 - R1001 - Computer Learning Space (53.09 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B007 - R1002 - General Learning Space (53.88 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B007 - R1003 - General Learning Space (54.55 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B007 - R1004 - General Learning Space (54.55 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B007 - R1005 - Distribution Board Cupboard (1.44 m2)						
				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting	1.44m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1011/Ceiling Structures/Linings/S39					Chrysotile (white asbestos)
B007 - R1006 - Cleaning Store - Distributed (3.54 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B007 - R1009 - General Learning Space (53.3 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	53.29m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B007 - R1010 - Resources Store (18.26 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Sheet	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B007/R1010/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)
B007 - R1011 - General Learning Space (53.6 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	53.58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1012 - General Learning Space (53.82 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	53.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1013 - Aboriginal Resource Centre (18.3 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1014 - Movement (18.33 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1015 - Movement (26.4 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Sheet 8493/B007/R1010/Floor Coverings Res/Textile/S8	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1016 - Staff Study (52.15 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	52.14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B007 - R1017 - External Movement (14.14 m2)						
No Asbestos						
B007 - R1018 - External Movement (26.94 m2)						
No Asbestos						
B007 - R1019 - External Movement (5.78 m2)						
No Asbestos						
B007 - R1020 - External Stairs (8.68 m2)						
No Asbestos						
B007 - R1021 - Stairs (13.63 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B008 - Support Unit (Is)/General Learning - 1973 - Brick/Block (Brick/Block)**Exterior**

Awnings	Flat AC Sheeting 8493/B003/Sun Shades/S19					No Asbestos Detected
Ceiling Voids	Non Accessible Area - Area inaccessible					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

Interior**B008 - R0001 - Special Education Support Centre (52.28 m2)**

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	52.26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0002 - General Learning Space (53.01 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	0.53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0003 - Staff Study (24.83 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	24.82m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0004 - General Learning Space (53.67 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	53.66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0005 - Resources Store (10.38 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	10.38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0006 - General Learning Space (53.74 m2)

Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B008 - R0007 - General Learning Space (53.09 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	53.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B008 - R0008 - Cleaning Store - Distributed (4.46 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	5m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B008 - R0009 - Staff - Toilet (4.95 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B008 - R0010 - Staff - Toilet (7.41 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B008 - R0011 - Resources Store (32.55 m2)						
No Asbestos						
B008 - R0012 - Distribution Board Cupboard (0.9 m2) Note: No inspection of live electrical installation.						
Electrical Backing Board	Resinous Board 8493/B008/R0012/Electrical Backing Board/S38	1m2	West	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B008 - R0013 - Tea Room (10.88 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B008 - R0014 - Cleaning Store - Distributed (2.34 m2)						
No Asbestos						
B008 - R0015 - Student Kitchen (23.32 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B008 - R0016 - Special Learning Space (27.34 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	27.33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B008 - R0017 - Resources Store (9.46 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8493/B008/R1009/Floor Coverings Res/Textile/S12	9.45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B008 - R0018 - General Storeroom (10.94 m2)						
Ceiling Structures/Linings	Vermiculite 8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B008 - R0019 - Movement (78.72 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R0020 - Stairs (5.94 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
B008 - R0021 - External Movement (35.97 m2)						
No Asbestos						
B008 - R0022 - External Movement (1.05 m2)						
No Asbestos						
B008 - R1001 - General Learning Space (53.88 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	53.87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R1002 - Computer Learning Space (53.08 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	53.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R1003 - Staff Study (18.39 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R1004 - General Learning Space (53.75 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R1005 - General Learning Space (53.74 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	53.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8493/B008/R1009/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B008 - R1006 - Resources Store (18.35 m2)						
Ceiling Structures/Linings	Vermiculite					
	8493/B005/R0005/Ceiling Structures/Linings/S31					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
B008 - R1007 - General Learning Space (53.38 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B008 - R1010 - Cleaning Store - Distributed (3.48 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B008 - R1011 - Distribution Board Cupboard (1.4 m2)						
				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1011/Ceiling Structures/Linings/S39				Chrysotile (white asbestos)		
B008 - R1012 - General Learning Space (54.63 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	54.61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
B008 - R1013 - General Learning Space (54.7 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	54.68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
B008 - R1014 - Movement (18.3 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
B008 - R1015 - Movement (27.58 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
B008 - R1016 - Stairs (13.49 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B008 - R1017 - Staff Study (50.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	50.89m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8493/B008/R1009/Floor Coverings Res/Textile/S12				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8493/B005/R0005/Ceiling Structures/Linings/S31				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B008 - R1018 - External Movement (13.04 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B008 - R1019 - External Movement (17.47 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B009 - Multi Purpose Facilities - 2006 - Brick/Veneer (Brick/Veneer)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B009 - R0003 - Toilets-Disabled (5.44 m2)**

No Asbestos

B009 - R0004 - Staff Shower (2.95 m2)

No Asbestos

B009 - R0005 - Cleaning Store - Distributed (3.53 m2)

No Asbestos

B009 - R0006 - Movement (7.19 m2)

No Asbestos

B009 - R0007 - Staff - Toilet (5.36 m2)

No Asbestos

B009 - R0008 - Sport Equipment Store (24.99 m2)

No Asbestos

B009 - R0009 - Stage (59.57 m2)

No Asbestos

B009 - R0010 - Movement (25.23 m2)

No Asbestos

B009 - R0011 - Movement (3.57 m2)

No Asbestos

B009 - R0012 - Sport Equipment Store (26.11 m2)

No Asbestos

B009 - R0013 - Staff Kitchen (13.62 m2)

No Asbestos

B009 - R0014 - Control Room (11.54 m2)Vinyl Tiles (Under Floor
Covering/Carpet) No Asbestos Found**B009 - R0015 - Change (25.7 m2)**

No Asbestos

B009 - R0016 - Change (25.57 m2)

No Asbestos

B009 - R0017 - Multi-Purpose Space (486.89 m2)

No Asbestos

B009 - R0018 - External Movement (31.1 m2)

No Asbestos

B009 - R0019 - Distribution Board Cupboard (0.82 m2)

Note: No inspection of live electrical installation.

No Asbestos

B009 - R0021 - External Movement (2.69 m2)

No Asbestos

B009 - R0022 - External Movement (7.17 m2)

No Asbestos

B009 - R0023 - Toilet - Lobby (3.4 m2)

No Asbestos

B009 - R0024 - Toilets-Boys (20.09 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B009 - R0025 - Toilet - Lobby (4.25 m2)						
No Asbestos						
B009 - R0026 - Toilets-Girls (20.4 m2)						
No Asbestos						
B009 - R0027 - Plant (0.57 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B010 - Building Services - 1973 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B010 - R0001 - Plant (6.58 m2)

No Asbestos

B010 - R0002 - Plant (4.99 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

NS 370 - D80049 - Shed : Placement Date - 30/06/1995

Exterior

No Asbestos Found.

Interior

R1 - Shed Workshop

No Asbestos Found.

NS 370 - D80050 - Shed : Placement Date - 30/06/1995

Exterior

No Asbestos Found.

Interior

R1 - Shed Workshop

No Asbestos Found.

NS 370 - D80051 - Shed : Placement Date - 30/06/1995

Exterior

No Asbestos Found.

Interior

R1 - Shed Workshop

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

Available Asbestos Related Electronic Files

8493_ASB_030112_AMP.pdf

* Note : Refer to AMS for details of the attachment(s).

2017