

# Asbestos Register

(Hazardous Materials and Risk Assessment)

**School :** Briar Road Public School (4458)  
**Region :** South Western Sydney  
**State Electorate :** Campbelltown  
**Local Government Area :** Campbelltown

**Initial Survey :** Noel Arnold & Associates : 14 - May - 2008  
**Reviewed By :** Greencap-NAA : 27 - Aug - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B001 - General Learning/Pupil Facilities - 1974 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

**Interior****B001 - R0001 - Movement (15.94 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 4458/B001/R0022/Floor Coverings Res/Textile/S19	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>

**B001 - R0002 - Handwashing Facilities (11.57 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B001/R0018/Ceiling Structures/Linings/S20	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
----------------------------	--	------	------------	--------------------	---------	--

**B001 - R0003 - Toilets - Boys (5.45 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B001/R0018/Ceiling Structures/Linings/S20	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
----------------------------	--	-----	------------	--------------------	---------	--

**B001 - R0004 - Cleaning Distributed Store (2.07 m2)**

No Asbestos

**B001 - R0005 - Handwashing Facilities (9.06 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B001/R0018/Ceiling Structures/Linings/S20	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
----------------------------	--	------	------------	--------------------	---------	--

**B001 - R0006 - Toilets - Girls (6.41 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B001/R0018/Ceiling Structures/Linings/S20	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
Partition Walls (Cubicles)	Compressed AC Sheet 4458/B001/R0021/Partition Walls (Cubicles)/S21	4m2	East	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>

**B001 - R0007 - Practical Activities - 1hb (16.29 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 4458/B001/R0022/Floor Coverings Res/Textile/S19	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>

**B001 - R0008 - Home Base (84.16 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
----------------------------	---	--	--	--	--	--

**B001 - R0009 - Toilets - Boys/Girls (2.82 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B001/R0018/Ceiling Structures/Linings/S20	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
----------------------------	--	-----	------------	--------------------	---------	--

**B001 - R0010 - Practical Activities - 1hb (15.63 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
----------------------------	---	--	--	--	--	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0011 - Toilets - Boys/Girls (2.83 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0012 - Home Base (82.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	30m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0013 - Home Base (79.73 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	36m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>	
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B001 - R0014 - Practical Activities - 1hb (15.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0015 - Toilets - Boys/Girls (2.86 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0016 - Movement (15.94 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0017 - Handwashing Facilities (11.57 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>	
<b>B001 - R0018 - Toilets - Boys (5.45 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>	
Partition Walls (Cubicles)	Compressed AC Sheet	5.m2	Northeast	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Partition Walls (Cubicles)/S37					<b>Chrysotile (white asbestos)</b>	
<b>B001 - R0019 - Cleaning Distributed Store (2.07 m2)</b>						
No Asbestos						
<b>B001 - R0020 - Handwashing Facilities (8.74 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B001 - R0021 - Toilets - Girls (6.4 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B001/R0021/Partition Walls (Cubicles)/S21					<b>Chrysotile (White asbestos)</b>
<b>B001 - R0022 - Practical Activities - 1hb (13.28 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B001/R0022/Floor Coverings Res/Textile/S19					<b>Chrysotile (White asbestos)</b>
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B001 - R0023 - Home Base (59.04 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B001 - R0024 - Craft Store (13.59 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	13.59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B006/R0002/Ceiling Structures/Linings/S30					<b>Chrysotile (white asbestos)</b>
<b>B001 - R0025 - Cleaning Supplies (14.7 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	14.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B006/R0002/Ceiling Structures/Linings/S30					<b>Chrysotile (white asbestos)</b>
<b>B001 - R0026 - Movement (174.74 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	175m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>
Wall Cladding	Flat AC Sheeting					<b>No Asbestos Detected</b>
	4458/B001/R0026/Wall Cladding/S39					
<b>B001 - R0027 - Movement (54.62 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B001/R0018/Ceiling Structures/Linings/S20					<b>Chrysotile (White asbestos)</b>

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B002 - General Learning/Support Unit - 1974 - Brick/Block (Brick/Block)**

**Exterior**

Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

**Interior**

**B002 - R0001 - Movement (22.14 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4458/B006/R0001/Ceiling Structures/Linings/S29					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B002 - R0002 - Handwashing Facilities (12.57 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0003/Ceiling Structures/Linings/S17					Chrysotile (White asbestos)

**B002 - R0003 - Toilets - Boys (5.69 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0003/Ceiling Structures/Linings/S17					Chrysotile (White asbestos)

**B002 - R0004 - Cleaning Distributed Store (1.9 m2)**

No Asbestos						
-------------	--	--	--	--	--	--

**B002 - R0005 - Handwashing Facilities (6.83 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0003/Ceiling Structures/Linings/S17					Chrysotile (White asbestos)

**B002 - R0006 - Toilets - Girls (7.59 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0003/Ceiling Structures/Linings/S17					Chrysotile (White asbestos)

**B002 - R0007 - General Storeroom (6.13 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4458/B006/R0001/Ceiling Structures/Linings/S29					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B002 - R0008 - Practical Activities - 1hb (11.3 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0029/Floor Coverings Res/Textile/S15					Chrysotile (White asbestos)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4458/B006/R0001/Ceiling Structures/Linings/S29					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B002 - R0009 - Home Base (62.81 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	10m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0029/Floor Coverings Res/Textile/S15					Chrysotile (White asbestos)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4458/B006/R0001/Ceiling Structures/Linings/S29					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B002 - R0010 - Home Base (62.24 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	10m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B002/R0029/Floor Coverings Res/Textile/S15					Chrysotile (White asbestos)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	4458/B006/R0001/Ceiling Structures/Linings/S29					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B002 - R0011 - Practical Activities - 1hb (11.55 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B002 - R0012 - Movement (22.16 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B002 - R0013 - General Storeroom (6.13 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0014 - Handwashing Facilities (8.79 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0015 - Toilets - Girls (5.01 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0016 - Cleaning Distributed Store (1.91 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	1.91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0017 - Handwashing Facilities (12.57 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0018 - Toilets - Boys (5.72 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0019 - Home Base - M (53.23 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B002 - R0020 - Practical Activities - 1hb (21.08 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B002 - R0021 - Garden Store (7.49 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17				<b>Chrysotile (White asbestos)</b>		
<b>B002 - R0022 - General Storeroom (6.73 m2)</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0023 - Distribution Board (3.98 m2)</b>				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0024 - General Assistant/Bulk Store (30.05 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	30.05m2	Throughout	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0025 - Movement (138.16 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	139m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0026 - Movement (146.72 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	147m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0027 - Movement (58.85 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
Wall Cladding	Flat AC Sheeting					
4458/B001/R0026/Wall Cladding/S39					<b>No Asbestos Detected</b>	
<b>B002 - R0029 - Practical Activities - 1hb (21.63 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15					<b>Chrysotile (White asbestos)</b>	
Ceiling Structures/Linings	Vermiculite					
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B002 - R0030 - Home Base (51.7 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B002 - R0031 - Home Base (51.62 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B002 - R0032 - Practical Activities - 1hb (21.38 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0029/Floor Coverings Res/Textile/S15					<b>Chrysotile (White asbestos)</b>	
Ceiling Structures/Linings	Vermiculite					
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B002 - R0033 - Movement (32.52 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	32.52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	
<b>B002 - R0034 - Disabled Toilet (7.41 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7.41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B002/R0003/Ceiling Structures/Linings/S17					<b>Chrysotile (White asbestos)</b>	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B003 - General Learning/Support Unit - 1974 - Brick/Block (Brick/Block)****Exterior**

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible
Ceiling Voids	Non Accessible Area - Area inaccessible

**Interior****B003 - R0001 - Home Base - M (50.96 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B003 - R0002 - Practical Activities - 1hb (18.38 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

Floor Coverings Res/Textile	Vinyl Tiles 4458/B003/R0013/Floor Coverings Res/Textile/S5	No Asbestos Detected
-----------------------------	---	----------------------

**B003 - R0003 - Movement (20.87 m2)**

Floor Coverings Res/Textile	Vinyl Tiles 4458/B003/R0013/Floor Coverings Res/Textile/S5	No Asbestos Detected
-----------------------------	---	----------------------

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B003 - R0004 - Handwashing Facilities (11.8 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B003/R0019/Ceiling Structures/Linings/S6			<b>Chrysotile (White asbestos)</b>			

**B003 - R0005 - Toilets - Girls (5.31 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B003/R0019/Ceiling Structures/Linings/S6			<b>Chrysotile (White asbestos)</b>			

**B003 - R0006 - Cleaning Distributed Store (2.08 m2)**

No Asbestos

**B003 - R0007 - Handwashing Facilities (9.39 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B003/R0019/Ceiling Structures/Linings/S6			<b>Chrysotile (White asbestos)</b>			

**B003 - R0008 - Toilets - Boys (5.93 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B003/R0019/Ceiling Structures/Linings/S6			<b>Chrysotile (White asbestos)</b>			

**B003 - R0009 - General Storeroom (7.17 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

Floor Coverings Res/Textile	Vinyl Tiles 4458/B003/R0013/Floor Coverings Res/Textile/S5	No Asbestos Detected
-----------------------------	---	----------------------

**B003 - R0010 - Practical Activities - 1hb (18.29 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B003/R0013/Floor Coverings Res/Textile/S5					No Asbestos Detected
<b>B003 - R0011 - Home Base (50.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B003 - R0012 - Home Base (50.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B003 - R0013 - Practical Activities - 1hb (18.28 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B003/R0013/Floor Coverings Res/Textile/S5					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B003 - R0014 - Movement (20.91 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B003/R0013/Floor Coverings Res/Textile/S5					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B003 - R0015 - General Storeroom (7.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B003/R0013/Floor Coverings Res/Textile/S5					No Asbestos Detected
<b>B003 - R0016 - Handwashing Facilities (9.58 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6					Chrysotile (White asbestos)
<b>B003 - R0017 - Toilets - Boys (5.9 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6					Chrysotile (White asbestos)
<b>B003 - R0018 - Cleaning Distributed Store (2.08 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	2.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6					Chrysotile (White asbestos)
<b>B003 - R0019 - Handwashing Facilities (11.41 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6					Chrysotile (White asbestos)
<b>B003 - R0020 - Toilets - Girls (5.76 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6					Chrysotile (White asbestos)
<b>B003 - R0021 - Practical Activities - 1hb (18.39 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B003/R0013/Floor Coverings Res/Textile/S5				<b>No Asbestos Detected</b>	
<b>B003 - R0022 - Home Base (50.96 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Limited Samples Taken</b>	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B003 - R0023 - Movement (130.57 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	131m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6				<b>Chrysotile (White asbestos)</b>	
<b>B003 - R0024 - Movement (40.08 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B003/R0019/Ceiling Structures/Linings/S6				<b>Chrysotile (White asbestos)</b>	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B004 - General Learning/Support Unit - 1974 - Brick/Block (Brick/Block)****Exterior**

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible
Ceiling Voids	No Asbestos Found

**Interior****B004 - R0001 - Home Base - M (50.97 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0002 - Practical Activities - 1hb (17.97 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0003 - Movement (21.03 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0004 - Handwashing Facilities (11.26 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				4458/B004/R0018/Ceiling Structures/Linings/S8		
<i>Chrysotile (White asbestos)</i>						

**B004 - R0005 - Toilets - Girls (5.73 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				4458/B004/R0018/Ceiling Structures/Linings/S8		
<i>Chrysotile (White asbestos)</i>						

**B004 - R0006 - Cleaning Distributed Store (2.08 m2)**

No Asbestos

**B004 - R0007 - Handwashing Facilities (9.29 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				4458/B004/R0018/Ceiling Structures/Linings/S8		
<i>Chrysotile (White asbestos)</i>						

**B004 - R0008 - Toilets - Boys (5.95 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				4458/B004/R0018/Ceiling Structures/Linings/S8		
<i>Chrysotile (White asbestos)</i>						

**B004 - R0009 - General Storeroom (7.51 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0010 - Practical Activities - 1hb (18.28 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0011 - Home Base - M (50.41 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0012 - Home Base (50.41 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

**B004 - R0013 - Practical Activities - 1hb (18.28 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B004 - R0014 - General Storeroom (7.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B004 - R0015 - Handwashing Facilities (9.2 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					
<b>B004 - R0016 - Toilets - Boys (5.96 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					
<b>B004 - R0017 - Cleaning Distributed Store (2.08 m2)</b>						
No Asbestos						
<b>B004 - R0018 - Handwashing Facilities (11.4 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					
<b>B004 - R0019 - Toilets - Girls (5.76 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					
<b>B004 - R0020 - Movement (20.91 m2)</b>						
Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B004 - R0021 - Practical Activities - 1hb (18.3 m2)</b>						
Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B004 - R0022 - Home Base (50.95 m2)</b>						
Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B004 - R0023 - Movement (131.32 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	132m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					
Wall Cladding	Flat AC Sheeting 4458/B001/R0026/Wall Cladding/S39					No Asbestos Detected
<b>B004 - R0024 - Movement (37.97 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (White asbestos)
	4458/B004/R0018/Ceiling Structures/Linings/S8					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B005 - General Learning/Pupil Facilities - 1974 - Brick/Block (Brick/Block)****Exterior**

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible
Ceiling Voids	No Asbestos Found

**Interior****B005 - R0001 - Home Base (50.95 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		

**B005 - R0002 - Practical Activities - 1hb (18.39 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		

Floor Coverings Res/Textile	Vinyl Tiles 4458/B005/R0021/Floor Coverings Res/Textile/S10	No Asbestos Detected
-----------------------------	--	----------------------

**B005 - R0003 - Movement (20.88 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		

Floor Coverings Res/Textile	Vinyl Tiles 4458/B005/R0021/Floor Coverings Res/Textile/S10	No Asbestos Detected
-----------------------------	--	----------------------

**B005 - R0004 - Handwashing Facilities (11.8 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>		

**B005 - R0005 - Toilets - Girls (5.31 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>		

**B005 - R0006 - Cleaning Distributed Store (2.08 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	2.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>		

**B005 - R0007 - Handwashing Facilities (9.26 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>		

**B005 - R0008 - Toilets - Boys (5.93 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>		

**B005 - R0009 - General Storeroom (7.51 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		

Floor Coverings Res/Textile	Vinyl Tiles 4458/B005/R0021/Floor Coverings Res/Textile/S10	No Asbestos Detected
-----------------------------	--	----------------------

**B005 - R0010 - Practical Activities - 1hb (18.28 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B005/R0021/Floor Coverings Res/Textile/S10					No Asbestos Detected
<b>B005 - R0011 - Home Base (50.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B005 - R0012 - Home Base (50.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B005 - R0013 - Practical Activities - 1hb (18.28 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B005/R0021/Floor Coverings Res/Textile/S10					No Asbestos Detected
<b>B005 - R0014 - Movement (20.91 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B005/R0021/Floor Coverings Res/Textile/S10					No Asbestos Detected
<b>B005 - R0015 - General Storeroom (7.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B005/R0021/Floor Coverings Res/Textile/S10					No Asbestos Detected
<b>B005 - R0016 - Handwashing Facilities (9.08 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11					Chrysotile (White asbestos)
<b>B005 - R0017 - Toilets - Boys (5.9 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11					Chrysotile (White asbestos)
<b>B005 - R0018 - Cleaning Distributed Store (2.08 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	2.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11					Chrysotile (White asbestos)
<b>B005 - R0019 - Handwashing Facilities (11.41 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11					Chrysotile (White asbestos)
<b>B005 - R0020 - Toilets - Girls (5.76 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11					Chrysotile (White asbestos)
<b>B005 - R0021 - Practical Activities - 1hb (18.38 m2)</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Limited Samples Taken</b>	
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles					
	4458/B005/R0021/Floor Coverings Res/Textile/S10				<b>No Asbestos Detected</b>	
<b>B005 - R0022 - Home Base (50.95 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Limited Samples Taken</b>	
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B005 - R0023 - Movement (130.6 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	131m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>	
Wall Cladding	Flat AC Sheeting					
	4458/B001/R0026/Wall Cladding/S39				<b>No Asbestos Detected</b>	
<b>B005 - R0024 - Movement (35.65 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	36m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B005/R0020/Ceiling Structures/Linings/S11				<b>Chrysotile (White asbestos)</b>	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B006 - Administration/Pupil Facilities - 1974 - Brick/Block (Brick/Block)**

**Exterior**

Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					
Lower Infil Panels	Flat AC Sheeting 4458/B006/Lower Infil Panels/S36					<b>No Asbestos Detected</b>

**Interior**

**B006 - R0001 - Sick Bay (19.31 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b> <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 4458/B006/R0012/Floor Coverings Res/Textile/S2	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>

**B006 - R0002 - Staff Toilet (6.11 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B006/R0002/Ceiling Structures/Linings/S30	6.11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
----------------------------	--	--------	------------	--------------------	---------	--

**B006 - R0003 - Staff Toilet (6.14 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 4458/B006/R0002/Ceiling Structures/Linings/S30	6.14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
----------------------------	--	--------	------------	--------------------	---------	--

**B006 - R0004 - Cleaning Distributed Store (3.99 m2)**

Floor Coverings Res/Textile	Vinyl Tiles 4458/B006/R0012/Floor Coverings Res/Textile/S2	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
Ceiling Structures/Linings	Vermiculite 4458/B006/R0002/Ceiling Structures/Linings/S30	3.99m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>

**B006 - R0005 - Cleaning Supplies (7.38 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b> <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

**B006 - R0006 - Interview (12.29 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b> <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

**B006 - R0007 - Staff Toilet (2.97 m2)**

Floor Coverings Res/Textile	Vinyl Tiles 4458/B006/R0012/Floor Coverings Res/Textile/S2	1m2	West	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>
-----------------------------	---	-----	------	--------------------	---------	--

**B006 - R0008 - Staff Room (73.22 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b> <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 4458/B006/R0012/Floor Coverings Res/Textile/S2	20m2	East	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (White asbestos)</b>

**B006 - R0009 - Main Switch Board (1.27 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0002/Ceiling Structures/Linings/S30	1.27m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
----------------------------	---	--------	------------	----------------------	---------	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Electrical Backing Board	Resinous Board	1m2	South & West	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0009/Electrical Backing Board/S31				<b>Chrysotile (white asbestos)</b>		
<b>B006 - R0010 - Security Store (5.66 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0012/Floor Coverings Res/Textile/S2				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Flat AC Sheeting	5.66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0002/Ceiling Structures/Linings/S30				<b>Chrysotile (white asbestos)</b>		
<b>B006 - R0011 - Duplicating Workroom (9.49 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0012/Floor Coverings Res/Textile/S2				<b>Chrysotile (White asbestos)</b>		
<b>B006 - R0012 - General Storeroom (6.37 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0012/Floor Coverings Res/Textile/S2				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0013 - Principal (22.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0014 - Deputy Principal (14.78 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0015 - Clerical Office/Workroom (20.33 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0016 - Clerical Office (12.78 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0017 - Entry Vestibule (9.73 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0018 - Movement (57.09 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0019 - Movement (14.84 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
4458/B006/R0001/Ceiling Structures/Linings/S29				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B006 - R0020 - Staff Toilet (2.06 m2)</b>						
No Asbestos						
<b>B006 - R0021 - General Storeroom (4.05 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0012/Floor Coverings Res/Textile/S2					<b>Chrysotile (White asbestos)</b>	
<b>B006 - R0022 - Canteen (24.52 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
4458/B006/R0001/Ceiling Structures/Linings/S29					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B006 - R0023 - Canteen Office/Store (5.14 m2)</b>						
No Asbestos						
<b>B006 - R0024 - Movement (175.71 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	176m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B006/R0024/Ceiling Structures/Linings/S3					<b>Chrysotile (White asbestos)</b>	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B007 - Library - 1974 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

**Interior****B007 - R0001 - Movement (14.65 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	<b>Limited Samples Taken</b>				
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B007 - R0002 - Toilets - Boys/Girls (3.04 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	1m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0002/Partition Walls (Cubicles)/S13				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0013/Ceiling Structures/Linings/S14				<b>Chrysotile (White asbestos)</b>		

**B007 - R0003 - Toilets - Boys/Girls (3.48 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	1m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0002/Partition Walls (Cubicles)/S13				<b>Chrysotile (White asbestos)</b>		
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0013/Ceiling Structures/Linings/S14				<b>Chrysotile (White asbestos)</b>		

**B007 - R0004 - Library Office/Workroom (18.74 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	<b>Limited Samples Taken</b>				
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B007 - R0005 - Library Office/Workroom (6 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	<b>Limited Samples Taken</b>				
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B007 - R0006 - Security Store (11.82 m2)**

No Asbestos

**B007 - R0007 - Distribution Board (1.01 m2)**

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0013/Ceiling Structures/Linings/S14				<b>Chrysotile (White asbestos)</b>		
Electrical Backing Board	Resinous Board	0.2m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0007/Electrical Backing Board/S38				<b>Chrysotile (white asbestos)</b>		

**B007 - R0008 - Cleaning Distributed Store (2.22 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
4458/B007/R0013/Ceiling Structures/Linings/S14				<b>Chrysotile (White asbestos)</b>		

**B007 - R0009 - Communications Room (12.21 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	<b>Limited Samples Taken</b>				
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B007 - R0010 - Communications Room (12.04 m2)**

Ceiling Structures/Linings	Vermiculite 4458/B006/R0001/Ceiling Structures/Linings/S29	<b>Limited Samples Taken</b>				
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B007 - R0011 - Seminar/Study (50.22 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B007 - R0012 - Reading Area (181.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	4458/B006/R0001/Ceiling Structures/Linings/S29					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B007 - R0013 - Movement (138.25 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	139m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B007/R0013/Ceiling Structures/Linings/S14					Chrysotile (White asbestos)

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B008 - Administration - 1980 - Timber (Timber)**

**Exterior**

Wall Cladding	Flat AC Sheeting	80m2	Surrounding	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	4458/B008/Wall Cladding/S33				<b>Chrysotile (white asbestos)</b>	
Wall Cladding	Sheet Cover Strip	30m	Surrounding	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/Wall Cladding/S34				<b>Chrysotile (white asbestos)</b>	
Eaves Linings	Flat AC Sheeting	8m2	East & West	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/Eaves Linings/S35				<b>Chrysotile (white asbestos)</b>	
Underfloor Voids	No Asbestos Found					

**Interior**

**B008 - R0001 - Entry Vestibule (6.59 m2)**

Floor Coverings Res/Textile	Vinyl Sheet	6.59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/R0004/Floor Coverings Res/Textile/S32				<b>Chrysotile (white asbestos)</b>	

**B008 - R0002 - Community Clinic (10.62 m2)**

Floor Coverings Res/Textile	Vinyl Sheet	10.62m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/R0004/Floor Coverings Res/Textile/S32				<b>Chrysotile (white asbestos)</b>	

**B008 - R0003 - Staff Toilet (3.99 m2)**

Floor Coverings Res/Textile	Vinyl Sheet	3.99m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/R0004/Floor Coverings Res/Textile/S32				<b>Chrysotile (white asbestos)</b>	

**B008 - R0004 - Community Clinic (10.76 m2)**

Floor Coverings Res/Textile	Vinyl Sheet	10.76m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	4458/B008/R0004/Floor Coverings Res/Textile/S32				<b>Chrysotile (white asbestos)</b>	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B009 - Pre-School Facilities - 2004 - Brick/Veneer (Brick/Veneer)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

**Interior**

**B009 - R0001 - Movement (2.23 m2)**

No Asbestos

**B009 - R0002 - Entry Vestibule (13.89 m2)**

No Asbestos

**B009 - R0003 - Security Store (8.59 m2)**

No Asbestos

**B009 - R0004 - General Storeroom - Pre (12.38 m2)**

No Asbestos

**B009 - R0005 - Home Base - Pre (68.95 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B009 - R0006 - Practical Activities - Pre (46.3 m2)**

No Asbestos

**B009 - R0007 - Toilets - Boys/Girls - Pre (12.79 m2)**

No Asbestos

**B009 - R0008 - Laundry - Pre (4.53 m2)**

No Asbestos

**B009 - R0009 - Access Shower/Toilet - Type 2 (5.56 m2)**

No Asbestos

**B009 - R0010 - Cleaning Distributed Store (3.54 m2)**

No Asbestos

**B009 - R0011 - Kitchen - Pre (12.9 m2)**

No Asbestos

**B009 - R0012 - Clerical Office - Pre (12.42 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B009 - R0013 - Clerical Office - Pre (8.65 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B009 - R0014 - General Storeroom - Pre (20.54 m2)**

No Asbestos

**B009 - R0015 - Movement (69.34 m2)**

No Asbestos



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B010 - Pupil Facilities - 2005 - Steel (Steel)**

**Exterior**

Underfloor Voids - Slab on Ground      Non Accessible Area  
 - Area inaccessible

Ceiling Voids      No Asbestos Found

**Interior**

**B010 - R0001 - Shelter (50.98 m2)**

No Asbestos

**B010 - R0002 - Shelter (157.71 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

**B011 - Multi Purpose Facilities - 2010 - Brick/Veneer (Brick/Veneer)****Exterior**

Ceiling Voids	Non Accessible Area - Extreme Access Issue - No Access Point
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible
Ceiling Voids	Non Accessible Area - Height Restriction - Extreme Access Issue - No Access Point

**Interior****B011 - R0001 - Communal Space (144.75 m2)**

No Asbestos

**B011 - R0002 - Raised Platform (60.86 m2)**

No Asbestos

**B011 - R0003 - Chair Storeroom (9.53 m2)**

No Asbestos

**B011 - R0004 - Communal/Performance Store (9.53 m2)**

No Asbestos

**B011 - R0005 - P.E. Store (13.05 m2)**

No Asbestos

**B011 - R0006 - Movement (2.4 m2)**

No Asbestos

**B011 - R0007 - Toilets - Girls (7.4 m2)**

No Asbestos

**B011 - R0008 - Sound Cupboard (2.05 m2)**

No Asbestos

**B011 - R0009 - Movement (3.36 m2)**

No Asbestos

**B011 - R0010 - Toilets - Boys (5.67 m2)**

No Asbestos

**B011 - R0011 - Cleaning Distributed Store (3.51 m2)**

No Asbestos

**B011 - R0012 - Plant (1.6 m2)**

No Asbestos

**B011 - R0013 - Main Switch Board (3.26 m2)**

No Asbestos

**B011 - R0014 - Access Shower/Toilet (6.89 m2)**

No Asbestos

**B011 - R0015 - External Movement (146.8 m2)**

No Asbestos

**B011 - R0016 - Movement (6.11 m2)**

No Asbestos

**B011 - R0017 - Movement (12.7 m2)**

No Asbestos

**B011 - R0018 - Ramp (11.76 m2)**

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

***Demountables***

**There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

*Listing of Electronic Attachments as of 22/03/2017*

**There are no asbestos related file attachment(s) for this school.**

2017