

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Bowral High School (8104)
Region : Illawarra and South East
State Electorate : Wollondilly
Local Government Area : Wingecarribee

Initial Survey : Noel Arnold & Associates : 23 - May - 2008
Reviewed By : Grencap-NAA : 16 - Jun - 2015



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00A - Multi Purpose Facilities - 1994 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B00A - M0001 - Shower/Change (44.13 m2)**

No Asbestos

B00A - M0002 - Control Room (5.92 m2)

No Asbestos

B00A - M0003 - Cleaning Store - Distributed (6.14 m2)

No Asbestos

B00A - M0004 - Shower/Change (44.37 m2)

No Asbestos

B00A - M0005 - Multi-Purpose Space (84.24 m2)

No Asbestos

B00A - M0006 - Control Room (5.4 m2)

No Asbestos

B00A - M0007 - Stairs (1.61 m2)

No Asbestos

B00A - M0008 - Stairs (1.33 m2)

No Asbestos

B00A - M0009 - Movement (1.33 m2)

No Asbestos

B00A - M0010 - Stairs (1.52 m2)

No Asbestos

B00A - M0011 - Stairs (1.55 m2)

No Asbestos

B00A - M0012 - Movement (1.38 m2)

No Asbestos

B00A - R0001 - Toilets-Disabled (4.95 m2)

No Asbestos

B00A - R0002 - Staff Shower (7.38 m2)

No Asbestos

B00A - R0003 - Staff Kitchen (11.65 m2)

Sink Pad	Bituminous membrane
	8104/B00A/R0003/Sink Pad/S22

No Asbestos Detected**B00A - R0004 - Staff Study (23.56 m2)**

No Asbestos

B00A - R0005 - Multi-Purpose Space (471.64 m2)

No Asbestos

B00A - R0006 - Chair Store (29.06 m2)

No Asbestos

B00A - R0007 - Toilets-Girls (21.99 m2)

Partition Walls (Cubicles)	Compressed AC Sheet
	8104/B00A/R0010/Partition Walls (Cubicles)/S23

No Asbestos Detected**B00A - R0008 - Stage (89.15 m2)**

No Asbestos

B00A - R0010 - Toilets-Boys (19.89 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Partition Walls (Cubicles) Compressed AC Sheet
 8104/B00A/R0010/Partition Walls (Cubicles)/S23 **No Asbestos Detected**

B00A - R0011 - Sports Store (31.14 m2)

No Asbestos

B00A - R0012 - Distribution Board Cupboard (0.63 m2) Note: No inspection of live electrical installation.

No Asbestos

B00A - R0013 - External Movement (41.04 m2)

No Asbestos

B00A - R0014 - External Movement (11.05 m2)

No Asbestos

B00A - R0015 - External Movement (11.09 m2)

No Asbestos

B00A - R0016 - Stairs (8.27 m2)

No Asbestos

B00A - R0017 - Stairs (8.13 m2)

No Asbestos

B00A - R0018 - Plant (0.69 m2)

No Asbestos

B00A - R0019 - Movement (15.48 m2)

No Asbestos

B00A - R0020 - Stairs (0.98 m2)

No Asbestos

B00A - R0021 - Movement (3.43 m2)

No Asbestos

B00A - R0022 - Stairs (0.94 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - Library/Technological & Applied Studies - 1970 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B00B - R0001 - Staff Study (27.62 m2)**

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00B - R0002 - Cleaning Store - Distributed (3.48 m2)

No Asbestos

B00B - R0003 - Distribution Board Cupboard (2.34 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00B - R0005 - Laundry (6.36 m2)

No Asbestos

B00B - R0007 - Pantry (18.94 m2)

No Asbestos

B00B - R0008 - Design L.S. (74.17 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00B - R0009 - Movement (59.27 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00B - R0010 - Food Technology L.S. (104.54 m2)

No Asbestos

B00B - R0011 - Food/Research Space (26.61 m2)

No Asbestos

B00B - R0012 - Food Technology L.S. (74.97 m2)

No Asbestos

B00B - R0013 - Food Technology L.S. (41.92 m2)

No Asbestos

B00B - R0015 - External Movement (55.36 m2)

No Asbestos

B00B - R0016 - External Stairs (6.09 m2)

No Asbestos

B00B - R0017 - External Movement (16.98 m2)

No Asbestos

B00B - R0018 - Design/Technology L.S. (61.22 m2)

No Asbestos

B00B - R0019 - Staff - Toilet (3.46 m2)

No Asbestos

B00B - R0020 - General Storeroom (10.15 m2)

No Asbestos

B00B - R1001 - Audio Visual Workroom (33.41 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00B - R1002 - Workroom (46.47 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00B - R1003 - Distribution Board Cupboard (2.63 m2)

Note: No inspection of live electrical installation.

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00B - R1005 - Cleaning Store - Distributed (2.9 m2)						
No Asbestos						
B00B - R1006 - Toilets-Disabled (5.18 m2)						
No Asbestos						
B00B - R1007 - Entry (12.94 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1008 - Librarian (11.3 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1009 - Main Area (436.64 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1010 - Seminar (12.98 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1011 - Seminar (12.15 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1012 - Seminar (12.82 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00B - R1013 - External Stairs (8.69 m2)						
No Asbestos						
B00B - R1014 - External Movement (46.77 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - Performing Arts/Tiered Learning - 1994 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00C - R0003 - External Movement (38.51 m2)

No Asbestos

B00C - R0004 - Tiered Learning Space (45.28 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00C - R0005 - Performance Workshop (132.35 m2)

No Asbestos

B00C - R9001 - Performing Arts Store (21.91 m2)

No Asbestos

B00C - R9002 - Distribution Board Cupboard (1.43 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00C - R9003 - External Movement (19.12 m2)

No Asbestos

B00C - R9004 - No Access (5.44 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - General Learning - 1929 - Brick/Veneer (Brick/Veneer)**Exterior**

Underfloor Voids	No Asbestos Found
Ceiling Voids	No Asbestos Found

Interior**B00D - R0001 - External Movement (23.41 m2)**

No Asbestos

B00D - R0002 - Movement (16.87 m2)

No Asbestos

B00D - R0003 - Cleaning Store - Distributed (2.8 m2)

No Asbestos

B00D - R0004 - Staff - Toilet (6.24 m2)

No Asbestos

B00D - R0005 - General Learning Space (44.62 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	44.62m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0006 - Movement (146.08 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	146.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0007 - General Learning Space (50.49 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	50.49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0008 - General Learning Space (50.77 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	50.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0009 - General Learning Space (50.85 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	50.85m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0010 - General Learning Space (50.85 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	50.85m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0011 - Interview (27.65 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	27.65m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0012 - Senior Seminar (21.68 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	21.68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0013 - Senior Study (50.77 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	50.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00D - R0014 - Movement (16.74 m2)

No Asbestos

B00D - R0015 - External Movement (22.89 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00D - R0016 - General Storeroom (2.82 m2)						
No Asbestos						
B00D - R0017 - Staff Study (16.23 m2)						
No Asbestos						
B00D - R0018 - General Learning Space (53.19 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	53.19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0019 - General Storeroom (17.11 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	17.11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0020 - Staff Study (35.75 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	35.75m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0021 - Special Learning Space (52.98 m2)						
Electrical Backing Board	Resinous Board	0.2m2	South	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Electrical Hazard
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	52.98m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0022 - Interview/Office - Type 1 (16.25 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	16.25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0023 - Stairs (7.28 m2)						
No Asbestos						
B00D - R0024 - Stairs (7.28 m2)						
No Asbestos						
B00D - R1001 - Movement (51.6 m2)						
No Asbestos						
B00D - R1002 - Deputy Principal (16.82 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	16.82m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1003 - Leading Teacher (13 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1004 - Staff - Toilet (16.35 m2)						
No Asbestos						
B00D - R1005 - General Learning Space (46.3 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	46.3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1007 - General Learning Space (51.52 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	51.52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1008 - General Learning Space (51.61 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	51.61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00D - R1009 - General Learning Space (51.62 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	51.62m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1010 - General Storeroom (25.06 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	25.06m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1011 - General Learning Space (54.54 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	54.54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1012 - Computer Store (22.6 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	22.6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1013 - Computer Learning Space (51.69 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	51.69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1014 - Movement (24.57 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	24.57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1015 - Computer Resource (13.08 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	13.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1017 - Leading Teacher (17.01 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	17.01m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1018 - Movement (51.77 m2)						
No Asbestos						
B00D - R1019 - Staff Kitchen (4.03 m2)						
No Asbestos						
B00D - R1020 - Staff Study (49.16 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	49.16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1021 - Stairs (11.68 m2)						
No Asbestos						
B00D - R1022 - Stairs (11.2 m2)						
No Asbestos						
B00D - R1023 - Movement (119.71 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8104/B00D/R0006/Floor Coverings Res/Textile/S13	119.71m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R9001 - General Storeroom (17.71 m2)						
No Asbestos						
B00D - R9002 - Maintenance Bulk Store (16.34 m2)						
Stump packing	Flat AC Sheeting 8104/B00D/R9002/Stump packing/S1					No Asbestos Detected

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - General Learning/Administration - 1970 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	100m2	North, South, East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height Restriction						
Underfloor Voids	No Asbestos Found					
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B00E - R0001 - Movement (14.67 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	
8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0002 - Toilets-Girls (35 m2)

Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0003 - Cleaning Store - Distributed (3.42 m2)

Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0004 - Movement (84.41 m2)

Floor Coverings Res/Textile	Vinyl Tiles	85m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	
8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0005 - Distribution Board Cupboard (0.62 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	0.2m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						

B00E - R0006 - Laboratory L.S. (93.71 m2)

Floor Coverings Res/Textile	Vinyl Tiles	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	
8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0007 - Preparation (27.75 m2)

Floor Coverings Res/Textile	Vinyl Tiles	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	
8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite	8104/B00E/R0015/Ceiling Structures/Linings/S7				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works							

B00E - R0008 - Growing/Breeding (10.38 m2)

Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0009 - Laboratory L.S. (94 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0010 - Computer Resource (12.47 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0011 - Staff Study (36.55 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	36.55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R0012 - Movement (24.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0013 - Main Switchroom (5.73 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0014 - Clinic - Girls (19.48 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0015 - Clinic - Boys (13.03 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0016 - Entry						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0017 - Duplicating Workroom (27.66 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0018 - General Assistants (6.24 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0019 - Ancillary Staff (17.82 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0020 - Security Store (18.48 m2)						
No Asbestos						
B00E - R0021 - Principal Office (20.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0022 - Movement (36.68 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	36.68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R0023 - Interview/Office - Type 1 (13.1 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	13.1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R0024 - Staff - Toilet (6.17 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0025 - Staff - Toilet (6.21 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0026 - Administration - Clerical (40.38 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	40.38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R0027 - Administration - Clerical (25.47 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R0028 - Laboratory L.S. (93.09 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R0031 - Laboratory L.S. (94.26 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0032 - Distribution Board Cupboard (0.71 m2)					Note: No inspection of live electrical installation.	
No Asbestos						
B00E - R0033 - Cleaning Store - Distributed (2.83 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0034 - Apparatus Store (16.57 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Oven	Millboard 8104/B00E/R0034/Oven/S9	5Unit	East	Friable Asbestos (5)	Low (1)	Medium Priority (4-5) <i>Chrysotile (white asbestos)</i>
B00E - R0035 - Movement (72.84 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0038 - Stairs (4.78 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0039 - External Stairs (174.04 m2)						
No Asbestos						
B00E - R0040 - Stairs (16.56 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0041 - Plant (5.99 m2)						
Toilet cisterns	Fibre Cement Casting (Monocrete)	4Unit(s)	South	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Assumed Asbestos - Area inaccessible</i>
B00E - R0042 - Stairs (3.35 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0043 - Lift (2.25 m2)						
No Asbestos						
B00E - R0044 - General Storeroom (7.39 m2)						
No Asbestos						
B00E - R0045 - Stairs (4.67 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0046 - External Movement (12.42 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) <i>Assumed Asbestos - Height Restriction</i>
B00E - R0047 - External Movement (8.74 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height Restriction						
B00E - R0048 - General Storeroom (7.41 m2)						
No Asbestos						
B00E - R0049 - Movement (19.89 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R0050 - Preparation - Science (37.09 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R0051 - External Movement (28.27 m2)						
No Asbestos						
B00E - R0052 - Student Waiting (13.17 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R0053 - Public Reception (49.72 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1002 - Cleaning Store - Distributed (3.36 m2)						
Non Accessible						
B00E - R1003 - Toilets-Boys (28.47 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height Restriction						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1004 - Distribution Board Cupboard (86.14 m2)						
Note: No inspection of live electrical installation.						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1005 - Movement (0.8 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	0.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R0015/Ceiling Structures/Linings/S7					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1006 - General Learning Space (52.63 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1007 - General Storeroom (5.98 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
Chrysotile (white asbestos)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1008 - General Learning Space (52.34 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1009 - General Learning Space (52.34 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1010 - Staff Study (25.66 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1011 - General Learning Space (52.48 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1012 - Staff - Toilet (6.57 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1013 - Cleaning Store - Distributed (2.09 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1014 - Senior Study (25.11 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1015 - Movement (18.48 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R1015/Ceiling Structures/Linings/S11					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R1016 - Leading Teacher (12.31 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	12.31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R1017 - Interview (22.24 m2)						
Ceiling Structures/Linings	Vermiculite					
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	22.24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
B00E - R1018 - Interview (11.75 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	11.75m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1019 - Movement (15.07 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	15.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1020 - Cleaning Store - Distributed (2.92 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R1021 - Distribution Board Cupboard (0.93 m2) Note: No inspection of live electrical installation.						
Electrical Backing Board	Resinous Board 8104/B00E/R0004/Floor Coverings Res/Textile/S6	0.2m2	South	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Electrical Hazard
B00E - R1022 - Commonroom (104.02 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	104.02m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1023 - Staff Study (25.84 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	25.84m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1024 - General Learning Space (54.02 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	54.02m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1025 - General Learning Space (48.91 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	48.91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1026 - General Learning Space (41.09 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	41.09m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00E - R1027 - Distribution Board Cupboard (0.73 m2)				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	0.3m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						
B00E - R1028 - Movement (68.07 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1029 - External Movement (15.22 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1030 - External Movement (18.34 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1031 - Secure Storeroom (20.34 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R0015/Ceiling Structures/Linings/S7					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1032 - Stairs (22.08 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1033 - Plant (5.94 m2)						
Toilet cisterns	Fibre Cement Casting (Monocrete)	1Unit(s)	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R1033/Toilet cisterns/S10					Chrysotile (white asbestos)
B00E - R1034 - Movement (26.17 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R1035 - Lift (2.25 m2)						
No Asbestos						
B00E - R1036 - Stairs (17.76 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R2001 - Movement (13.11 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00E - R2002 - General Storeroom (24.86 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00E - R2003 - Staff Study (64.64 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2004 - General Storeroom (12.42 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2005 - General Storeroom (12.46 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2006 - Distribution Board Cupboard (0.64 m2) Note: No inspection of live electrical installation.						
No Asbestos						
B00E - R2007 - Movement (83.63 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	84m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2008 - General Learning Space (52.78 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2009 - General Learning Space (52.78 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2010 - General Learning Space (52.56 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2011 - General Storeroom (6.23 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2012 - Staff - Toilet (13.38 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R2012/Partition Walls (Cubicles)/S12					Chrysotile (white asbestos)
B00E - R2013 - Cleaning Store - Distributed (2.01 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2014 - General Learning Space (25.15 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00E - R2015 - Movement (18.65 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2016 - Computer Learning Space (53.21 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2017 - Computer Store (6.3 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2018 - General Learning Space (52.48 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2019 - General Storeroom (4.04 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2020 - Distribution Board Cupboard (3.53 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2021 - General Learning Space (56.44 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2022 - Study Space (17.47 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2023 - Study Space (17.47 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2024 - General Learning Space (52.41 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8104/B00E/R9002/Ceiling Structures/Linings/S3				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R2025 - General Storeroom (6.1 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00E/R0004/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2026 - General Storeroom (6.1 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2027 - General Learning Space (52.77 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2028 - Distribution Board Cupboard (0.85 m2)				Note: No inspection of live electrical installation.		
No Asbestos						
B00E - R2029 - Cleaning Store - Distributed (15.85 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2030 - Movement (13.83 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2031 - Movement (36.95 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	37m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2032 - Movement (31.75 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8104/B00E/R0004/Floor Coverings Res/Textile/S6	32m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2033 - Stairs (18.34 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2034 - Stairs (22.08 m2)						
Ceiling Structures/Linings	Vermiculite 8104/B00E/R9002/Ceiling Structures/Linings/S3					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R2035 - Lift (2.25 m2)						
No Asbestos						
B00E - R2036 - Stairs (17.76 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		8104/B00E/R9002/Ceiling Structures/Linings/S3			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R9001 - External Movement (28.18 m2)						
No Asbestos						
B00E - R9002 - Movement (14.89 m2)						
Ceiling Structures/Linings	Vermiculite		8104/B00E/R9002/Ceiling Structures/Linings/S3			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R9003 - Stairs (3.35 m2)						
Ceiling Structures/Linings	Vermiculite		8104/B00E/R9002/Ceiling Structures/Linings/S3			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00E - R9004 - Movement (3.53 m2)						
No Asbestos						
B00E - R9005 - General Assistants (37.25 m2)						
Stored Sheet	Flat AC Sheeting		8104/B00E/R9005/Stored Sheet/S8			No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - Technological & Applied Studies/Art - 1994 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00F - M0001 - Resource/Project Store (16.99 m2)

No Asbestos

B00F - M0002 - Resource/Project Store (18.73 m2)

No Asbestos

B00F - M0003 - Plant (7.1 m2)

No Asbestos

B00F - M0004 - Resource/Project Store (24.17 m2)

No Asbestos

B00F - M0005 - Resource/Project Store (32.11 m2)

No Asbestos

B00F - M0006 - Plant (6.64 m2)

No Asbestos

B00F - M0007 - Stairs (2.31 m2)

No Asbestos

B00F - M0008 - Stairs (2.31 m2)

No Asbestos

B00F - M0009 - Stairs (2.31 m2)

No Asbestos

B00F - M0010 - Stairs (2.31 m2)

No Asbestos

B00F - R0001 - External Movement (63.83 m2)

No Asbestos

B00F - R0002 - Interview/Office - Type 1 (24.6 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00F - R0003 - Interview/Office - Type 1 (13.39 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00F - R0004 - Staff - Toilet (6.57 m2)

No Asbestos

B00F - R0005 - Chemical Store (12.25 m2)

No Asbestos

B00F - R0006 - Apparatus Store (24.04 m2)

No Asbestos

B00F - R0007 - Movement (61.11 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00F - R0009 - Darkroom Space (28.9 m2)

No Asbestos

B00F - R0010 - Art Learning Space (59.97 m2)

No Asbestos

B00F - R0011 - Distribution Board Cupboard (1.27 m2)

No Asbestos

Note: No inspection of live electrical installation.

B00F - R0012 - Art Learning Space (62.11 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00F - R0014 - External Movement (1.66 m2)

No Asbestos

B00F - R0015 - Staff Study (21.53 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00F - R0016 - Bulk Store (19.71 m2)

No Asbestos

B00F - R0017 - Cleaning Store - Distributed (6.33 m2)

No Asbestos

B00F - R0018 - Materials Store (14.68 m2)

No Asbestos

B00F - R0019 - Design L.S. (55.92 m2)

No Asbestos

B00F - R0020 - Resource/Project Store (25.72 m2)

No Asbestos

B00F - R0021 - Design L.S. (55.79 m2)

No Asbestos

B00F - R0022 - Staff Study (27.09 m2)

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

B00F - R0023 - External Movement (2.31 m2)

No Asbestos

B00F - R0024 - Materials Store (29.99 m2)

No Asbestos

B00F - R0025 - Materials Technology L.S. (94.5 m2)

No Asbestos

B00F - R0026 - Dust Extraction Space (9.07 m2)

No Asbestos

B00F - R0027 - Wood Technology Bay (34.95 m2)

No Asbestos

B00F - R0028 - Materials Technology L.S. (92.05 m2)

No Asbestos

B00F - R0029 - Materials Technology L.S. (90.4 m2)

No Asbestos

B00F - R0030 - Metal Technology Bay (34.91 m2)

No Asbestos

B00F - R0031 - Distribution Board Cupboard (1.04 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00F - R0032 - Materials Technology L.S. (92.58 m2)

No Asbestos

B00F - R0033 - Movement (36.17 m2)

No Asbestos

B00F - R0034 - Workshop Area (62.93 m2)

No Asbestos

B00F - R0035 - Welding Store (3.27 m2)

No Asbestos

B00F - R0036 - L.P.G. Store (1.21 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00F - R0037 - Welding Area (10.4 m2)						
No Asbestos						
B00F - R0038 - Art Learning Space (60.41 m2)						
No Asbestos						
B00F - R0039 - Workshop (61.36 m2)						
No Asbestos						
B00F - R0040 - Art Learning Space (61.63 m2)						
No Asbestos						
B00F - R0041 - Resources Space (25.78 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00F - R0042 - Resources Store (6.97 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00F - R0043 - Laboratory L.S. (92.39 m2)						
Wall Linings Internal		Lower Infill Panels				
		8104/B00F/R0045/Wall Linings Internal/S21				No Asbestos Detected
B00F - R0044 - Preparation (32.4 m2)						
No Asbestos						
B00F - R0045 - Laboratory L.S. (92.31 m2)						
Wall Linings Internal		Lower Infill Panels				
		8104/B00F/R0045/Wall Linings Internal/S21				No Asbestos Detected
B00F - R0046 - Movement (141.46 m2)						
No Asbestos						
B00F - R0047 - Plant (0.7 m2)						
No Asbestos						
B00F - R0048 - Movement (148.27 m2)						
Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found						
B00F - R0049 - Plant (0.59 m2)						
No Asbestos						
B00F - R0050 - Stairs (0.13 m2)						
No Asbestos						
B00F - R0051 - Stairs (0.13 m2)						
No Asbestos						
B00F - R0052 - Stairs (0.13 m2)						
No Asbestos						
B00F - R0053 - Plant (1.03 m2)						
No Asbestos						
B00F - R0054 - Stairs (0.13 m2)						
No Asbestos						
B00F - R0055 - External Movement (10.56 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - General Learning - 1970 - Brick/Veneer (Brick/Veneer)**Exterior**

Eaves Linings	Flat AC Sheeting	30m2	North, South, East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00G/Eaves Linings/S15					Chrysotile (white asbestos)
Underfloor Voids - Slab on Ground						
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B00G - R0001 - Serviced Learning Space (59.91 m2)**

Floor Coverings Res/Textile	Resinous Membrane					
	8104/B00G/R0003/Floor Coverings Res/Textile/S14					No Asbestos Detected

B00G - R0002 - Distribution Board Cupboard (0.42 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00G - R0003 - Serviced Learning Space (58.11 m2)

Floor Coverings Res/Textile	Resinous Membrane					
	8104/B00G/R0003/Floor Coverings Res/Textile/S14					No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Music - 1929 - Brick/Veneer (Brick/Veneer)**Exterior**

Eaves Linings	Flat AC Sheeting	40m2	North, South, East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8104/B00H/Eaves Linings/S20					Chrysotile (white asbestos)
Underfloor Voids	No Asbestos Found					

Interior**B00H - R0001 - Music Store (12.49 m2)**

No Asbestos

B00H - R0002 - Music Store (17.54 m2)

No Asbestos

B00H - R0003 - Movement (26.24 m2)

No Asbestos

B00H - R0004 - Music Learning Space (91.2 m2)

No Asbestos

B00H - R0005 - Distribution Board Cupboard (0.68 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00H - R0006 - Practice/Seminar (27.86 m2)

No Asbestos

B00H - R0007 - Practice/Seminar (27.86 m2)

No Asbestos

B00H - R0008 - Staff Study (16.53 m2)

No Asbestos

B00H - R0009 - Music Learning Space (72.74 m2)

No Asbestos

B00H - R0010 - External Movement (3.97 m2)

No Asbestos

B00H - R9001 - Maintenance Bulk Store (72.11 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B001 - Building Services - 2005 - Steel (Steel)

Exterior

Ceiling Voids Non Accessible Area
 - Area inaccessible

Underfloor Voids - Slab
 on Ground

Interior

B001 - R0001 - General Storeroom (77.64 m2)

No Asbestos

B001 - R0003 - General Storeroom (8.08 m2)

No Asbestos

B001 - R0004 - General Storeroom (5.83 m2)

Wall Linings Internal Flat AC Sheeting
 8104/B001/R0004/Wall Linings Internal/S24

No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00J - Pupil Facilities/Multi Purpose Facilities - 1982 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	4m2	South, East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height Restriction						
Underfloor Voids	Non Accessible Area - Area inaccessible					
Ceiling Voids - Flat Roof	Non Accessible Area - Area inaccessible					

Interior**B00J - R0001 - Movement (60.07 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	61m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0003 - Garden Store (12.74 m2)

Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0004 - Distribution Board Cupboard (3.15 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0005 - Staff - Toilet (3.1 m2)

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0006 - Cleaning Supplies Store (8.75 m2)

Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0007 - General Storeroom (18.08 m2)

Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0008 - Staff Shower (8.77 m2)

Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8104/B00J/R0008/Floor Coverings Res/Textile/S5					Chrysotile (white asbestos)	

B00J - R0009 - Movement (5.19 m2)

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0010 - Shower/Change (35.73 m2)

Ceiling Structures/Linings	Flat AC Sheeting	36m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0011 - Movement (9.31 m2)

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	

B00J - R0012 - Toilets-Boys (27.84 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	28m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0014 - Office/Store (3.8 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	3.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8104/B00J/R0014/Floor Coverings Res/Textile/S16				Chrysotile (white asbestos)		
Floor Coverings Res/Textile	Adhesive					
8104/B00J/R0014/Floor Coverings Res/Textile/S17				No Asbestos Detected		
B00J - R0016 - Toilets-Girls (28.93 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	29m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0017 - Movement (3.78 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0018 - Shower/Change (32.94 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	33m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0019 - Movement (5.29 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0020 - Cleaning Store - Distributed (1.49 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0021 - Staff Shower (6.1 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	6.1m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
Floor Coverings Res/Textile	Adhesive					
8104/B00J/R0014/Floor Coverings Res/Textile/S17				No Asbestos Detected		
Floor Coverings Res/Textile	Vinyl Tiles	6.1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8104/B00J/R0014/Floor Coverings Res/Textile/S16				Chrysotile (white asbestos)		
B00J - R0022 - Performing Arts Store (18.08 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0023 - Garden Store (12.35 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0024 - Performing Arts Store (4.68 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0025 - Cleaning Supplies Store (18.32 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	18.32m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8104/B00J/R0004/Ceiling Structures/Linings/S18				Chrysotile (white asbestos)		
B00J - R0026 - Chair Store (17.76 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority	
Sample No					Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
B00J - R0027 - Covered Area (311.07 m2)							
No Asbestos							
B00J - R0028 - External Movement (8.3 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
B00J - R0029 - External Movement (5.08 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
B00J - R0030 - Plant (7.2 m2)							
Toilet cisterns	Fibre Cement Casting (Monocrete)	5Unit(s)	South	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)	
Assumed Asbestos - Area inaccessible							
Ceiling Structures/Linings	Flat AC Sheeting	7.2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	
Assumed Asbestos - Area inaccessible							
In-fill-panel	Flat AC Sheeting	1m	Above door	Good Condition (1)	Low (1)	Low Priority (2-3)	
Assumed Asbestos - Area inaccessible							
Insulation to Pipework	Encapsulated Insulation material within unit	10m	North	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)	
8104/B00J/R0030/Insulation to Pipework/S2					, Amosite (brown asbestos)		
B00J - R0031 - Plant (7.75 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Variable positions	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
Insulation to Pipework	Encapsulated Insulation material within unit	10m	West	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)	
8104/B00J/R0030/Insulation to Pipework/S2					, Amosite (brown asbestos)		
B00J - R0032 - Staff - Toilet (1.81 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	1.84m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
B00J - R0033 - Multi-Purpose Space (386.7 m2)							
Wall Linings Internal	Flat AC Sheeting	8104/B00J/R0033/Wall Linings Internal/S19				No Asbestos Detected	
B00J - R0034 - Toilet - Lobby (1.81 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	1.81m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		
B00J - R0035 - Nutrition Room (58.57 m2)							
Ceiling Structures/Linings	Flat AC Sheeting	58.57m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	
8104/B00J/R0004/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017