


# Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Beverly Hills Girls High School (8255)  
 Region : South Western Sydney  
 State Electorate : Lakemba  
 Local Government Area : Hurstville

<b>Initial Survey :</b>	<b>Noel Arnold &amp; Associates : 22 - Apr - 2008</b>
<b>Reviewed By :</b>	<b>Greencap-NAA : 29 - May - 2015</b>



# 2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

**B00A - Various - 1957 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids Non Accessible Area  
- Height Restriction

Underfloor Voids No Asbestos Found

**Interior****B00A - R0001 - General Learning Space (54.18 m2)**

Floor Coverings Res/Textile Vinyl Tiles (Under Floor Covering/Carpet)  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0002 - General Learning Space (54.77 m2)**

Floor Coverings Res/Textile Vinyl Tiles  
8255/B00A/R0002/Floor Coverings Res/Textile/S19 **No Asbestos Detected**

Floor Coverings Res/Textile Adhesive to sample S19  
8255/B00A/R0002/Floor Coverings Res/Textile/S19 **No Asbestos Detected**

**B00A - R0003 - General Learning Space (48.03 m2)**

No Asbestos

**B00A - R0004 - General Storeroom (17.15 m2)**

Floor Coverings Res/Textile Vinyl Tiles  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0005 - Practice/Seminar (57.35 m2)**

Floor Coverings Res/Textile Vinyl Tiles (Under Floor Covering/Carpet)  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0008 - Design L.S. (68.57 m2)**

Floor Coverings Res/Textile Vinyl Tiles  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0009 - Materials Store (12.93 m2)**

Floor Coverings Res/Textile Vinyl Sheet  
8255/B00A/R0010/Floor Coverings Res/Textile/S3 **No Asbestos Detected**

**B00A - R0010 - General Learning Space (68.36 m2)**

Floor Coverings Res/Textile Vinyl Sheet  
8255/B00A/R0010/Floor Coverings Res/Textile/S3 **No Asbestos Detected**

**B00A - R0011 - Computer Learning Space (60.97 m2)**

No Asbestos

**B00A - R0012 - General Learning Space (53.81 m2)**

Floor Coverings Res/Textile Vinyl Tiles (Under Floor Covering/Carpet)  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0013 - Food Technology L.S. (80.03 m2)**

No Asbestos

**B00A - R0017 - General Learning Space (47.55 m2)**

Floor Coverings Res/Textile Vinyl Tiles  
8255/B00A/R0004/Floor Coverings Res/Textile/S2 **No Asbestos Detected**

**B00A - R0018 - Performance Workspace (54.62 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0019 - General Learning Space (53.94 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0020 - General Learning Space (60.87 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0029 - General Learning Space (61.3 m2)</b>						
No Asbestos						
<b>B00A - R0030 - General Storeroom (11.78 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S18					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					No Asbestos Detected
<b>B00A - R0031 - General Storeroom (26.56 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0032 - General Storeroom (25.32 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0032/Floor Coverings Res/Textile/S11					No Asbestos Detected
<b>B00A - R0033 - Music Store (8.39 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0034 - Distribution Board Cupboard (0.65 m2)</b>						
					Note: No inspection of live electrical installation.	
No Asbestos						
<b>B00A - R0035 - Materials Store (11.28 m2)</b>						
No Asbestos						
<b>B00A - R0036 - Cleaning Store - Distributed (1.9 m2)</b>						
No Asbestos						
<b>B00A - R0037 - Staff Study (15.93 m2)</b>						
No Asbestos						
<b>B00A - R0039 - Administration - Clerical (15.84 m2)</b>						
No Asbestos						
<b>B00A - R0042 - Distribution Board Cupboard (0.46 m2)</b>						
					Note: No inspection of live electrical installation.	
No Asbestos						
<b>B00A - R0043 - General Storeroom (12.59 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R0044 - General Storeroom (13.51 m2)</b>						
No Asbestos						
<b>B00A - R0045 - General Storeroom (26.3 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00A - R0046 - General Storeroom (12.07 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
		8255/B00A/R0074/Floor Coverings Res/Textile/S18				<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S18					
		8255/B00A/R0074/Floor Coverings Res/Textile/S18				<b>No Asbestos Detected</b>
<b>B00A - R0047 - Staff - Toilet (15.85 m2)</b>						
No Asbestos						
<b>B00A - R0048 - Interview/Meeting (6.71 m2)</b>						
No Asbestos						
<b>B00A - R0053 - Toilets-Disabled (5.65 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
		8255/B00A/R0055/Floor Coverings Res/Textile/S4				<b>No Asbestos Detected</b>
<b>B00A - R0054 - Cleaning Store - Distributed (1.25 m2)</b>						
No Asbestos						
<b>B00A - R0055 - Staff - Toilet (15.1 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
		8255/B00A/R0055/Floor Coverings Res/Textile/S4				<b>No Asbestos Detected</b>
<b>B00A - R0056 - General Storeroom (31.98 m2)</b>						
No Asbestos						
<b>B00A - R0057 - General Assistants (10.01 m2)</b>						
No Asbestos						
<b>B00A - R0058 - General Storeroom (10.04 m2)</b>						
No Asbestos						
<b>B00A - R0059 - Interview/Meeting (32.07 m2)</b>						
No Asbestos						
<b>B00A - R0062 - Stage (57.99 m2)</b>						
No Asbestos						
<b>B00A - R0063 - Movement (45.25 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
		8255/B00A/R0004/Floor Coverings Res/Textile/S2				<b>No Asbestos Detected</b>
<b>B00A - R0064 - Cleaning Store - Distributed (4.72 m2)</b>						
No Asbestos						
<b>B00A - R0065 - External Movement (190.75 m2)</b>						
No Asbestos						
<b>B00A - R0066 - External Stairs (29.42 m2)</b>						
No Asbestos						
<b>B00A - R0067 - Stairs (10.62 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
		8255/B00A/R0004/Floor Coverings Res/Textile/S2				<b>No Asbestos Detected</b>
<b>B00A - R0068 - Stairs (13.62 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
		8255/B00A/R0004/Floor Coverings Res/Textile/S2				<b>No Asbestos Detected</b>
<b>B00A - R0069 - Stairs (13.54 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
		8255/B00A/R0004/Floor Coverings Res/Textile/S2				<b>No Asbestos Detected</b>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00A - R0070 - Stairs (11.29 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected	
<b>B00A - R0077 - Computer Room (17.58 m2)</b>						
No Asbestos						
<b>B00A - R0078 - Staff Study (54.14 m2)</b>						
No Asbestos						
<b>B00A - R0079 - Staff Study (24.74 m2)</b>						
No Asbestos						
<b>B00A - R0081 - Plant (1.59 m2)</b>						
No Asbestos						
<b>B00A - R0082 - Main Switchroom (0.26 m2)</b>						
No Asbestos						
<b>B00A - R0086 - Lift (2.1 m2)</b>						
No Asbestos						
<b>B00A - R0087 - Movement (5.33 m2)</b>						
In-fill-panel	Flat AC Sheeting					
8255/B00A/R0057/In-fill-panel/S10					No Asbestos Detected	
<b>B00A - R0088 - Kitchen - Type 1 (89.16 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0089 - Preparation - Materials (19.46 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0090 - Hospitality Space (58.33 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0091 - Movement (258.88 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0092 - Student Reception (30.53 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0093 - Movement (328.92 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0094 - Administration - Clerical (71.4 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0095 - Principal Office (21.44 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0096 - Deputy Principal Office (21.5 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0097 - Staff Study (31.75 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0098 - Interview/Office - Type 2 (16.47 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0099 - Interview/Meeting (27.69 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0100 - Commonroom (19.24 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0101 - Interview/Office - Type 2 (11.96 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0102 - Deputy Principal Office (20.56 m2)</b>						
Recently Modified Space	Requires Inspection					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00A - R0103 - Multi-Purpose Space (574.59 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R0104 - Distribution Board Cupboard (0.97 m2)</b>						
Recently Modified Space	Requires Inspection					
					Note: No inspection of live electrical installation.	
<b>B00A - R0105 - Distribution Board Cupboard (0.25 m2)</b>						
Recently Modified Space	Requires Inspection					
					Note: No inspection of live electrical installation.	
<b>B00A - R1001 - Staff Study (26.31 m2)</b>						
No Asbestos						
<b>B00A - R1002 - General Learning Space (54.52 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
<b>B00A - R1003 - General Learning Space (47.61 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
<b>B00A - R1004 - Art Learning Space (67.91 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
<b>B00A - R1005 - Resources Store (7.51 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S18					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					<b>No Asbestos Detected</b>
<b>B00A - R1006 - Resources Store (7.65 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
<b>B00A - R1007 - Performance Workspace (79.25 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					<b>No Asbestos Detected</b>
<b>B00A - R1008 - Interview/Meeting (46.87 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					<b>No Asbestos Detected</b>
<b>B00A - R1009 - Darkroom Space (21.58 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1010 - Main Switchroom (3.21 m2)</b>						
No Asbestos						
<b>B00A - R1011 - Darkroom Space (10.16 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1012 - Laboratory L.S. (100.18 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1013 - Laboratory L.S. (108.79 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1014 - Chemical Store (21.33 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1015 - Apparatus Store (10.77 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1016 - Main Switchroom (2.77 m2)</b>						
Flue	Encapsulated Insulation material within unit	3m	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00A/R1016/Water Pipe/S6					Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>B00A - R1017 - General Learning Space (46.91 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1018 - Staff Study (22.88 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1019 - General Learning Space (62.83 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1020 - General Learning Space (61.96 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1021 - Utility Space (11.14 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1022 - Staff Study (26.72 m2)</b>						
No Asbestos						
<b>B00A - R1023 - General Learning Space (54.46 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1024 - Staff Study (20.21 m2)</b>						
No Asbestos						
<b>B00A - R1025 - General Learning Space (67.62 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1026 - General Storeroom (5.72 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1027 - General Storeroom (7.37 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1028 - General Learning Space (61.59 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1029 - General Learning Space (54.46 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1030 - General Learning Space (61.59 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00A - R1031 - General Learning Space (47.76 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1032 - General Learning Space (60.77 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1033 - General Learning Space (61.52 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1034 - Cleaning Store - Distributed (1.74 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1037 - Resources Store (4.55 m2)</b>						
No Asbestos						
<b>B00A - R1038 - Kiln Space (6.89 m2)</b>						
No Asbestos						
<b>B00A - R1039 - Resources Store (11.32 m2)</b>						
No Asbestos						
<b>B00A - R1040 - Distribution Board Cupboard (0.84 m2)</b>					Note: No inspection of live electrical installation.	
No Asbestos						
<b>B00A - R1041 - Staff - Toilet (8.7 m2)</b>						
No Asbestos						
<b>B00A - R1042 - General Storeroom (9.56 m2)</b>						
No Asbestos						
<b>B00A - R1043 - Cleaning Store - Distributed (1.73 m2)</b>						
No Asbestos						
<b>B00A - R1044 - Design L.S. (54.67 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1045 - General Storeroom (5.89 m2)</b>						
No Asbestos						
<b>B00A - R1046 - General Storeroom (7.26 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R1046/Floor Coverings Res/Textile/S9					No Asbestos Detected
<b>B00A - R1047 - General Learning Space (67.78 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1048 - Distribution Board Cupboard (0.58 m2)</b>					Note: No inspection of live electrical installation.	
No Asbestos						
<b>B00A - R1049 - Staff - Toilet (7.94 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1050 - General Storeroom (9.5 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					No Asbestos Detected
<b>B00A - R1051 - Movement (497.21 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1052 - Stairs (13.14 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1053 - Stairs (13.15 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1054 - Stairs (13.21 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1055 - Stairs (12.84 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					No Asbestos Detected
<b>B00A - R1058 - Art Learning Space (20.21 m2)</b>						
No Asbestos						
<b>B00A - R1060 - Movement (5.33 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R1060/Floor Coverings Res/Textile/S20					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive to sample S20					
	8255/B00A/R1060/Floor Coverings Res/Textile/S20					No Asbestos Detected
<b>B00A - R1061 - Lift (2.1 m2)</b>						
No Asbestos						
<b>B00A - R1062 - General Storeroom (13.61 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R1063 - Art Entry/Display (77.35 m2)</b>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					No Asbestos Detected
<b>B00A - R9001 - Main Switchroom (3.06 m2)</b>						
Non Accessible						
<b>B00A - R9002 - Movement (11.34 m2)</b>						
No Asbestos						
<b>B00A - R9003 - Toilets-Girls (86.16 m2)</b>						
No Asbestos						
<b>B00A - R9004 - Student Canteen (36.74 m2)</b>						
No Asbestos						
<b>B00A - R9005 - General Storeroom (4.44 m2)</b>						
No Asbestos						
<b>B00A - R9006 - Main Switchroom (45.3 m2)</b>						
No Asbestos						
<b>B00A - R9007 - General Storeroom (20.26 m2)</b>						
No Asbestos						
<b>B00A - R9008 - Distribution Board Cupboard (0.24 m2)</b>						
					Note: No inspection of live electrical installation.	
No Asbestos						
<b>B00A - R9009 - General Storeroom (9.29 m2)</b>						
No Asbestos						
<b>B00A - R9010 - Garden Store Room (10.81 m2)</b>						
Flue	Encapsulated Insulation material within unit	5m	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00A/R1016/Water Pipe/S7					Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>B00A - R9011 - Toilets-Girls (64.37 m2)</b>						
No Asbestos						
<b>B00A - R9012 - Laundry (2.45 m2)</b>						
No Asbestos						
<b>B00A - R9013 - Toilets-Boys (15.75 m2)</b>						
No Asbestos						
<b>B00A - R9014 - Movement (11.38 m2)</b>						
No Asbestos						
<b>B00A - R9015 - External Movement (516.53 m2)</b>						
No Asbestos						
<b>B00A - R9016 - Stairs (14.42 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R9017/Floor Coverings Res/Textile/S1					No Asbestos Detected
<b>B00A - R9017 - Stairs (14.26 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R9017/Floor Coverings Res/Textile/S1					No Asbestos Detected
<b>B00A - R9018 - External Movement (190.78 m2)</b>						
No Asbestos						
<b>B00A - R9019 - External Stairs (29.42 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

**B00A - R9020 - Movement (5.33 m2)**

No Asbestos

**B00A - R9021 - Lift (2.1 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00B - Science/Library - 1970 - Brick/Block (Brick/Block)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

**Interior**

**B00B - M1001 - Main Switchroom (68.62 m2)**

Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17	<b>Limited Samples Taken</b>				
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00B - M1002 - Main Switchroom (3.81 m2)**

No Asbestos

**B00B - M1003 - Seminar (32.66 m2)**

No Asbestos

**B00B - M1004 - Movement (6.94 m2)**

No Asbestos

**B00B - M1005 - Main Area (67.96 m2)**

No Asbestos

**B00B - M1006 - Main Switchroom (23.65 m2)**

No Asbestos

**B00B - M1007 - General Storeroom (15.3 m2)**

No Asbestos

**B00B - M1008 - Main Switchroom (26.01 m2)**

No Asbestos

**B00B - M1009 - Stairs (3.97 m2)**

No Asbestos

**B00B - M1010 - Stairs (2.62 m2)**

No Asbestos

**B00B - R0001 - Laboratory L.S. (90.75 m2)**

Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17	<b>Limited Samples Taken</b>				
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
					<b>Chrysotile (white asbestos)</b>	
8255/B00B/R0011/Floor Coverings Res/Textile/S15						

**B00B - R0002 - Preparation (44.46 m2)**

Fume Cupboard	Fibre Cement Pipe	2Unit	North, West, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>	
8255/B00B/R1002/Fume Cupboard/S16						

Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17	<b>Limited Samples Taken</b>				
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
					<b>Chrysotile (white asbestos)</b>	
8255/B00B/R0011/Floor Coverings Res/Textile/S15						

**B00B - R0003 - Apparatus Store (3.23 m2)**

Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17	<b>Limited Samples Taken</b>				
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
					<b>Chrysotile (white asbestos)</b>	
8255/B00B/R0011/Floor Coverings Res/Textile/S15						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00B - R0004 - Laboratory L.S. (90.93 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0005 - Distribution Board Cupboard (0.5 m2)</b> <span style="float: right;">Note: No inspection of live electrical installation.</span>						
Electrical Backing Board	Resinous Board 1Unit	1Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Assumed Asbestos - Electrical Hazard</b>
<b>B00B - R0006 - Apparatus Store (17.17 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0007 - Laboratory L.S. (90.93 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	NA	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0008 - Staff Study (44.41 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	15m2	North	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0009 - Apparatus Store (3.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0010 - Laboratory L.S. (90.75 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8255/B00B/R1002/Ceiling Structures/Linings/S17					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0011 - Movement (40.34 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles 8255/B00B/R0011/Floor Coverings Res/Textile/S15	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0012 - General Storeroom (7.78 m2)</b>						
No Asbestos						
<b>B00B - R0014 - General Storeroom (23.23 m2)</b>						
No Asbestos						
<b>B00B - R0015 - Stairs (8.16 m2)</b>						
No Asbestos						
<b>B00B - R0016 - Movement (4.84 m2)</b>						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00B - R0017 - Lift (2.1 m2)</b>						
No Asbestos						
<b>B00B - R0018 - Plant (12.41 m2)</b>						
Insulation to Pipework	Gasket	1Unit	Central	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8255/B00B/R0018/Insulation to Pipework/S22					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1001 - Staff Study (12.38 m2)</b>						
No Asbestos						
<b>B00B - R1002 - Workroom (27.48 m2)</b>						
No Asbestos						
<b>B00B - R1003 - Librarian (11.64 m2)</b>						
No Asbestos						
<b>B00B - R1004 - Audio Visual Workroom (17.61 m2)</b>						
No Asbestos						
<b>B00B - R1005 - Staff - Toilet (2.89 m2)</b>						
No Asbestos						
<b>B00B - R1006 - Staff - Toilet (2.89 m2)</b>						
No Asbestos						
<b>B00B - R1007 - Main Area (70.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8255/B00B/R1007/Ceiling Structures/Linings/S17					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R1008 - Main Area (322.19 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8255/B00B/R1008/Ceiling Structures/Linings/S17					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R1010 - Plant (6.76 m2)</b>						
No Asbestos						
<b>B00B - R1011 - Main Switchroom (5.7 m2)</b>						
No Asbestos						
<b>B00B - R1012 - Cleaning Store - Distributed (0.37 m2)</b>						
No Asbestos						
<b>B00B - R1013 - Movement (4.18 m2)</b>						
No Asbestos						
<b>B00B - R1014 - Distribution Board Cupboard (0.21 m2)</b>				Note: No inspection of live electrical installation.		
No Asbestos						
<b>B00B - R1015 - Seminar (24.55 m2)</b>						
No Asbestos						
<b>B00B - R1017 - Stairs (17.3 m2)</b>						
No Asbestos						
<b>B00B - R1018 - Stairs (1.13 m2)</b>						
No Asbestos						
<b>B00B - R1019 - Stairs (1.13 m2)</b>						
No Asbestos						
<b>B00B - R1020 - Lift (2.1 m2)</b>						
No Asbestos						
<b>B00B - R1021 - External Movement (34.61 m2)</b>						
No Asbestos						
<b>B00B - R1022 - Darkroom Space (11.8 m2)</b>						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - R1023 - Darkroom Space (12.55 m2)

No Asbestos

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00C - Physical Education/Pupil Facilities - 1957 - Brick/Block (Brick/Block)**

**Exterior**

Fascia Panels	Flat AC Sheeting 8255/B00C/Fascia Panels/S21					<b>No Asbestos Detected</b>
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

**Interior**

**B00C - R0002 - Toilets-Girls (11.6 m2)**

No Asbestos

**B00C - R0003 - Toilets-Girls (11.61 m2)**

No Asbestos

**B00C - R0004 - Shower/Change (68.57 m2)**

No Asbestos

**B00C - R0005 - Staff Study (26.3 m2)**

No Asbestos

**B00C - R0006 - Sport Equipment Store (26.85 m2)**

No Asbestos

**B00C - R0007 - Gymnasium (277.04 m2)**

No Asbestos

**B00C - R0008 - Sport Equipment Store (10.06 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00C/R0010/Floor Coverings Res/Textile/S12					<b>Chrysotile (white asbestos)</b>

**B00C - R0009 - Staff - Toilet (1.99 m2)**

No Asbestos

**B00C - R0010 - Movement (43.29 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	44m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00C/R0010/Floor Coverings Res/Textile/S12					<b>Chrysotile (white asbestos)</b>

**B00C - R0011 - Toilets-Disabled (15.13 m2)**

No Asbestos

**B00C - R0012 - Student Shower (52.77 m2)**

No Asbestos

**B00C - R0013 - External Movement (3.41 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00D - Music - 2000 - Brick/Veneer (Brick/Veneer)**

**Exterior**

Wall Cladding	Flat AC Sheeting 8255/B00D/Wall Cladding/S14	<b>No Asbestos Detected</b>			
Ceiling Voids	Non Accessible Area - Height Restriction				
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible				

**Interior**

**B00D - R0001 - External Movement (28.25 m2)**

No Asbestos

**B00D - R0002 - Performance Workspace (83.62 m2)**

No Asbestos

**B00D - R0003 - Performance Workspace (249.33 m2)**

No Asbestos

**B00D - R0004 - Study Space (32.8 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B00D - R0005 - Music Store (19.73 m2)**

No Asbestos

**B00D - R0007 - Cleaning Store - Distributed (1.62 m2)**

No Asbestos

**B00D - R0009 - Stairs (4.07 m2)**

No Asbestos

**B00D - R0010 - External Movement (3.83 m2)**

No Asbestos

**B00D - R0011 - External Movement (3.83 m2)**

No Asbestos

**B00D - R0012 - External Movement (3.82 m2)**

No Asbestos

**B00D - R0013 - Staff Study (17.62 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B00D - R0014 - Movement (22.75 m2)**

No Asbestos

**B00D - R0015 - Distribution Board Cupboard (0.85 m2)**

No Asbestos

Note: No inspection of live electrical installation.

**B00D - R1001 - Movement (64.78 m2)**

No Asbestos

**B00D - R1002 - Study Space (35.98 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B00D - R1003 - Music Store (6.86 m2)**

No Asbestos

**B00D - R1004 - Study Space (36.24 m2)**

Vinyl Tiles (Under Floor Covering/Carpet) No Asbestos Found

**B00D - R1005 - Movement (6.42 m2)**

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00D - R1006 - Stairs (7.74 m2)**

No Asbestos

**B00D - R1007 - Music Store (4.45 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00E - Other - 1957 - Brick/Block (Brick/Block)**

**Exterior**

Gable Ends	Flat AC Sheeting 8255/B00E/Gable Ends/S13	10m2	West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Eaves Linings	Flat AC Sheeting 8255/B00E/Gable Ends/S13	4m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					

**Interior**

**B00E - R0001 - General Storeroom (26.01 m2)**

No Asbestos

**B00E - R0002 - Store (35.46 m2)**

No Asbestos

**B00E - R0003 - Staff Kitchen (4.97 m2)**

No Asbestos

**B00E - R0004 - Staff - Toilet (4.49 m2)**

No Asbestos

**B00E - R0005 - General Storeroom (10.85 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00F - Library - 2011 - Fibre Cement Clad (Fibre Cement Clad)**

**Exterior**

No Asbestos

**Interior**

**B00F - R0001 - External Movement (31.2 m2)**

No Asbestos

**B00F - R0002 - Main Area (91.98 m2)**

No Asbestos

**B00F - R0003 - Librarian (20.47 m2)**

No Asbestos

**B00F - R0004 - Communication Space (8.41 m2)**

No Asbestos

**B00F - R0005 - General Storeroom (9.9 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

## Demountables

**Demountable details as per the AMS records as of 15 Feb 2017.**

**OS 601 - D11059 - Learning Unit - Standard/Withdrawal : Placement Date - 13/04/2004**

### Exterior

Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2

### Interior

#### R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

#### R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

#### R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

**OS 601 - D11081 - Learning Unit - Standard/Withdrawal : Placement Date - 15/09/1999**

### Exterior

Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2

### Interior

#### R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

#### R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

#### R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

**OS 601 - D11290 - Learning Unit - Standard/Withdrawal : Placement Date - 4/07/1997**

### Exterior

Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2

### Interior

#### R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

#### R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

#### R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

**OS 601 - D11352 - Learning Unit - Standard/Withdrawal : Placement Date - 16/09/1999**

### Exterior

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D11887 - Learning Unit - Standard/Withdrawal : Placement Date - 28/01/2006</b>						
<b>Exterior</b>						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 502 - D12075 - Admin Staff/Principal/Clerk/Dup/Clinic : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				23.04 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Clerical Office</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
<b>R10 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				12 m2
<b>R2 - Security Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				1 m2
<b>R3 - Duplicating Wookroom</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				12 m2
<b>R4 - Clinic-Waiting</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
<b>R5 - Staff Room</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
<b>R6 - Principal</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
<b>R7 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				5 m2
<b>R8 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				5 m2
<b>R9 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				27 m2
<b>OS 601 - D12077 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12078 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12079 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12080 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12082 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12083 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12084 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12085 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12086 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 601 - D12087 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>R2 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R3 - Store</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 600 - D12089 - Learning Unit - Small : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>OS 600 - D12090 - Learning Unit - Small : Placement Date - 30/06/1995</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
<b>Interior</b>						
<b>R1 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>OS 600 - D12091 - Learning Unit - Small : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - General Learning Space</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>OS 710 - D12097 - Home Science/Pantry/Laundry : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				14.4 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Entry</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>R2 - Food Technology L.S.</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				73 m2
<b>R3 - Laundry</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>OS 841 - D12098 - Boys Toilet : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
<b>Interior</b>						
<b>R1 - Toilets-Boys</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
<b>OS 841 - D12099 - Boys Toilet : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Toilets-Boys</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
<b>OS 840 - D12100 - Girls Toilet : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Toilets-Girls</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
<b>OS 840 - D12101 - Girls Toilet : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Toilets-Girls</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
<b>NS 110 - D12181 - Learning Unit - Single Secondary/Secure : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
No Asbestos Found.						
<b>Interior</b>						
<b>R1 - General Learning Space</b>						
No Asbestos Found.						
<b>R2 - Entry</b>						
No Asbestos Found.						
<b>R3 - Secure Storeroom</b>						
No Asbestos Found.						
<b>NS 110 - D12182 - Learning Unit - Single Secondary/Secure : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
No Asbestos Found.						
<b>Interior</b>						
<b>R1 - General Learning Space</b>						
No Asbestos Found.						
<b>R2 - Entry</b>						
No Asbestos Found.						
<b>R3 - Secure Storeroom</b>						
No Asbestos Found.						
<b>OS 750 - D12304 - Learning Unit - ESL : Placement Date - 30/06/1995</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Exterior</b>						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
<b>Interior</b>						
<b>R1 - Esl</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
<b>OS 760 - D15388 - Woodwork/Store : Placement Date - 29/06/2000</b>						
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
<b>Interior</b>						
<b>R1 - Woodwork</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				91 m2
<b>R2 - Store</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
<b>NS 220 - D16331 - Science Learning/Preparation Space : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
No Asbestos Found.						
<b>Interior</b>						
<b>R1 - Laboratory L.S.</b>						
No Asbestos Found.						
<b>R2 - Preparation</b>						
No Asbestos Found.						
<b>R3 - Entry</b>						
No Asbestos Found.						
<b>OS 510 - D16332 - Staff Common Room : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>Interior</b>						
<b>R1 - Commonroom/staff room</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				90 m2
<b>R2 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
<b>R3 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
<b>R4 - Lobby</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 521 - D16333 - Staff Study : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Staff Room</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
<b>R2 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
<b>R3 - Staff Toilet</b>						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
<b>R4 - Lobby</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>OS 532 - D16334 - Library : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
<b>Interior</b>						
<b>R1 - Reading Area</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				90 m2
<b>R2 - Library Office/Workroom</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
<b>R3 - Communications Room</b>						
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
<b>OS 750 - D16335 - Learning Unit - ESL : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
<b>Interior</b>						
<b>R1 - Es1</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
<b>OS 750 - D16336 - Learning Unit - ESL : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Es1</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
<b>OS 750 - D16337 - Learning Unit - ESL : Placement Date - 30/06/1995</b>						
<b>Exterior</b>						
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
<b>Interior</b>						
<b>R1 - Es1</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
<b>OS 520 - D16831 - Staff Study : Placement Date - 27/10/1999</b>						
<b>Exterior</b>						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
<b>Interior</b>						
<b>R1 - Staff Room</b>						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

***Listing of Electronic Attachments as of 22/03/2017***

**Available Asbestos Related Electronic Files**

8255\_ASB\_150514\_AMP.pdf

\* Note : Refer to AMS for details of the attachment(s).

2017