

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Gilgandra Public School (1979)
Region : Western NSW
State Electorate : Barwon
Local Government Area : Gilgandra

Initial Survey : Noel Arnold & Associates : 29 - Mar - 2008
Reviewed By : Parsons Brinckerhoff : 25 - Aug - 2016



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration/Library - 1975 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	16m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/Gable Verge Lining/S18				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/Eaves Linings/S17				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					

Interior**B00A - R0001 - External Movement (40.47 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0002 - Staff Room (56.54 m2)

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0002/Floor Coverings Res/Textile/S1				Chrysotile (white asbestos)	

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0003 - Deputy Principal (13.31 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0004 - Distribution Board (0.82 m2)

No Asbestos	Note: No inspection of live electrical installation.				
-------------	--	--	--	--	--

B00A - R0005 - Staff Toilet (5.11 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0006 - Staff Toilet (4.51 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0009 - Clerical Office/Workroom (13.29 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0010 - Plant (0.54 m2)

No Asbestos						
-------------	--	--	--	--	--	--

B00A - R0011 - General Storeroom (6.5 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0002/Floor Coverings Res/Textile/S1				Chrysotile (white asbestos)	

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

B00A - R0012 - Principal (22.27 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R0013 - Clerical Office (15.1 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0014 - Entry Vestibule (12.97 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	2m2	North, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0002/Floor Coverings Res/Textile/S1					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0015 - Duplicating Workroom (13.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0002/Floor Coverings Res/Textile/S1					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0016 - Movement (26.9 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0017 - External Movement (48.48 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0018 - Sports Store (5.55 m2)						
No Asbestos						
B00A - R0019 - Deputy Principal (23.61 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0020 - Stairs (13.88 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0020/Ceiling Structures/Linings/S3					Chrysotile (white asbestos)
B00A - R1001 - Movement (48.98 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0020/Ceiling Structures/Linings/S3					Chrysotile (white asbestos)
B00A - R1002 - Movement (15.61 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R1003 - Personal Effects Storage (0.87 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R1004 - Distribution Board (0.65 m2)						
No Asbestos						
Note: No inspection of live electrical installation.						
B00A - R1005 - Staff Toilet (3.69 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R1006 - Cleaning Distributed Store (5.99 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0002/Floor Coverings Res/Textile/S1				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1007 - Staff Toilet (4.34 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1008 - Library Office/Workroom (7.63 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1010 - K.L.A. Store (13.71 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1011 - K.L.A. Store (11.76 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1014 - Stairs (20.98 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R0020/Ceiling Structures/Linings/S3				Chrysotile (white asbestos)	
B00A - R1015 - Interview (12.42 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1016 - Deputy Principal (12.27 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1017 - Movement (34.74 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
In-fill-panel	Flat AC Sheeting	6m	Throughout, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00A/R1017/In-fill-panel/S4				Chrysotile (white asbestos)	
B00A - R1018 - Deputy Principal (15.85 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1019 - Staff Room Annexe (77.7 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00A - R1020 - Staff Kitchen (42.19 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	1979/B00A/R0002/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00B - General Learning - 1968 - Brick/Block (Brick/Block)						
Exterior						
Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/Gable Verge Lining/S20					Chrysotile (white asbestos)
Eaves Linings	Flat AC Sheeting	20m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/Eaves Linings/S19					Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found					
Interior						
B00B - R0001 - External Movement (42.06 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00B - R0002 - Practical Activities - 1hb (10.89 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00B - R0003 - Home Base (64.03 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00B - R0004 - Home Base (63.95 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00B - R0005 - Practical Activities - 1hb (10.89 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00B - R0006 - Distribution Board (0.67 m2)						
	Note: No inspection of live electrical installation.					
Wall Linings Internal	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00C/R0006/Electrical Mounting Board/S8					Chrysotile (white asbestos)
B00B - R0007 - General Storeroom (3.45 m2)						
No Asbestos						
B00B - R0008 - Stairs (16.16 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1006/Ceiling Structures/Linings/S31					Chrysotile (white asbestos)
B00B - R1001 - Movement (41.66 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1001/Ceiling Structures/Linings/S5					Chrysotile (white asbestos)
B00B - R1002 - Practical Activities - 1hb (11.68 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1003 - Home Base (62.31 m2)						
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1004 - Home Base (62.47 m2)						
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1005 - Practical Activities - 1hb (11.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1006 - Stairs (20.7 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00B/R1006/Ceiling Structures/Linings/S31					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00C - General Learning - 1968 - Brick/Block (Brick/Block)						
Exterior						
Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00C/Gable Verge Lining/S22				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	10m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00C/Eaves Linings/S21				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					
Interior						
B00C - R0001 - External Movement (42.66 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00C - R0002 - Practical Activities - 1hb (11.31 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1002/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00C - R0003 - Home Base (63.63 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00C - R0004 - Home Base (64.45 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00C - R0005 - Practical Activities - 1hb (10.81 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1002/Floor Coverings Res/Textile/S6				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00B/R1002/Ceiling Structures/Linings/S7				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
B00C - R0006 - Distribution Board (0.68 m2)						
	Note: No inspection of live electrical installation.					
Wall Linings Internal	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00C/R0006/Electrical Mounting Board/S8				Chrysotile (white asbestos)	
B00C - R0007 - Cleaning Distributed Store (5.78 m2)						
No Asbestos						
B00C - R0008 - Stairs (14.67 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00C/R1006/Ceiling Structures/Linings/S32				Chrysotile (white asbestos) , Amosite (brown asbestos)	
B00C - R1001 - Movement (42.42 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00B/R1001/Ceiling Structures/Linings/S5				Chrysotile (white asbestos)	
B00C - R1002 - Practical Activities - 1hb (11.44 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00C - R1003 - Home Base (62.22 m2)						
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00C - R1004 - Home Base (63.46 m2)						
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00C - R1005 - Practical Activities - 1hb (10.87 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00B/R1002/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
1979/B00B/R1002/Ceiling Structures/Linings/S7					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00C - R1006 - Stairs (22 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00C/R1006/Ceiling Structures/Linings/S32					Chrysotile (white asbestos) , Amosite (brown asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00F - Pupil Facilities - 1975 - Brick/Block (Brick/Block)						
Exterior						
Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/Gable Verge Lining/S24				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	30m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/Eaves Linings/S23				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					
Interior						
B00F - R0002 - Toilets - Girls (33.95 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
Partition Walls (Cubicles)	Compressed AC Sheet	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0002/Partition Walls (Cubicles)/S16				Chrysotile (white asbestos), Amosite (brown asbestos)	
B00F - R0003 - Plant (4.47 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
B00F - R0004 - Toilets - Boys (33.96 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
Partition Walls (Cubicles)	Compressed AC Sheet	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0002/Partition Walls (Cubicles)/S16				Chrysotile (white asbestos), Amosite (brown asbestos)	
B00F - R0005 - Toilets - Girls (42.23 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
Partition Walls (Cubicles)	Compressed AC Sheet	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0002/Partition Walls (Cubicles)/S16				Chrysotile (white asbestos), Amosite (brown asbestos)	
B00F - R0006 - Plant (3.37 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
B00F - R0007 - Staff Shower/Change (4.18 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
B00F - R0008 - Staff Toilet (1.79 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
B00F - R0009 - Plant (3.85 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)	
B00F - R0010 - Movement (1.34 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0011 - Toilets - Boys (41.93 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
Partition Walls (Cubicles)	Compressed AC Sheet	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0002/Partition Walls (Cubicles)/S16				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00F - R0012 - Cleaning Supplies (9.87 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0013 - Canteen (17.89 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0014 - Canteen Office/Store (2.94 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0015 - Canteen Office/Store (3.4 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0016 - External Movement (65.7 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0017 - General Storeroom (9.9 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0018 - External Movement (44.44 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0019 - Sick Bay (10.87 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0020 - Toilets-Disabled (7.41 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		
B00F - R0021 - External Movement (130.43 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	131m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
1979/B00F/R0016/Ceiling Structures/Linings/S15				Chrysotile (white asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - General Learning - 1975 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/Gable Verge Lining/S26				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	25m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/Eaves Linings/S25				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					
Infill Panels Under Windows	Compressed AC Sheet	35m2	North & South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/Infill Panels Under Windows/S34				Chrysotile (white asbestos)	

Interior

B00G - R0001 - Home Base (56.58 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00G - R0002 - Home Base Store (4.79 m2)

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	

B00G - R0003 - Practical Activities - 1hb (13.72 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00G - R0004 - Distribution Board (0.21 m2)

				Note: No inspection of live electrical installation.		
No Asbestos						

B00G - R0005 - Toilets - Boys/Girls (3.14 m2)

No Asbestos						
-------------	--	--	--	--	--	--

B00G - R0006 - Home Base Store (4.74 m2)

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	

B00G - R0007 - Home Base (84.95 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00G - R0008 - Home Base (85.12 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00G - R0009 - Toilets - Boys/Girls (3.53 m2)

No Asbestos						
-------------	--	--	--	--	--	--

B00G - R0010 - Home Base Store (2.82 m2)

Floor Coverings Res/Textile	Vinyl Tiles	3m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	

B00G - R0011 - Movement (6.68 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0012 - External Movement (64.6 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	65m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0012/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Library - 1968 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00H/Gable Verge Lining/S28				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	25m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00H/Eaves Linings/S27				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					
Infill Panels under Windows	Compressed AC Sheet	25m2	East & West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00H/Infill Panels under Windows/S35				Chrysotile (white asbestos)	

Interior**B00H - R0001 - Security Store (7.25 m2)**

No Asbestos

B00H - R0002 - Staff Toilet (6 m2)

No Asbestos

B00H - R0009 - Library Office/Workroom (21.38 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00H - R0010 - Cleaning Distributed Store (1.6 m2)

No Asbestos

B00H - R0016 - External Movement (58.62 m2)

Ceiling Structures/Linings	Flat AC Sheeting	59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0012/Ceiling Structures/Linings/S11				Chrysotile (white asbestos)	

B00H - R0017 - Entry Vestibule (7.06 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00H - R0018 - Reading Area (184.89 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00H - R0019 - Movement (5.42 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00H - R0020 - K.L.A. Store (4.55 m2)

No Asbestos

B00H - R0021 - Communications Room (0.8 m2)

No Asbestos

B00H - R0022 - Distribution Board (1.05 m2)

Note: No inspection of live electrical installation.

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B001 - General Learning/Support Unit - 1968 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	12m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B001/Gable Verge Lining/S30				Chrysotile (white asbestos)	
Eaves Linings	Flat AC Sheeting	25m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B001/Eaves Linings/S29				Chrysotile (white asbestos)	
Ceiling Voids	No Asbestos Found					
Infill Panels under Windows	Compressed AC Sheet	25m2	North & South	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B001/Infill Panels under Windows/S36				Chrysotile (white asbestos)	

Interior**B001 - R0001 - Practical Activities - M - 1hb (4.41 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B001 - R0002 - Home Base - M (52.41 m2)

Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B001 - R0003 - Home Base Store (5.51 m2)

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B001 - R0004 - Toilet - M (7.87 m2)

Wall Linings Internal	Flat AC Sheeting					
	1979/B001/Wall Cladding/S13				No Asbestos Detected	

B001 - R0005 - Practical Activities - M - 1hb (8.58 m2)

Floor Coverings Res/Textile	Vinyl Tiles	9m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B001 - R0006 - Movement (7.09 m2)

Floor Coverings Res/Textile	Vinyl Tiles	8m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9				Limited Samples Taken	
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B001 - R0007 - Uniform Shop (5.55 m2)

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10				Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00I - R0008 - Practical Activities - M - 1hb (56.96 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00I - R0009 - Home Base (57.03 m2)						
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00I - R0010 - Home Base Store (5.5 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00I - R0011 - Movement (7.7 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	8m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					
	1979/B00G/R0011/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00I - R0012 - Main Switch Board (13.81 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0012/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00I/R0012/Wall Linings Internal/S14					Chrysotile (white asbestos)
B00I - R0014 - Movement (5.43 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00G/R0012/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)
B00I - R0016 - Sports Store (4.84 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00I/R0017/Ceiling Structures/Linings/S33					Chrysotile (white asbestos)
B00I - R0017 - External Movement (49.63 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	1979/B00I/R0017/Ceiling Structures/Linings/S33					Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00J - Building Services - 1985 - Timber Shed (Timber Shed)

Exterior

Underfloor Voids - Slab on Ground	No Asbestos Found					
Wall Cladding	Flat AC Sheeting 1979/B00J/Wall Cladding/S12					No Asbestos Detected
Ceiling Voids	No Asbestos Found					

Interior

B00J - R0001 - General Assistant/Bulk Store (27.13 m2)

Wall Linings Internal	Flat AC Sheeting 1979/B00J/Wall Cladding/S12					No Asbestos Detected
-----------------------	---	--	--	--	--	-----------------------------

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00K - Other - 2008 - Metal Shed (Metal Shed)

Exterior

Underfloor Voids - Slab on Ground No Asbestos Found

Ceiling Voids No Asbestos Found

Interior

B00K - R0001 - Sports Store (27.88 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00L - Communal Facilities - 2010 - Brick/Veneer (Brick/Veneer)**Exterior**

Underfloor Voids - Slab on Ground No Asbestos Found

Ceiling Voids No Asbestos Found

Interior**B00L - R0001 - Access Shower/Toilet/Change (6.95 m2)**

No Asbestos

B00L - R0002 - Main Switch Board (3.23 m2)

No Asbestos

B00L - R0003 - Cleaning Distributed Store (3.53 m2)

No Asbestos

B00L - R0004 - Plant (1.59 m2)

No Asbestos

B00L - R0005 - Movement (3.4 m2)

No Asbestos

B00L - R0006 - Toilets - Boys (5.74 m2)

No Asbestos

B00L - R0007 - Sound Cupboard (2.02 m2)

No Asbestos

B00L - R0008 - Toilets - Girls (7.43 m2)

No Asbestos

B00L - R0009 - Movement (2.41 m2)

No Asbestos

B00L - R0010 - P.E. Store (13.09 m2)

No Asbestos

B00L - R0011 - Communal/Performance Store (9.57 m2)

No Asbestos

B00L - R0012 - Hall Chair Store (8.52 m2)

No Asbestos

B00L - R0013 - Communal Space (147.4 m2)

No Asbestos

B00L - R0014 - Raised Platform (60.87 m2)

No Asbestos

B00L - R0015 - Movement (6.05 m2)

No Asbestos

B00L - R0016 - Movement (10.87 m2)

No Asbestos

B00L - R0017 - Movement (11.28 m2)

No Asbestos

B00L - R0018 - Plant (14.23 m2)

No Asbestos

B00L - R0019 - Covered Outdoor Learning Area (154.3 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017