

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Galston High School (8481)
Region : Northern Sydney
State Electorate : Hornsby
Local Government Area : Hornsby

Initial Survey : Noel Arnold & Associates : 23 - Jan - 2008
Reviewed By : Greencap-NAA : 14 - Jul - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Other-Museum - 1867 - Sandstone (Sandstone)

Exterior

Underfloor Voids	No Asbestos Found
Ceiling Voids	Non Accessible Area - No access points

Interior

B00A - M0001 - Museum (36.89 m2)

No Asbestos

B00A - M0002 - Museum (1.02 m2)

No Asbestos

B00A - R0001 - Museum (36.06 m2)

No Asbestos

B00A - R0002 - Museum (0.53 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - Agricultural Science - 1974 - Steel (Steel)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00B - R0001 - Plant Space (9.62 m2)

No Asbestos

B00B - R0002 - General Storeroom (25.87 m2)

Ceiling Structures/Linings	Flat AC Sheeting	26m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

B00B - R0003 - General Storeroom (37.36 m2)

Ceiling Structures/Linings	Flat AC Sheeting	38m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

B00B - R0004 - General Storeroom (9.08 m2)

Ceiling Structures/Linings	Flat AC Sheeting	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - Agricultural Science - 2009 - Greenhouse (Greenhouse)

Exterior

Ceiling Voids - Flat Roof No Asbestos Found

Underfloor Voids - Slab on Ground

Interior

B00D - R0001 - Plant Growing Space (26.92 m2)

No Asbestos

B00D - R0002 - Plant Growing Space (27.34 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00M - Agricultural Science - 2014 - Steel (Steel)

Exterior

Ceiling Void	No Asbestos Found
Underfloor Void	No Asbestos Found

Interior

B00M - R0001 - General Assistants (44.94 m2)

No Asbestos

B00M - R0002 - Bulk Store (22.14 m2)

No Asbestos

B00M - R0003 - Animal Space (22.14 m2)

No Asbestos

B00M - R0004 - Bulk Store (58.72 m2)

No Asbestos

B00M - R0005 - Animal Space (9.28 m2)

No Asbestos

B00M - R0006 - Animal Space (9.28 m2)

No Asbestos

B00M - R0007 - Animal Space (9.28 m2)

No Asbestos

B00M - R0008 - Animal Space (9.28 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00N - Storage - 2014 - Metal Shed (Metal Shed)

Exterior

Ceiling Void	No Asbestos Found
Underfloor Void	No Asbestos Found

Interior

B00N - R0001 - Bulk Store (21.37 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B000 - Other - - Greenhouse (Greenhouse)

Exterior

Ceiling Void	Requires Inspection
Underfloor Void	Requires Inspection

Interior

B000 - R0001 - Growing/Breeding (53.25 m2)

Recently Modified Space	Requires Inspection
-------------------------	---------------------

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0AM - Administration/General Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	10Unit(s)	North facing, West facing, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points to ceiling voids					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0AM - R0001 - Staff - Toilet (5.43 m2)**

No Asbestos

B0AM - R0002 - Staff - Toilet (5.54 m2)

No Asbestos

B0AM - R0003 - Administration - Clerical (22.23 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0AM/R0004/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)

B0AM - R0004 - General Storeroom (9.42 m2)

Floor Coverings Res/Textile	Vinyl Tiles	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0AM/R0004/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)

B0AM - R0005 - Ancillary Staff (23.58 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0AM/R0004/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)

B0AM - R0006 - Staff - Toilet (16.23 m2)

No Asbestos

B0AM - R0007 - General Storeroom (5.6 m2)

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0AM/R0004/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)

B0AM - R0008 - Commonroom (116.55 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	117m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0AM/R0004/Floor Coverings Res/Textile/S14					Chrysotile (white asbestos)

B0AM - R0009 - General Storeroom (9.32 m2)

No Asbestos

B0AM - R0010 - Interview/Meeting (13.36 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0011 - General Assistants (13.44 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Thermacon Heater	Encapsulated Insulation material within unit Assumed Asbestos - Assumes asbestos encapsulated in	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
B0AM - R0012 - General Learning Space (95.85 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0013 - Office/Store (13.11 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0014 - General Storeroom (9.8 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0015 - General Storeroom (3.41 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	3.4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0016 - Interview/Office - Type 1 (13.01 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0017 - Interview/Office - Type 1 (12.01 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0018 - Interview/Office - Type 1 (12.32 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0019 - Staff - Toilet (5.97 m2)						
No Asbestos						
B0AM - R0020 - Staff - Toilet (6.4 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0AM/R0020/Partition Walls (Cubicles)/S16	2m2	West	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0021 - Staff Study (21.14 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0022 - Staff - Toilet (17.2 m2)						
No Asbestos						
B0AM - R0023 - Cleaning Store - Distributed (5.68 m2)						
No Asbestos						
B0AM - R0024 - Distribution Board Cupboard (1.45 m2)						
No Asbestos						
B0AM - R0025 - Printing/Photocopying (13.96 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0026 - Principal Office (22.01 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0027 - General Storeroom (1.61 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	2m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0028 - Staff - Toilet (3.67 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B0AM - R0033 - Movement (46.01 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R0034 - External Movement (8.26 m2)						
No Asbestos						
B0AM - R0035 - External Movement (8.68 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No						Test Result
No Asbestos						
B0AM - R0038 - External Movement (10.02 m2)						
No Asbestos						
B0AM - R0039 - General Storeroom (10.46 m2)						
No Asbestos						
B0AM - R0040 - Staff Kitchen (10.7 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Adhesive					
	8481/B0AM/R0040/Floor Coverings Res/Textile/S15					No Asbestos Detected
B0AM - R0041 - Toilet - Lobby (3.66 m2)						
No Asbestos						
B0AM - R0042 - Administration - Clerical (46.95 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B0AM - R0043 - Entry (11.5 m2)						
Recently Modified Space	Requires Inspection					
B0AM - R0044 - Movement (12.23 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B0AM - R0045 - Movement (41.85 m2)						
No Asbestos						
B0AM - R0046 - External Movement (82.61 m2)						
No Asbestos						
B0AM - R0047 - External Stairs (13.1 m2)						
No Asbestos						
B0AM - R0048 - External Movement (28.46 m2)						
No Asbestos						
B0AM - R0049 - External Stairs (11.92 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)
B0AM - R0050 - Tea Room (2.42 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B0AM - R0051 - Toilet - Lobby (3.39 m2)						
No Asbestos						
B0AM - R0052 - Tea Room (3.29 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B0AM - R1001 - Administration - Executive (12.61 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1002 - Administration - Executive (16.73 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1003 - General Storeroom (6.06 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1004 - Deputy Principal Office (16.29 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Electrical Mounting Board	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1005 - Clinic (12.61 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1006 - Toilets-Girls (17.97 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	30m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0S1/R1001/Ceiling Structures/Linings/S6	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1007 - Distribution Board Cupboard (0.77 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0S1/R1001/Ceiling Structures/Linings/S6	1m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1008 - Toilets-Boys (17.28 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0S1/R1001/Ceiling Structures/Linings/S6	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1009 - Cleaning Store - Distributed (1.69 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1010 - Resources Space (40.52 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	36m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1011 - General Learning Space (53.61 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1012 - General Learning Space (64.32 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	65m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1013 - General Learning Space (64.25 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	64m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1014 - General Learning Space (53.68 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1015 - General Learning Space (52.95 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1016 - General Learning Space (52.31 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1017 - General Learning Space (52.66 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1018 - Staff Study (27.34 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1020 - Movement (74.27 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	76m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1021 - Movement (58.79 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	60m2	All surfaces	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1022 - Movement (21.27 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	22m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1023 - Stairs (20.34 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1024 - External Movement (63.8 m2)						
Ceiling Structures/Linings	Compressed AC Sheet 8481/B0EL/R1014/Ceiling Structures/Linings/S11	64m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1025 - External Stairs (22.01 m2)						
Ceiling Structures/Linings	Compressed AC Sheet 8481/B0EL/R1014/Ceiling Structures/Linings/S11	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - R1026 - Tea Room (3.26 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B0AM - Room+1 - Staff Study						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0AM - Room+2 - Staff Study						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0AM/R0004/Floor Coverings Res/Textile/S14	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0C1 - Technological & Applied Studies - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	10Unit(s)	South facing, West facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0C1 - R0001 - Art Learning Space (60.5 m2)**

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C1 - R0002 - Kiln Space (32.27 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Kilns	Encapsulated Insulation material within unit	2Unit	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Assumed asbestos encased in unit

B0C1 - R0003 - Art Learning Space (61.3 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C1 - R0004 - Staff Study (21.52 m2)

No Asbestos

B0C1 - R0005 - Visual Arts Workshop (11.34 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

Floor Coverings Res/Textile	adhesive	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C1 - R0006 - Distribution Board Cupboard (0.65 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C1 - R0007 - External Movement (4.42 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
						Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C1 - R0008 - External Movement (35.41 m2)

No Asbestos

B0C1 - R0009 - Craft Store (6.33 m2)

No Asbestos

B0C1 - R0010 - External Stairs (8.02 m2)

No Asbestos

B0C1 - R0011 - External Stairs (1.86 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B0C1 - R0012 - Tea Room (2.3 m2)

No Asbestos

B0C1 - R1001 - Textiles Technology L.S. (69.68 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	70m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C1 - R1002 - Materials Store (5.17 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C1 - R1003 - General Storeroom (6.46 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	6.46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	6.46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C1 - R1004 - External Movement (2.37 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B0C1 - R1005 - Textiles Technology L.S. (69.63 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	70m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C1 - R1006 - Staff Study (20.42 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B0C1 - R1007 - Tea Room (13.6 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)	
B0C1 - R1008 - Distribution Board Cupboard (0.6 m2)				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Vermiculite	0.6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)	
B0C1 - R1009 - External Movement (5.24 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0C1 - R1010 - External Movement (38.02 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0C1 - R1011 - External Stairs (15.88 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0C2 - Technological & Applied Studies - 1974 - Brick/Block (Brick/Block)

Exterior

Window Shades	Fibre Cement Casting (Monocrete)	10Unit(s)	North facing, East facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B0C2 - R0001 - Art Learning Space (67.43 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	65m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)

B0C2 - R0002 - Distribution Board Cupboard (0.62 m2)

Note: No inspection of live electrical installation.

Electrical Mounting Board	Resinous Board	1Unit	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Electrical Hazard

B0C2 - R0003 - Wood Technology Bay (31.64 m2)

No Asbestos

B0C2 - R0005 - Wood Technology Bay (6.48 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C2 - R0006 - Wood Technology Bay (5.93 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C2 - R0008 - Wood Technology L.S. (79.19 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C2 - R0009 - External Movement (56.22 m2)

No Asbestos

B0C2 - R0010 - Visual Arts Store (6.12 m2)

No Asbestos

B0C2 - R0011 - Wood Technology L.S. (98.3 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C2 - R0012 - Plant (7.11 m2)

No Asbestos

B0C2 - R1001 - Distribution Board Cupboard (0.59 m2)

Note: No inspection of live electrical installation.

No Asbestos

B0C2 - R1002 - Bulk Store (11.68 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0C2 - R1003 - Computer Learning Space (31.83 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B0C2 - R1004 - Movement (4.1 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B0C2 - R1005 - Food Technology L.S. (96.42 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B0C2 - R1006 - Laundry (14.6 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	15m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0C2 - R1007 - Preparation - Materials (16.76 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	17m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0C2 - R1008 - Office/Store (15.15 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	16m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0C2 - R1009 - Food Technology L.S. (94.28 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	95m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0C2 - R1010 - External Movement (59.47 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11				Chrysotile (white asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0C3 - Technological & Applied Studies - 1974 - Brick/Block (Brick/Block)

Exterior

Window Shades	Fibre Cement Casting (Monocrete)	10Unit(s)	North facing, East facing, West facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B0C3 - R0001 - Resources Store (29.8 m2)

No Asbestos

B0C3 - R0002 - General Storeroom (36.07 m2)

No Asbestos

B0C3 - R0003 - Metal Technology L.S. (101.63 m2)

Hot Metal Workbench	Flat AC Sheeting	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0C3/R0003/Hot Metal Workbench/S7					Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C3 - R0005 - Design/Technology L.S. (73.45 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B0C3 - R0006 - Distribution Board Cupboard (0.54 m2)

Note: No inspection of live electrical installation.

No Asbestos

B0C3 - R0007 - Secure Storeroom (20.74 m2)

No Asbestos

B0C3 - R0008 - Cleaning Supplies Store (18.77 m2)

No Asbestos

B0C3 - R0009 - Toilets-Unisex (4.3 m2)

No Asbestos

B0C3 - R0010 - General Assistants (13.08 m2)

No Asbestos

B0C3 - R0011 - Welding Area (4.79 m2)

No Asbestos

B0C3 - R0012 - Welding Area (5.5 m2)

No Asbestos

B0C3 - R0013 - Plant (5.04 m2)

No Asbestos

B0C3 - R0014 - General Storeroom (8.14 m2)

No Asbestos

B0C3 - R0015 - External Stairs (7.78 m2)

No Asbestos

B0C3 - R0016 - External Stairs (0.46 m2)

No Asbestos

B0C3 - R0017 - External Stairs (53.15 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B0C3 - R1001 - Computer Learning Space (66.53 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	66m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0C3 - R1002 - Bulk Store (22.86 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	23m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0C3 - R1003 - Computer Learning Space (66.44 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	67m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0C3 - R1004 - Movement (7.55 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0C3/R1004/Floor Coverings Res/Textile/S8	7.55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0C3 - R1005 - Staff - Toilet (10.11 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	2m2	All surfaces	Poor Condition - Extensive Damage (4)	Low (1)	Medium Priority (4-5) Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0S1/R1001/Ceiling Structures/Linings/S6	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0C3 - R1006 - Distribution Board Cupboard (0.64 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Bituminous Membrane - Black	0.64m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Not accessible
B0C3 - R1007 - Staff - Toilet (10.33 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6					Chrysotile (white asbestos)	
B0C3 - R1008 - Staff Study (52.18 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive	52m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8					Chrysotile (white asbestos)	
B0C3 - R1009 - External Movement (54.7 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0C3 - R1010 - External Stairs (16.29 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0C3 - R1011 - Tea Room (3.89 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0EL - General Learning/Computer Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	200Unit(s)	North facing, South facing, East facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points to ceiling voids					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0EL - R0001 - General Learning Space (54.12 m2)**

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)

B0EL - R0002 - General Learning Space (52.73 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)

B0EL - R0004 - Cleaning Store - Distributed (0.54 m2)

No Asbestos

B0EL - R0005 - Distribution Board Cupboard (0.76 m2)

Note: No inspection of live electrical installation.

No Asbestos

B0EL - R0007 - General Storeroom (5.58 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	5.58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)

B0EL - R0008 - General Learning Space (51.86 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)

B0EL - R0009 - General Learning Space (67.29 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	67m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)

B0EL - R0010 - General Learning Space (51.13 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0011 - General Learning Space (53.9 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0012 - General Storeroom (19.07 m2)						
No Asbestos						
B0EL - R0013 - General Learning Space (54.27 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0014 - Toilets-Girls (24.35 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	25m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0015 - Cleaning Store - Distributed (3.77 m2)						
No Asbestos						
B0EL - R0016 - Toilets-Boys (24.39 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet 8481/B0S1/R0006/Partition Walls (Cubicles)/S5	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0017 - External Movement (132.92 m2)						
No Asbestos						
B0EL - R0018 - Resources Store (11.46 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B0EL - R0019 - Staff Study (53.66 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0020 - Tea Room (3.12 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B0EL - R0021 - External Stairs (7.07 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R0022 - Bulk Store (16.53 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B0EL - R0023 - External Stairs (4.39 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0EL - R0024 - Tea Room (3.39 m2)						
Chalk Board	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0EL - R0025 - External Movement (44.21 m2)						
No Asbestos						
B0EL - R0026 - External Stairs (8.81 m2)						
No Asbestos						
B0EL - R1001 - General Learning Space (53.24 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
B0EL - R1002 - General Learning Space (52.51 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
B0EL - R1003 - Resources Store (25.26 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	26m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
B0EL - R1004 - Cleaning Store - Distributed (0.54 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	0.50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0EL - R1005 - Distribution Board Cupboard (0.73 m2)						
Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting	0.70m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0EL - R1006 - Staff Study (48.01 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	
B0EL - R1007 - General Storeroom (4.51 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1003/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
B0EL - R1008 - General Learning Space (53.02 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1009 - General Learning Space (66.47 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1010 - General Learning Space (51.02 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1011 - General Learning Space (53.39 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1012 - Art Learning Space (53.46 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1013 - General Learning Space (53.02 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8481/B0EL/R1003/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1014 - External Movement (127.09 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	145m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1015 - External Stairs (26.35 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0EL/R1014/Ceiling Structures/Linings/S11	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0EL - R1016 - External Stairs (12.82 m2)						
No Asbestos						
B0EL - R1017 - External Movement (36.31 m2)						
No Asbestos						
B0EL - R1018 - External Stairs (8.54 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0HC - General Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B0HC - R0001 - General Learning Space (57.52 m2)**

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0002 - General Storeroom (10.8 m2)

No Asbestos

B0HC - R0003 - General Learning Space (54.31 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0004 - General Learning Space (52.08 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0005 - Staff Study (22.85 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0006 - Cleaning Store - Distributed (0.54 m2)

No Asbestos

B0HC - R0007 - Resources (41.91 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0008 - Resources Store (4.44 m2)

Chalk Board	Vermiculite	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)

B0HC - R0009 - Distribution Board Cupboard (0.56 m2)

Note: No inspection of live electrical installation.

No Asbestos

B0HC - R0010 - General Learning Space (51.94 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0011 - General Learning Space (51.72 m2)

Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B0HC - R0012 - Cleaning Store - Distributed (2.28 m2)

No Asbestos

B0HC - R0013 - Toilets-Boys (23.64 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	15m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0HC/R1013/Partition Walls (Cubicles)/S13					Chrysotile (white asbestos)

B0HC - R0014 - Sport Equipment Store (10.01 m2)

No Asbestos

B0HC - R0015 - External Movement (130.97 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B0HC - R0016 - Tea Room (2.51 m2)						
Ceiling Structures/Linings	Vermiculite	2.51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0HC - R1001 - General Learning Space (56.79 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1002 - General Storeroom (10.51 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0HC - R1003 - General Learning Space (53.82 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1004 - General Learning Space (51.79 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1005 - Staff Study (22.88 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1006 - Cleaning Store - Distributed (0.54 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1007 - Resources (19.62 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1008 - Resources Store (5.56 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1009 - Distribution Board Cupboard (0.59 m2)						
					Note: No inspection of live electrical installation.	
No Asbestos						
B0HC - R1010 - General Learning Space (72.99 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1011 - General Learning Space (51.86 m2)						
Ceiling Structures/Linings	Vermiculite					
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B0HC - R1012 - Cleaning Store - Distributed (2.27 m2)						
Ceiling Structures/Linings	Vermiculite	2.27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0HC - R1013 - Toilets-Girls (22.93 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0HC/R1013/Partition Walls (Cubicles)/S13					Chrysotile (white asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B0HC - R1014 - External Movement (131.05 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	132m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0HC - R1015 - Tea Room (2.54 m2)						
Ceiling Structures/Linings	Vermiculite	2.54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0S1 - Pupil Facilities/Science Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	100Unit(s)	South facing, West facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0S1 - R0001 - Bulk Store (37.45 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	39m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	37m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S1 - R0002 - Distribution Board Cupboard (0.39 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------------	--------------------	---------	--------------------

Assumed Asbestos - Electrical Hazard**B0S1 - R0003 - Staff Study (23.1 m2)**

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S1 - R0004 - Cleaning Store - Distributed (1.67 m2)

No Asbestos

B0S1 - R0005 - Toilets-Boys (17.32 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R0006/Partition Walls (Cubicles)/S5					Chrysotile (white asbestos)

B0S1 - R0006 - Toilets-Girls (20.78 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R0006/Partition Walls (Cubicles)/S5					Chrysotile (white asbestos)

B0S1 - R0007 - Tea Room (2.82 m2)

No Asbestos

B0S1 - R0008 - General Storeroom (17.25 m2)

No Asbestos

B0S1 - R0009 - External Stairs (2.52 m2)

No Asbestos

B0S1 - R0010 - External Movement (43.28 m2)

No Asbestos

B0S1 - R1001 - Bulk Store (34.68 m2)

Floor Coverings Res/Textile	Vinyl Tiles	40m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	40m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R1001/Ceiling Structures/Linings/S6					Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Adhesive	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0S1 - R1002 - Distribution Board Cupboard (0.53 m2)				Note: No inspection of live electrical installation.		
No Asbestos						
B0S1 - R1003 - Movement (4.44 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
Floor Coverings Res/Textile	Adhesive	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0S1 - R1004 - Office/Store (12.68 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
Floor Coverings Res/Textile	Adhesive	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0S1 - R1005 - Computer Store (7.84 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	9m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	9m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
Floor Coverings Res/Textile	Adhesive	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0C3/R1004/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B0S1 - R1006 - Cleaning Store - Distributed (1.57 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
B0S1 - R1007 - Toilets-Boys (17.38 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R0006/Partition Walls (Cubicles)/S5				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
B0S1 - R1008 - Toilets-Girls (19.87 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R0006/Partition Walls (Cubicles)/S5				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	21m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6				Chrysotile (white asbestos)		
B0S1 - R1009 - External Stairs (9.83 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	9.83m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11				Chrysotile (white asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0S1 - R1010 - External Movement (40.27 m2)

Ceiling Structures/Linings	Flat AC Sheeting	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0S2 - Science Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	100Unit(s)	North facing, West facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0S2 - R0001 - Laboratory L.S. (94.09 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S2 - R0002 - General Storeroom (32.63 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	33m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	32m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S2 - R0003 - General Storeroom (3.53 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S2 - R0004 - Preparation - Science (12.68 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S2 - R0005 - Distribution Board Cupboard (0.57 m2)

Note: No inspection of live electrical installation.

No Asbestos

B0S2 - R0006 - Laboratory L.S. (94.17 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	95m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0S2 - R007 - External Movement (65.75 m2)						
No Asbestos						
B0S2 - R008 - General Storeroom (13.06 m2)						
No Asbestos						
B0S2 - R009 - External Stairs (11.21 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8481/B0S1/R1001/Ceiling Structures/Linings/S6	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0S2 - R1001 - Laboratory L.S. (92.98 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0S2 - R1002 - Preparation - Science (32.57 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	33m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	32m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0S2 - R1003 - General Storeroom (3.63 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B0S2 - R1004 - General Storeroom (12.88 m2)						
Ceiling Structures/Linings	Vermiculite 8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8481/B0S2/R0001/Floor Coverings Res/Textile/S3	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Adhesive	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)	
B0S2 - R1005 - Distribution Board Cupboard (0.5 m2)				Note: No inspection of live electrical installation.		
No Asbestos						
B0S2 - R1006 - Laboratory L.S. (92.98 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive	92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)	
B0S2 - R1007 - External Movement (57.12 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6					Chrysotile (white asbestos)	
B0S2 - R1008 - External Stairs (24.35 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0S1/R1001/Ceiling Structures/Linings/S6					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0S3 - Science Learning - 1974 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Fibre Cement Casting (Monocrete)	100Unit(s)	North facing, East facing, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/Window Shades/S1					Chrysotile (white asbestos)
Ceiling Voids	Non Accessible Area - No access points					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B0S3 - R0001 - Laboratory L.S. (94.08 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S3/R0001/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)

B0S3 - R0003 - Lift (0.26 m2)

No Asbestos

B0S3 - R0006 - Laboratory L.S. (94.45 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Adhesive	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S3/R0001/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)

B0S3 - R0007 - External Movement (75 m2)

No Asbestos

B0S3 - R0008 - External Stairs (8.67 m2)

No Asbestos

B0S3 - R0009 - Preparation (52.17 m2)

Recently Modified Space Requires Inspection

B0S3 - R1001 - Laboratory L.S. (92.88 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S3 - R1002 - Preparation - Science (36.08 m2)

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles	36m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

B0S3 - R1003 - Plant (0.84 m2)

Break Pad	Mastic	1Unit	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Encased in unit

B0S3 - R1004 - Lift (0.26 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B0S3 - R1005 - General Storeroom (3.55 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	1m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
B0S3 - R1006 - Staff Study (14.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	15m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
B0S3 - R1007 - Laboratory L.S. (93.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8481/B0S2/R0001/Ceiling Structures/Linings/S2					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	94m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S2/R0001/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)
B0S3 - R1008 - External Movement (75 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R1001/Ceiling Structures/Linings/S6					Chrysotile (white asbestos)
B0S3 - R1009 - External Stairs (8.42 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B0SC - Multi Purpose Facilities/Music/Physical Education - 1974 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B0SC - R0001 - Performance Workshop (101.81 m2)

No Asbestos

B0SC - R0002 - Multi-Purpose Space (456.59 m2)

Wall Linings Internal	Recycled organic material 8481/B0SC/R0002/Wall Linings Internal/S17					No Asbestos Detected
-----------------------	--	--	--	--	--	-----------------------------

B0SC - R0003 - Sport Equipment Store (8.61 m2)

No Asbestos

B0SC - R0004 - External Movement (6.09 m2)

No Asbestos

B0SC - R0005 - Cleaning Store - Distributed (2.31 m2)

No Asbestos

B0SC - R0006 - Main Switchroom (9.15 m2)

No Asbestos

B0SC - R0007 - Chair Store (8.24 m2)

No Asbestos

B0SC - R0008 - External Movement (4.75 m2)

No Asbestos

B0SC - R0009 - Sport Equipment Store (62.33 m2)

No Asbestos

B0SC - R0010 - External Movement (59.31 m2)

No Asbestos

B0SC - R0012 - General Storeroom (11.45 m2)

Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)

B0SC - R0014 - General Storeroom (11.45 m2)

Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)

B0SC - R0015 - External Movement (4.45 m2)

No Asbestos

B0SC - R0017 - Toilets-Girls (6.22 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R0006/Partition Walls (Cubicles)/S5					Chrysotile (white asbestos)

B0SC - R0018 - Plant (3.48 m2)

No Asbestos

B0SC - R0019 - Toilets-Girls (6.01 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0S1/R0006/Partition Walls (Cubicles)/S5					Chrysotile (white asbestos)

B0SC - R0020 - Movement (3.19 m2)

Floor Coverings Res/Textile	Vinyl Tiles	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B0SC - R0021 - Performance Store (18.96 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
B0SC - R0022 - External Movement (25.69 m2)						
No Asbestos						
B0SC - R0023 - Movement (4.08 m2)						
No Asbestos						
B0SC - R0024 - Student Canteen (55.95 m2)						
No Asbestos						
B0SC - R0025 - Cleaning Supplies Store (8.65 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
B0SC - R0026 - Staff - Toilet (2.19 m2)						
Incenerator	Encapsulated Insulation material within unit	1Unit	North West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Assumed asbestos encased in unit						
B0SC - R0027 - Change (35.39 m2)						
No Asbestos						
B0SC - R0028 - Shower (43.83 m2)						
No Asbestos						
B0SC - R0029 - Change (32.51 m2)						
No Asbestos						
B0SC - R0030 - External Movement (248.76 m2)						
No Asbestos						
B0SC - R1001 - Control Room (12.67 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Compressed AC Sheet	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8481/B0SC/R1001/Ceiling Structures/Linings/S18					Chrysotile (white asbestos)	
B0SC - R1003 - Uniform Shop (42.02 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	43m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1005 - Cleaning Store - Distributed (2.77 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1006 - Toilets-Boys (6.63 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1007 - Toilets-Boys (6.76 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1008 - General Storeroom (2.41 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1009 - Music Store (11.3 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
B0SC - R1010 - Plant (13.39 m2)						
Hot Water Flue	Fibre Cement Pipe	3Unit(s)	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R1010/Hot Water Flue/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Flat AC Sheeting	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1011 - Music Learning Space (13.23 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
B0SC - R1013 - Music Learning Space (73.61 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0SC/R0021/Floor Coverings Res/Textile/S9					Chrysotile (white asbestos)	
B0SC - R1014 - External Movement (18.55 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	19m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1015 - Control Room (25.06 m2)						
No Asbestos						
B0SC - R1016 - Change (33.91 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	33.9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1017 - Shower (45.63 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1018 - Change (34.53 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	35m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8481/B0EL/R1014/Ceiling Structures/Linings/S11					Chrysotile (white asbestos)	
B0SC - R1019 - External Movement (60.03 m2)						
No Asbestos						
B0SC - R1020 - External Movement (113.33 m2)						
No Asbestos						
B0SC - R1021 - Music Learning Space (76.7 m2)						
No Asbestos						
B0SC - R1022 - Music Learning Space (10.5 m2)						
No Asbestos						
B0SC - R1023 - External Movement (83.28 m2)						
No Asbestos						
B0SC - R1024 - Darkroom Space (1.43 m2)						
No Asbestos						
B0SC - R1025 - Dark Room (22.53 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/B0SC/R0021/Floor Coverings Res/Textile/S9				Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Build+1 - Level 1 Covered Way Adjoining all Buildings

Exterior

Awnings	Flat AC Sheeting	1000m2	All surfaces, Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	8481/Build+1/Awnings/S4					Chrysotile (white asbestos)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Build+2 - Agricultural Shed

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

Build+2 - Room+1 - Shed

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 535 - D11270 - Library/Group Study/Office/A V Store : Placement Date - 2/06/2014

Exterior

Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	28.8 m2

Interior

R1 - Clerical Office

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - Staff Room

Ceiling	Flat AC Sheet	Assumed Asbestos	36 m2
---------	---------------	------------------	-------

R3 - Security Store

Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2
---------	---------------	------------------	------

R4 - Principal

Ceiling	Flat AC Sheet	Assumed Asbestos	16 m2
---------	---------------	------------------	-------

R5 - Staff Toilet

Toilet partitions	Compressed AC Sheet	Assumed Asbestos	4 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	5 m2

R6 - Staff Toilet

Toilet partitions	Compressed AC Sheet	Assumed Asbestos	4 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	5 m2

R7 - Reading Area

Ceiling	Flat AC Sheet	Assumed Asbestos	90 m2
---------	---------------	------------------	-------

R8 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	14 m2

OS 601 - D13427 - Learning Unit - Standard/Withdrawal : Placement Date - 3/06/2014

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Entry

No Asbestos Found.

R2 - General Learning Space

No Asbestos Found.

R3 - Store

No Asbestos Found.



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

Available Asbestos Related Electronic Files

8481_ASB_010313_AMP.pdf

* Note : Refer to AMS for details of the attachment(s).

2017