

# Asbestos Register

(Hazardous Materials and Risk Assessment)

**School :** Gorokan High School (8515)  
**Region :** Hunter/Central Coast  
**State Electorate :** Wyong  
**Local Government Area :** Wyong

**Initial Survey :** Noel Arnold & Associates : 14 - Jan - 2010  
**Reviewed By :** Greencap-NAA : 20 - Mar - 2015



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00A - Administration/General Learning/Science Learning - 1970 - Brick/Block (Brick/Block)****Exterior**

Eaves Linings	Flat AC Sheeting	60m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
---------------	------------------	------	------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restriction**

Gable Verge Lining	Flat AC Sheeting	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restriction**

Underfloor Voids - Slab on Ground	No Asbestos Found
-----------------------------------	-------------------

Ceiling Voids - Raked Ceiling	Non Accessible Area - Raked ceilings no access
-------------------------------	---

**Interior****B00A - R0001 - Principal Office (22.79 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00A - R0002 - Deputy Principal Office (16.16 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00A - R0003 - Staff - Toilet (3.65 m2)**

No Asbestos

**B00A - R0004 - Staff - Toilet (4.99 m2)**

No Asbestos

**B00A - R0005 - Printing/Photocopying (24.78 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00A - R0008 - Main Switchroom (13.04 m2)**

Electrical Backing Board	Resinous Board	4Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	-------	--------------------	---------	--------------------

**Assumed Asbestos - Live electrical equipment****B00A - R0009 - Deputy Principal Office (13 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00A - R0011 - External Stairs (4.83 m2)**

No Asbestos

**B00A - R0012 - General Storeroom (2.57 m2)**

Infill Panel	Compressed AC Sheet 8515/B00A/R0012/Infill Panel/S37	No Asbestos Detected
--------------	---	----------------------

**B00A - R0013 - Staff - Toilet (8.22 m2)**

No Asbestos

**B00A - R0014 - Staff - Toilet (8.19 m2)**

No Asbestos

**B00A - R0015 - Careers Advisers Office (26.04 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00A - R0016 - Careers Advisers Office (19.7 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0018 - Toilets-Unisex (2.32 m2)</b>						
No Asbestos						
<b>B00A - R0019 - Cleaning Store - Distributed (2.45 m2)</b>						
No Asbestos						
<b>B00A - R0021 - Interview/Office - Type 1 (13.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0022 - Administration - Executive (13.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0023 - Clinic - Boys (13.04 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0024 - Public Reception (47.69 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0025 - Student Waiting (46.64 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0027 - Laboratory L.S. (90.9 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8515/B00A/R0028/Floor Coverings Res/Textile/S8				No Asbestos Detected
<b>B00A - R0028 - Preparation - Science (47.85 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8515/B00A/R0028/Floor Coverings Res/Textile/S8				No Asbestos Detected
In-fill-panel	Pegboard	8515/B00A/R0028/In-fill-panel/S10				No Asbestos Detected
<b>B00A - R0029 - Lift (0.82 m2)</b>						
No Asbestos						
<b>B00A - R0030 - Laboratory L.S. (90.91 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B00A/R0039/Ceiling Structures/Linings/S38				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8515/B00A/R0028/Floor Coverings Res/Textile/S8				No Asbestos Detected
<b>B00A - R0031 - System Administrators Office (21.23 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8515/B00A/R0005/Floor Coverings Res/Textile/S13	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (white asbestos)
In-fill-panel	Pegboard 8515/B00A/R0028/In-fill-panel/S10					No Asbestos Detected
<b>B00A - R0032 - Distribution Board Cupboard (0.85 m2)</b>				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	4Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)  Assumed Asbestos - No access live electrical equipment
<b>B00A - R0034 - Cleaning Supplies Store (12.37 m2)</b>						
No Asbestos						
<b>B00A - R0035 - External Movement (75.15 m2)</b>						
No Asbestos						
<b>B00A - R0037 - External Movement (39.22 m2)</b>						
No Asbestos						
<b>B00A - R0038 - Computer Store (5.14 m2)</b>						
No Asbestos						
<b>B00A - R0039 - Archive Store (11.68 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0040 - External Stairs (6.05 m2)</b>						
No Asbestos						
<b>B00A - R0041 - External Movement (15.42 m2)</b>						
No Asbestos						
<b>B00A - R0042 - External Stairs (0.36 m2)</b>						
No Asbestos						
<b>B00A - R0043 - Interview/Office - Type 1 (21.29 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0044 - Administration - Clerical (13.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0046 - Resources Store (23.59 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8515/B00A/R0005/Floor Coverings Res/Textile/S13	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (white asbestos)
<b>B00A - R0047 - Chemical Store (8.26 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8515/B00A/R0005/Floor Coverings Res/Textile/S13	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)  Chrysotile (white asbestos)
<b>B00A - R0049 - External Movement (11.19 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
<b>B00A - R0050 - Commonroom (100.28 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0051 - Staff Kitchen (13.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Sink Pad	Resinous Membrane					
	8515/B00A/R0051/Sink Pad/S39					No Asbestos Detected
<b>B00A - R0052 - Administration - Clerical (43.32 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0053 - Interview/Meeting (10.14 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0054 - General Learning Space (69.99 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0055 - Project Store - Type 1 (2.06 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0056 - External Stairs (14.98 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R0058 - External Movement (130.65 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00A - R1001 - General Learning Space (52.74 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R1002 - General Learning Space (52.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R1003 - Distribution Board Cupboard (0.8 m2)</b>						
				Note: No inspection of live electrical installation.		
Ceiling Structure and Associated Debris	Flat AC Sheeting	2m2	Throughout	Poor Condition (4)	Medium (2)	Low Priority (2-3)
	8515/B00A/R1003/Ceiling Structure and Associated Debris/S17					Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	2Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
<i>Assumed Asbestos - No access live electrical equipment</i>						
<b>B00A - R1004 - General Learning Space (52.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00A - R1005 - General Learning Space (51.66 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1006 - Cleaning Store - Distributed (3.03 m2)</b>						
No Asbestos						
<b>B00A - R1007 - Staff - Toilet (4.83 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet 8515/B00A/R0012/Infill Panel/S37					No Asbestos Detected
<b>B00A - R1008 - Staff - Toilet (4.78 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet 8515/B00A/R0012/Infill Panel/S37					No Asbestos Detected
<b>B00A - R1009 - Laboratory L.S. (91.29 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1010 - Preparation - Science (46.65 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8515/B00A/R0005/Floor Coverings Res/Textile/S13	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
<b>B00A - R1012 - Laboratory L.S. (91.28 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1014 - Distribution Board Cupboard (0.92 m2)</b>						
Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting 8515/B00A/R1014/Ceiling Structures/Linings/S19	1m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Electrical Backing Board	Resinous Board	2Unit	Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Assumed Asbestos - No access live electrical equipment</i>
<b>B00A - R1016 - Resources Store (26.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1017 - General Learning Space (52.89 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1018 - General Learning Space (52.89 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1020 - General Learning Space (52.59 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1021 - General Learning Space (52.74 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00A/R0039/Ceiling Structures/Linings/S38					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R1023 - External Movement (73.16 m2)</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	71m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1024 - External Movement (55.78 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	60m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1026 - External Movement (22.01 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	23m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1027 - External Stairs (5.72 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1029 - External Stairs (5.88 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1030 - External Stairs (11.99 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1033 - Plant (0.93 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00A/R0005/Floor Coverings Res/Textile/S13				<b>Chrysotile (white asbestos)</b>		
Electrical Backing Board	Resinous Board	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access live electrical equipment</b>						
Lift motor brake pads	Brake pads	1Unit	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access live electrical equipment</b>						
<b>B00A - R1034 - Staff Study (38.34 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00A/R0039/Ceiling Structures/Linings/S38				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R1035 - Resources Store (20.98 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00A/R0039/Ceiling Structures/Linings/S38				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00A/R0005/Floor Coverings Res/Textile/S13				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R1036 - Staff Study (52.9 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00A/R0039/Ceiling Structures/Linings/S38				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R1037 - Tea Room (3.35 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00A/R0039/Ceiling Structures/Linings/S38				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R1038 - External Movement (121.84 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	122m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00A/R1023/Ceiling Structures/Linings/S18				<b>Chrysotile (white asbestos)</b>		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00A - R1039 - External Movement (19.41 m2)

No Asbestos

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00B - Technological & Applied Studies/Music - 1970 - Brick/Block (Brick/Block)****Exterior**

Gable Verge Lining	Flat AC Sheeting	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling
-------------------------------	--

Underfloor Voids - Slab on Ground	No Asbestos Found
-----------------------------------	-------------------

**Interior****B00B - R0001 - Student Canteen (73.2 m2)**

Electrical Backing Board	Resinous Board	3Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

**Assumed Asbestos - No access live electrical equipment****B00B - R0002 - Pantry (10.79 m2)**

No Asbestos

**B00B - R0004 - Covered Area (96.42 m2)**

No Asbestos

**B00B - R0005 - Multi-Purpose Space (458.79 m2)**

No Asbestos

**B00B - R0006 - Chair Store (50.23 m2)**

No Asbestos

**B00B - R0007 - Materials Store (38.4 m2)**

No Asbestos

**B00B - R0008 - General Storeroom (82.54 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet 8515/B00B/R0008/Partition Walls (Cubicles)/S25					<b>No Asbestos Detected</b>
----------------------------	---	--	--	--	--	-----------------------------

**B00B - R0009 - General Storeroom (10.82 m2)**

No Asbestos

**B00B - R0011 - General Storeroom (76.38 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet 8515/B00B/R0008/Partition Walls (Cubicles)/S25					<b>No Asbestos Detected</b>
----------------------------	---	--	--	--	--	-----------------------------

**B00B - R0012 - Sport Equipment Store (14.42 m2)**

No Asbestos

**B00B - R0013 - Movement (23.97 m2)**

No Asbestos

**B00B - R0014 - Cleaning Store - Distributed (17.76 m2)**

No Asbestos

**B00B - R0015 - Distribution Board Cupboard (1.09 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	2Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

**Assumed Asbestos - No access live electrical equipment****B00B - R0016 - External Movement (200.26 m2)**

No Asbestos

**B00B - R0018 - External Stairs (20.86 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>

**B00B - R0019 - External Stairs (21.06 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R0020 - External Stairs (15.65 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R0021 - External Stairs (15.61 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R0022 - Office/Store (4.81 m2)</b>						
No Asbestos						
<b>B00B - R0023 - Staff - Toilet (2.63 m2)</b>						
No Asbestos						
<b>B00B - R0024 - External Movement (109.21 m2)</b>						
No Asbestos						
<b>B00B - R0025 - Darkroom Space (1.07 m2)</b>						
No Asbestos						
<b>B00B - R0026 - Dark Room (9.74 m2)</b>						
No Asbestos						
<b>B00B - R0027 - Covered Area (103.88 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	104m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1001 - Music Learning Space (70.87 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00C/R0004/Ceiling Structures/Linings/S42					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R1002 - Music Learning Space (91.77 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00C/R0004/Ceiling Structures/Linings/S42					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R1003 - General Storeroom (22.76 m2)</b>						
No Asbestos						
<b>B00B - R1004 - Food Technology L.S. (101.27 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	101m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00B/R0002/Floor Coverings Res/Textile/S12					<b>Chrysotile (white asbestos)</b>	
Ceiling Structures/Linings	Vermiculite					
8515/B00C/R0004/Ceiling Structures/Linings/S42					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R1009 - Food Technology L.S. (97.53 m2)</b>						
No Asbestos						
<b>B00B - R1010 - Plant (0.69 m2)</b>						
200mm water pipe	Fibre Cement Pipe	2m	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00B/R1010/Water vert Pipe 200 mm/S14					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>	
Pipe Debris	Fibre Cement Pipe	1m2	Throughout	Poor Condition (4)	Medium (2)	Low Priority (2-3)
8515/B00B/R1010/Pipe Debris/S15					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>	
<b>B00B - R1011 - Distribution Board Cupboard (0.64 m2)</b>						
Note: No inspection of live electrical installation.						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Electrical Backing Board	Resinous Board	3Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access live electrical equipment</b>						
<b>B00B - R1016 - External Movement (23.22 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1017 - External Movement (187.14 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	123m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1018 - External Movement (95.01 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	95m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1019 - External Stairs (22.27 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1020 - External Stairs (16.53 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1021 - External Stairs (16.47 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1022 - External Stairs (22.17 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B00B/R1011/Ceiling Structures/Linings/S16					<b>Chrysotile (white asbestos)</b>	
<b>B00B - R1023 - Preparation - Materials (17.05 m2)</b>						
No Asbestos						
<b>B00B - R1024 - Pantry (13.23 m2)</b>						
No Asbestos						
<b>B00B - R1025 - Class Tools Storage (15.13 m2)</b>						
No Asbestos						
<b>B00B - R1026 - Coffee Kiosk (69.8 m2)</b>						
No Asbestos						
<b>B00B - R1027 - Laundry (5.92 m2)</b>						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00C - Library - 1970 - Brick/Block (Brick/Block)****Exterior**

Gable Verge Lining	Flat AC Sheeting	30m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling
-------------------------------	--

Underfloor Voids - Slab on Ground	No Asbestos Found
-----------------------------------	-------------------

**Interior****B00C - M0002 - Plant (0.26 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - M0003 - Workshop (15.68 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - M0004 - Main Area (232.73 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - M0005 - Stairs (3.16 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - M0006 - Stairs (2.48 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - R0001 - Interview/Office - Type 1 (8.96 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - R0002 - Resources Store (4.82 m2)**

No Asbestos

**B00C - R0003 - Main Area (221.96 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - R0004 - Audio Visual Workroom (24.75 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - R0005 - Library Administration (22.62 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B00C/R0004/Ceiling Structures/Linings/S42	Limited Samples Taken
----------------------------	---	-----------------------

**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works**

**B00C - R0006 - Distribution Board Cupboard (0.98 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	6Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

**Assumed Asbestos - No access live electrical equipment**

**B00C - R0007 - Main Entry (42.62 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00C - R0010 - Librarian (12.96 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00C - R0013 - Interview/Office - Type 1 (11.56 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00C - R0014 - External Movement (42.7 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	44m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
<i>Assumed Asbestos - No access height restricted</i>						
<b>B00C - R0019 - Stairs (8.29 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00C - R0020 - Stairs (7.65 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00C - R0021 - Staff - Toilet (5.9 m2)</b>						
No Asbestos						
<b>B00C - R0022 - Staff - Toilet (5.9 m2)</b>						
No Asbestos						
<b>B00C - R0023 - Seminar (21.83 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00C/R0004/Ceiling Structures/Linings/S42					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00D - General Learning/Support Unit - 1970 - Brick/Block (Brick/Block)****Exterior**

Gable Verge Lining	Flat AC Sheeting	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling
-------------------------------	--

Underfloor Voids - Slab on Ground	No Asbestos Found
-----------------------------------	-------------------

**Interior****B00D - R0001 - Student Drinking Facilities (39.86 m2)**

No Asbestos

**B00D - R0002 - Archive Store (24.62 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00D/R1017/Floor Coverings Res/Textile/S23					<b>Chrysotile (white asbestos)</b>	

**B00D - R0003 - Distribution Board Cupboard (1.22 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	-------	--------------------	---------	--------------------

**Assumed Asbestos - No access live electrical equipment****B00D - R0004 - General Learning Space (52.74 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0005 - General Learning Space (52.89 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0007 - General Learning Space (52.67 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0009 - Class Tools Storage (17.21 m2)**

No Asbestos

**B00D - R0010 - General Learning Space (51.86 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0015 - Distribution Board Cupboard (0.99 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	-------	--------------------	---------	--------------------

**Assumed Asbestos - No access live electrical equipment****B00D - R0016 - General Learning Space (52.96 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0017 - General Learning Space (52.89 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00D/R1015/Ceiling Structures/Linings/S41				Limited Samples Taken
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0018 - Office/Store (11.8 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R0019 - Movement (6.29 m2)</b>						
No Asbestos						
<b>B00D - R0020 - Uniform Shop (12.58 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B00D/R1017/Floor Coverings Res/Textile/S23					Chrysotile (white asbestos)
<b>B00D - R0021 - General Storeroom (7.24 m2)</b>						
No Asbestos						
<b>B00D - R0022 - Toilets-Girls (26.16 m2)</b>						
No Asbestos						
<b>B00D - R0023 - Cleaning Store - Distributed (5.76 m2)</b>						
No Asbestos						
<b>B00D - R0024 - General Storeroom (11.81 m2)</b>						
No Asbestos						
<b>B00D - R0027 - External Movement (115.34 m2)</b>						
No Asbestos						
<b>B00D - R0028 - External Movement (107.48 m2)</b>						
No Asbestos						
<b>B00D - R0029 - Senior Study (84.06 m2)</b>						
No Asbestos						
<b>B00D - R0030 - External Stairs (6.71 m2)</b>						
No Asbestos						
<b>B00D - R0031 - External Movement (81.48 m2)</b>						
No Asbestos						
<b>B00D - R0032 - External Stairs (6.33 m2)</b>						
No Asbestos						
<b>B00D - R0033 - Staff Study (36.18 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R0034 - Tea Room (2.8 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R0035 - Aboriginal Resource Centre (49.23 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R0036 - Tea Room (3.46 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R0037 - Resource/Project Store (33.22 m2)</b>						
No Asbestos						
<b>B00D - R0038 - General Learning Space - Bd/Cd/Ed (51.63 m2)</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S45					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S45					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R0039 - Commonroom (21.43 m2)</b>						
No Asbestos						
<b>B00D - R0040 - General Learning Space - Bd/Cd/Ed (55.95 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S45					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S45					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R0041 - General Learning Space - Bd/Cd/Ed (62.71 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S46					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Vermiculite 8515/B00D/R0041/Ceiling Structures/Linings/S45					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R0042 - Movement (17.59 m2)</b>						
No Asbestos						
<b>B00D - R0043 - External Movement (148.94 m2)</b>						
Recently Modified Space	Requires Inspection					
<b>B00D - R1004 - Leading Teacher (19.63 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1005 - Resources Store (5.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1006 - Distribution Board Cupboard (0.93 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
	8515/B00D/R1020/Ceiling Structures/Linings/S21					
<b>B00D - R1007 - General Learning Space (52.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1008 - Cleaning Store - Distributed (1.26 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
	8515/B00D/R1020/Ceiling Structures/Linings/S21					
<b>B00D - R1010 - Computer Learning Space (52.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1011 - General Learning Space (52.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00D - R1012 - General Learning Space (52.74 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1013 - General Learning Space (52.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1014 - General Learning Space (66.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1015 - General Learning Space (52.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1016 - Resources Store (6.3 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B00D/R1017/Floor Coverings Res/Textile/S23					Chrysotile (white asbestos)
<b>B00D - R1017 - Resources Store (6.09 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B00D/R1017/Floor Coverings Res/Textile/S23					Chrysotile (white asbestos)
<b>B00D - R1018 - Resources Store (32.98 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1019 - Resources Store (5.06 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B00D/R1017/Floor Coverings Res/Textile/S23					Chrysotile (white asbestos)
<b>B00D - R1020 - Distribution Board Cupboard (0.91 m2)</b>						
Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1020/Ceiling Structures/Linings/S21					Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
<i>Assumed Asbestos - No access live electrical equipment</i>						
<b>B00D - R1021 - General Learning Space (52.74 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1022 - General Learning Space (52.74 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00D - R1023 - Interview/Office - Type 1 (13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1025 - Toilets-Disabled (7.28 m2)</b>						
No Asbestos						
<b>B00D - R1026 - Toilets-Boys (24.98 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet					
	8515/B00D/R1026/Partition Walls (Cubicles)/S20					No Asbestos Detected
<b>B00D - R1027 - Student Waiting (6.11 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1028 - External Movement (30.77 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	33m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1029 - External Movement (99.36 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	114m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1031 - External Stairs (28.86 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	28m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1032 - External Stairs (25.77 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	26m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1033 - External Movement (103.19 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	109m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B00D/R1030/Ceiling Structures/Linings/S22					Chrysotile (white asbestos)
<b>B00D - R1034 - Staff Study (35.26 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1035 - Tea Room (2.6 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B00D/R1017/Floor Coverings Res/Textile/S23					Chrysotile (white asbestos)
<b>B00D - R1036 - Staff Study (9.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1037 - Tea Room (2.6 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B00D/R1015/Ceiling Structures/Linings/S41					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
<b>B00D - R1038 - General Learning Space - Bd/Cd/Ed (59.46 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		8515/B00D/R0041/Ceiling Structures/Linings/S45			Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Vermiculite		8515/B00D/R0041/Ceiling Structures/Linings/S45			Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1039 - General Learning Space - Bd/Cd/Ed (61.64 m2)</b>						
Ceiling Structures/Linings	Vermiculite		8515/B00D/R0041/Ceiling Structures/Linings/S45			Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Vermiculite		8515/B00D/R0041/Ceiling Structures/Linings/S45			Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00E - General Learning/Science Learning - 1970 - Brick/Block (Brick/Block)**

**Exterior**

Gable Verge Lining	Flat AC Sheeting	30m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access height restricted</b>						
Underfloor Voids - Slab on Ground	No Asbestos Found					
Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling					
Eaves Linings	Flat AC Sheeting	8m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0010/Ceiling Structures/Linings/S40					<b>Chrysotile (white asbestos)</b>	

**Interior**

**B00E - R0001 - Staff Kitchen (16.6 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00E - R0002 - Staff Study (16.22 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00E - R0004 - Staff Study (6.63 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00E - R0005 - Laboratory L.S. (90.64 m2)**

Floor Coverings Res/Textile	Vinyl Sheet	8515/B00E/R0005/Floor Coverings Res/Textile/S4				<b>No Asbestos Detected</b>
Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00E - R0006 - Preparation - Science (48.3 m2)**

In-fill-panel	Pegboard	8515/B00E/R0006/In-fill-panel/S7				<b>No Asbestos Detected</b>
Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00E - R0007 - Distribution Board Cupboard (0.84 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access live electrical equipment</b>						

**B00E - R0008 - Laboratory L.S. (91 m2)**

Ceiling Structures/Linings	Vermiculite	8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Sheet	8515/B00E/R0005/Floor Coverings Res/Textile/S4				<b>No Asbestos Detected</b>

**B00E - R0009 - External Movement (60.08 m2)**

No Asbestos

**B00E - R0010 - External Stairs (16.33 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0010/Ceiling Structures/Linings/S40				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R0011 - Growing/Breeding (16.45 m2)</b>						
No Asbestos						
<b>B00E - R0012 - Staff Shower (23.27 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R0013 - Tea Room (2.05 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0006/Floor Coverings Res/Textile/S6				<b>Chrysotile (white asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R1001 - Interview/Office - Type 1 (28.58 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0006/Floor Coverings Res/Textile/S6				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1002 - Resources Store (4.32 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R1003 - General Learning Space (65.92 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R1004 - General Learning Space (66.03 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R1005 - General Learning Space (65.85 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00E - R1006 - General Learning Space (65.94 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8515/B00E/R0005/Ceiling Structures/Linings/S5				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	67m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0006/Floor Coverings Res/Textile/S6				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1007 - External Movement (56.3 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0010/Ceiling Structures/Linings/S40				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1008 - External Stairs (16.86 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B00E/R0010/Ceiling Structures/Linings/S40				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1009 - Distribution Board Cupboard (0.09 m2)</b>				Note: No inspection of live electrical installation.		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)

Assumed Asbestos - No access live electrical equipment

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

**B00F - Multi Purpose Facilities - 2009 - Brick/Veneer (Brick/Veneer)****Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior****B00F - R0001 - Multi-Purpose Space (620.76 m2)**

No Asbestos

**B00F - R0002 - Staff Study (12.29 m2)**

No Asbestos

**B00F - R0003 - Sport Equipment Store (24.51 m2)**

No Asbestos

**B00F - R0004 - Staff Study (25.33 m2)**

No Asbestos

**B00F - R0005 - Tea Room (8.15 m2)**

No Asbestos

**B00F - R0006 - Access Student Shower/Toilet/Change (8.88 m2)**

No Asbestos

**B00F - R0007 - Plant (0.73 m2)**

No Asbestos

**B00F - R0008 - Cleaning Store - Distributed (3.1 m2)**

No Asbestos

**B00F - R0009 - Change (29.16 m2)**

No Asbestos

**B00F - R0010 - Change (29.21 m2)**

No Asbestos

**B00F - R0011 - Distribution Board Cupboard (0.71 m2)**

Note: No inspection of live electrical installation.

No Asbestos

**B00F - R0012 - Plant (0.62 m2)**

No Asbestos

**B00F - R0013 - External Movement (69.29 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00G - Technological & Applied Studies - 2008 - Steel (Steel)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior**

**B00G - R0001 - Maintenance Bulk Store (35.2 m2)**

No Asbestos

**B00G - R0002 - Bulk Store (35.5 m2)**

No Asbestos

**B00G - R0004 - General Assistants (34.1 m2)**

No Asbestos

**B00G - R0005 - Staff - Toilet (2.16 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

**B00H - Computer Learning - 2006 - Timber (Timber)****Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior****B00H - R0001 - External Movement (4.86 m2)**

No Asbestos

**B00H - R0002 - Tea Room (4 m2)**

No Asbestos

**B00H - R0003 - Computer Learning Space (25.58 m2)**

No Asbestos

**B00H - R0004 - Computer Store (12.18 m2)**

No Asbestos

**B00H - R0005 - Computer Learning Space (71.33 m2)**

No Asbestos

**B00H - R0006 - Movement (1.69 m2)**

No Asbestos

**B00H - R0007 - Main Entry (7.78 m2)**

No Asbestos

**B00H - R0008 - Staff Study (10.52 m2)**

No Asbestos

**B00H - R0009 - General Storeroom (6.22 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B001 - Other-Community Use - 2009 - Metal Shed (Metal Shed)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior**

**B001 - R0001 - Other-Community Use (16.14 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00J - Language Centre - 2010 - Brick/Veneer (Brick/Veneer)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - No access slab on ground

**Interior**

**B00J - R0001 - General Learning Space (92.03 m2)**

No Asbestos

**B00J - R0002 - Study Space (18.82 m2)**

No Asbestos

**B00J - R0003 - Resources Store (10.11 m2)**

No Asbestos

**B00J - R0004 - Resources Store (9.03 m2)**

No Asbestos

**B00J - R0005 - External Movement (27.13 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

**B01B - Art/Technological & Applied Studies - 1970 - Brick/Block (Brick/Block)****Exterior**

Gable Verge Lining	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	--------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling					
Underfloor Voids - Slab on Ground	No Asbestos Found					

**Interior****B01B - R0002 - Multi Media Workshop (52.81 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Sheet 8515/B01B/R0002/Floor Coverings Res/Textile/S27					No Asbestos Detected

**B01B - R0003 - Art Learning Space (52.96 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Sheet 8515/B01B/R0002/Floor Coverings Res/Textile/S27					No Asbestos Detected

**B01B - R0004 - Workshop (52.07 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Sheet 8515/B01B/R0002/Floor Coverings Res/Textile/S27					No Asbestos Detected

**B01B - R0005 - Kiln Space (7.37 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Sheet 8515/B01B/R0002/Floor Coverings Res/Textile/S27					No Asbestos Detected
Floor Coverings Res/Textile	Vinyl Tiles 8515/B00B/R0002/Floor Coverings Res/Textile/S12	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>

**B01B - R0006 - Art Learning Space (52.89 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Sheet 8515/B01B/R0002/Floor Coverings Res/Textile/S27					No Asbestos Detected

**B01B - R0007 - Toilets-Girls (25.93 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	25m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
	8515/B01B/R0008/Partition Walls (Cubicles)/S11					

**B01B - R0008 - Toilets-Boys (25.93 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R0008/Partition Walls (Cubicles)/S11					<b>Chrysotile (white asbestos)</b>	
<b>B01B - R0009 - Distribution Board Cupboard (1.09 m2)</b>				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	3Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access live electrical equipment</b>						
<b>B01B - R0010 - Cleaning Store - Distributed (2.31 m2)</b>						
No Asbestos						
<b>B01B - R0011 - Staff - Toilet (10.81 m2)</b>						
No Asbestos						
<b>B01B - R0012 - Staff - Toilet (10.7 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	6m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R0008/Partition Walls (Cubicles)/S11					<b>Chrysotile (white asbestos)</b>	
<b>B01B - R0013 - Staff - Toilet (2.45 m2)</b>						
No Asbestos						
<b>B01B - R0014 - External Movement (4.12 m2)</b>						
No Asbestos						
<b>B01B - R0015 - Resources Store (3.8 m2)</b>						
No Asbestos						
<b>B01B - R0017 - External Movement (115.06 m2)</b>						
No Asbestos						
<b>B01B - R0018 - Darkroom Space (4.84 m2)</b>						
No Asbestos						
<b>B01B - R0019 - Dark Room (18.67 m2)</b>						
No Asbestos						
<b>B01B - R0020 - Staff Study (33.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B01B - R0021 - Tea Room (1.71 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B01B - R1001 - Leading Teacher (18.82 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B01B - R1002 - Design/Technology L.S. (66.22 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B01B - R1003 - Resources Store (8.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B01B - R1004 - Resources Store (10.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite	8515/B01B/R0002/Ceiling Structures/Linings/S26			<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R1015/Floor Coverings Res/Textile/S44				<b>Chrysotile (white asbestos)</b>		
<b>B01B - R1006 - External Movement (3.63 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B01B - R1008 - Cleaning Store - Distributed (2 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B01B/R1001/Ceiling Structures/Linings/S29				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
<b>B01B - R1011 - Office/Store (17.84 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R1015/Floor Coverings Res/Textile/S44				<b>Chrysotile (white asbestos)</b>		
<b>B01B - R1012 - Distribution Board Cupboard (0.95 m2)</b>						
Electrical Backing Board	Resinous Board	3Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
				<b>Note: No inspection of live electrical installation.</b>		
<b>Assumed Asbestos - No access live electrical equipment</b>						
<b>B01B - R1014 - External Movement (82.08 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	95m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B01B/R1001/Ceiling Structures/Linings/S29				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
<b>B01B - R1015 - Resources Store (16.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R1015/Floor Coverings Res/Textile/S44				<b>Chrysotile (white asbestos)</b>		
<b>B01B - R1016 - Staff Study (46.28 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B01B - R1017 - Tea Room (2.72 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B01B - R1018 - Design/Technology L.S. (50.8 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B01B - R1019 - Handwashing Facilities (1.87 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8515/B01B/R0002/Ceiling Structures/Linings/S26				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8515/B01B/R1015/Floor Coverings Res/Textile/S44				<b>Chrysotile (white asbestos)</b>		
<b>B01B - R1020 - Design/Technology L.S. (63.49 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B01B - R1021 - Handwashing Facilities (2.25 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B01B/R1015/Floor Coverings Res/Textile/S44					Chrysotile (white asbestos)
<b>B01B - R1022 - Computer Learning Space (50.66 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B01B - R1023 - Handwashing Facilities (1.93 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8515/B01B/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8515/B01B/R1015/Floor Coverings Res/Textile/S44					Chrysotile (white asbestos)
<b>B01B - R1024 - Resources Store (10.25 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8515/B01B/R1001/Ceiling Structures/Linings/S29					Chrysotile (white asbestos) , Amosite (brown asbestos)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B02B - Technological & Applied Studies - 1970 - Brick/Block (Brick/Block)**

**Exterior**

Gable Verge Lining	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	--------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Underfloor Voids - Slab on Ground	No Asbestos Found					
-----------------------------------	-------------------	--	--	--	--	--

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling					
-------------------------------	--	--	--	--	--	--

**Interior**

**B02B - R0007 - Distribution Board Cupboard (1.29 m2)** Note: No inspection of live electrical installation.

No Asbestos

**B02B - R0009 - External Movement (42.51 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	45m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B02B/R0009/Ceiling Structures/Linings/S24					<b>Chrysotile (white asbestos)</b>	

**B02B - R0010 - Metal Technology L.S. (123.41 m2)**

Ceiling Structures/Linings	Vermiculite					
8515/B02B/R0012/Ceiling Structures/Linings/S43					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B02B - R0011 - Welding Area (3.72 m2)**

Ceiling Structures/Linings	Vermiculite					
8515/B02B/R0012/Ceiling Structures/Linings/S43					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B02B - R0012 - Welding Area (3.72 m2)**

Ceiling Structures/Linings	Vermiculite					
8515/B02B/R0012/Ceiling Structures/Linings/S43					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B02B - R0013 - Metal Technology Bay (65.63 m2)**

Ceiling Structures/Linings	Vermiculite					
8515/B02B/R0012/Ceiling Structures/Linings/S43					<b>Limited Samples Taken</b>	
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B02B - R0014 - Materials Store (28.07 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	29m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B02B/R0009/Ceiling Structures/Linings/S24					<b>Chrysotile (white asbestos)</b>	

**B02B - R0015 - External Movement (10.03 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B02B/R0009/Ceiling Structures/Linings/S24					<b>Chrysotile (white asbestos)</b>	

**B02B - R1001 - Music Store (1.23 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8515/B02B/R0009/Ceiling Structures/Linings/S24					<b>Chrysotile (white asbestos)</b>	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B03B - Technological & Applied Studies - 1970 - Brick/Block (Brick/Block)**

**Exterior**

Gable Verge Lining	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	--------------	--------------------	---------	--------------------

**Assumed Asbestos - No access height restricted**

Ceiling Voids - Raked Ceiling	Non Accessible Area - No access raked ceiling					
-------------------------------	--	--	--	--	--	--

Underfloor Voids - Slab on Ground	No Asbestos Found					
-----------------------------------	-------------------	--	--	--	--	--

**Interior**

**B03B - R0001 - Materials Store (22.82 m2)**

No Asbestos

**B03B - R0005 - Distribution Board Cupboard (1.02 m2)**

Note: No inspection of live electrical installation.

No Asbestos

**B03B - R0009 - Dust Extraction Space (14.15 m2)**

No Asbestos

**B03B - R0010 - Wood Technology L.S. (197.93 m2)**

Ceiling Structures/Linings	Vermiculite 8515/B02B/R0012/Ceiling Structures/Linings/S43					<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B03B - R0011 - Project Store - Type 1 (34.3 m2)**

No Asbestos

**B03B - R0012 - Machine Storage (19.56 m2)**

No Asbestos

**B03B - R0013 - External Movement (11.27 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				8515/B03B/R0006/Ceiling Structures/Linings/S30		<b>Chrysotile (white asbestos)</b>

**B03B - R0014 - External Movement (13.14 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				8515/B03B/R0006/Ceiling Structures/Linings/S30		<b>Chrysotile (white asbestos)</b>

**B03B - R0015 - Outdoor Workshop (187.33 m2)**

Ceiling Structures/Linings	Flat AC Sheeting	60m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
				8515/B03B/R0006/Ceiling Structures/Linings/S30		<b>Chrysotile (white asbestos)</b>

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

## Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

**NS 200 - D10908 - Art Learning Space/Workshop/Bulk Store : Placement Date - 30/06/1995**

### Exterior

No Asbestos Found.

### Interior

#### R1 - Art Learning Space

No Asbestos Found.

#### R2 - Workshop

No Asbestos Found.

#### R3 - Bulk Store

No Asbestos Found.

**OS 601 - D10909 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995**

### Exterior

Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2

### Interior

#### R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

#### R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

#### R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

**OS 840 - D11432 - Girls Toilet : Placement Date - 19/08/2011**

### Exterior

No Asbestos Found.

### Interior

#### R1 - Toilets-Girls

No Asbestos Found.

**OS 840 - D15779 - Girls Toilet : Placement Date - 19/08/2011**

### Exterior

No Asbestos Found.

### Interior

#### R1 - Toilets-Girls

No Asbestos Found.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

*Listing of Electronic Attachments as of 22/03/2017*

**There are no asbestos related file attachment(s) for this school.**

2017