

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Granville Boys High School (8811)
Region : South Western Sydney
State Electorate : Granville
Local Government Area : Parramatta

Initial Survey : Noel Arnold & Associates : 01 - May - 2008
Reviewed By : Parsons Brinckerhoff : 11 - Sep - 2015



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration/General Learning - 1925 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	135m2	Upper portion, Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - No Access Due To Height Restrictions						
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior**B00A - R0002 - Movement (4.64 m2)**

No Asbestos

B00A - R0003 - No Access (10.58 m2)

No Asbestos

B00A - R0004 - Administration - Clerical (12.85 m2)

No Asbestos

B00A - R0005 - Principal Office (16.9 m2)

No Asbestos

B00A - R0007 - Interview/Office - Type 1 (13.02 m2)

No Asbestos

B00A - R0008 - Movement (1.96 m2)

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/Room+1/Ceiling Structures/Linings/S2					Chrysotile (white asbestos)	

B00A - R0009 - Movement (5.87 m2)

No Asbestos

B00A - R0011 - General Storeroom (14.32 m2)

No Asbestos

B00A - R0012 - Staff - Toilet (1.74 m2)

No Asbestos

B00A - R0015 - Deputy Principal Office (15.49 m2)

No Asbestos

B00A - R0016 - Leading Teacher (12.87 m2)

No Asbestos

B00A - R0017 - Movement (4.53 m2)

No Asbestos

B00A - R0018 - Cleaning Store - Distributed (2.98 m2)

No Asbestos

B00A - R0019 - General Learning Space (47.37 m2)

No Asbestos

B00A - R0020 - General Learning Space (47.36 m2)

No Asbestos

B00A - R0021 - Clerical Office/Workroom (47.36 m2)

No Asbestos

B00A - R0022 - General Learning Space (47.5 m2)

No Asbestos

B00A - R0023 - Public Entry (15.12 m2)

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/Room+1/Ceiling Structures/Linings/S2					Chrysotile (white asbestos)	

B00A - R0024 - Movement (11.51 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/Room+1/Ceiling Structures/Linings/S2					Chrysotile (white asbestos)	
B00A - R0025 - Movement (11.6 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/Room+1/Ceiling Structures/Linings/S2					Chrysotile (white asbestos)	
B00A - R0026 - Stairs (7.67 m2)						
No Asbestos						
B00A - R0027 - External Stairs (2.88 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/R0027/Ceiling Structures/Linings/S14				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00A - R0028 - External Stairs (2.69 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00A/R0027/Ceiling Structures/Linings/S14				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00A - R0029 - Public Reception (11.91 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0030 - Administration - Clerical (46.6 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0031 - Interview/Office - Type 2 (8.19 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0032 - Movement (5.03 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0033 - Interview/Meeting (12.43 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0034 - First Aid (6.2 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0035 - Movement (3.58 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0036 - Movement (37.87 m2)						
Recently Modified Space	Requires Inspection					
B00A - R0037 - Movement (46.44 m2)						
Recently Modified Space	Requires Inspection					
B00A - R1001 - Staff - Toilet (13.8 m2)						
No Asbestos						
B00A - R1002 - Secure Storeroom (26.37 m2)						
No Asbestos						
B00A - R1003 - Commonroom (94.81 m2)						
No Asbestos						
B00A - R1004 - Staff - Toilet (13.93 m2)						
No Asbestos						
B00A - R1005 - Movement (83.37 m2)						
No Asbestos						
B00A - R1006 - General Learning Space (49.96 m2)						
No Asbestos						
B00A - R1007 - General Learning Space (50.77 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R1008 - General Learning Space (50.03 m2)						
No Asbestos						
B00A - R1009 - General Learning Space (49.76 m2)						
No Asbestos						
B00A - R1010 - Stairs (12.53 m2)						
No Asbestos						
B00A - R1011 - Stairs (12.57 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - Science Learning - 1961 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00B - R0001 - Security Store (17.98 m2)

No Asbestos

B00B - R0002 - Security Store (16.64 m2)

No Asbestos

B00B - R0003 - Art Learning Space (49.28 m2)

No Asbestos

B00B - R0004 - Art Learning Space (52.87 m2)

No Asbestos

B00B - R0005 - No Access (5.07 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R1015/Partition Walls (Cubicles)/S6				Chrysotile (white asbestos) , Amosite (brown asbestos)		

B00B - R0006 - Distribution Board Cupboard (1.17 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00B - R0007 - Cleaning Store - Distributed (1.85 m2)

No Asbestos

B00B - R0008 - Cleaning Supplies Store (6.42 m2)

No Asbestos

B00B - R0009 - Cleaning Store - Distributed (2.82 m2)

No Asbestos

B00B - R0010 - Toilets-Boys (23.98 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R1015/Partition Walls (Cubicles)/S6				Chrysotile (white asbestos) , Amosite (brown asbestos)		

B00B - R0011 - Staff - Toilet (4.31 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R1015/Partition Walls (Cubicles)/S6				Chrysotile (white asbestos) , Amosite (brown asbestos)		

B00B - R0012 - General Storeroom (3.7 m2)

Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R0014/Floor Coverings Res/Textile/S1				Chrysotile (white asbestos)		

B00B - R0013 - Study Space (15.13 m2)

No Asbestos

B00B - R0014 - Movement (6.23 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R0014/Floor Coverings Res/Textile/S1				Chrysotile (white asbestos)		

B00B - R0015 - Interview/Office - Type 1 (12.71 m2)

No Asbestos

B00B - R0016 - General Storeroom (12.11 m2)

No Asbestos

B00B - R0017 - General Assistants (18.91 m2)


No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00B - R0018 - Main Switchroom (5.06 m2)						
Electrical Mounting Board	Millboard	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R0018/Electrical Mounting Board/S15					Chrysotile (white asbestos)	
B00B - R0020 - Movement (124.13 m2)						
No Asbestos						
B00B - R0021 - General Storeroom (28.45 m2)						
No Asbestos						
B00B - R0022 - Stairs (5.57 m2)						
No Asbestos						
B00B - R0023 - Movement (10.97 m2)						
No Asbestos						
B00B - R1001 - Laboratory L.S. (90.14 m2)						
Fume Cupboard	Flat AC Sheeting					No Asbestos Detected
8811/B00B/R1001/Fume Cupboard/S16						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Thermacon Heater	Encapsulated Insulation material within unit	2Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Unable To Access Internal Lining Of						
B00B - R1004 - Laboratory L.S. (90.36 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Thermacon Heater	Encapsulated Insulation material within unit	2Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Unable To Access Internal Lining Of						
B00B - R1005 - Cleaning Store - Distributed (4.66 m2)						
No Asbestos						
B00B - R1006 - Movement (11.94 m2)						
No Asbestos						
B00B - R1007 - Laboratory L.S. (90.21 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Thermacon Heater	Encapsulated Insulation material within unit	2Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Unable To Access Internal Lining Of						
B00B - R1008 - General Storeroom (10.3 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
8811/B00B/R1002/Floor Coverings Res/Textile/S5						
B00B - R1009 - Preparation (34.3 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Fume Cupboard	Flat AC Sheeting	2Unit	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Fume Cupboard Not Present						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00B/R1002/Floor Coverings Res/Textile/S5					No Asbestos Detected
Thermacon Heater	Encapsulated Insulation material within unit	1Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Unable To Access Internal Lining Of						
B00B - R1010 - Laboratory L.S. (90.22 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Thermacon Heater	Encapsulated Insulation material within unit	3Unit	Variable positions	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Unable To Access Internal Lining Of						
B00B - R1011 - Staff Study (36.44 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R1012 - Chemical Store (14.54 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00B/R1002/Floor Coverings Res/Textile/S5					No Asbestos Detected
B00B - R1013 - Careers Advisers Office (25.64 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R1014 - Distribution Board Cupboard (1.17 m2)					Note: No inspection of live electrical installation.	
No Asbestos						
B00B - R1015 - Staff - Toilet (4.02 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8811/B00B/R1015/Partition Walls (Cubicles)/S6					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00B - R1016 - Movement (129.04 m2)						
No Asbestos						
B00B - R1017 - Preparation - Science (45.72 m2)						
Recently Modified Space	Requires Inspection					
B00B - R2001 - General Learning Space (60.11 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R2002 - General Learning Space (79.56 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00B/R1004/Ceiling Structures/Linings/S4					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R2003 - General Storeroom (6.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00B/R1002/Floor Coverings Res/Textile/S5					No Asbestos Detected

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2004 - General Storeroom (6.26 m2)						
Floor Coverings Res/Textile	Vinyl Tiles		8811/B00B/R1002/Floor Coverings Res/Textile/S5			No Asbestos Detected
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2005 - General Storeroom (8.01 m2)						
Floor Coverings Res/Textile	Vinyl Tiles		8811/B00B/R1002/Floor Coverings Res/Textile/S5			No Asbestos Detected
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2006 - General Storeroom (8.22 m2)						
Floor Coverings Res/Textile	Vinyl Tiles		8811/B00B/R1002/Floor Coverings Res/Textile/S5			No Asbestos Detected
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2007 - Computer Learning Space (56.01 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2008 - Computer Resource (12.98 m2)						
Floor Coverings Res/Textile	Vinyl Tiles		8811/B00B/R1002/Floor Coverings Res/Textile/S5			No Asbestos Detected
B00B - R2009 - Leading Teacher (12.98 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2010 - General Learning Space (60.04 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2011 - General Learning Space (52.72 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2012 - General Learning Space (53.16 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2013 - Staff Study (25.77 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00B/R1004/Ceiling Structures/Linings/S4			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R2014 - Staff - Toilet (20.78 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R1015/Partition Walls (Cubicles)/S6				Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2015 - Movement (7.56 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2016 - Cleaning Store - Distributed (3.18 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2017 - Staff Kitchen (5.94 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2018 - Computer Store (6.78 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
8811/B00B/R1002/Floor Coverings Res/Textile/S5						
B00B - R2019 - General Storeroom (6.78 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2020 - Computer Learning Space (54.15 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8811/B00B/R1004/Ceiling Structures/Linings/S4		Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works				
B00B - R2021 - Distribution Board Cupboard (1.09 m2)				Note: No inspection of live electrical installation.		
No Asbestos						
B00B - R2022 - Staff - Toilet (4.02 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00B/R1015/Partition Walls (Cubicles)/S6				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00B - R2023 - Movement (142.15 m2)						
No Asbestos						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - Library - 1961 - Brick/Veneer (Brick/Veneer)

Exterior

Gable Ends	Flat AC Sheeting 8811/B00C/Gable Ends/S18					No Asbestos Detected
Eaves Linings	Flat AC Sheeting 8811/B00C/Eaves Linings/S17					No Asbestos Detected
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior

B00C - R0001 - Main Area (338.77 m2)

No Asbestos

B00C - R0002 - Seminar (12.75 m2)

No Asbestos

B00C - R0003 - Seminar (19.59 m2)

No Asbestos

B00C - R0004 - Seminar (12.79 m2)

No Asbestos

B00C - R0005 - Workroom (33.86 m2)

No Asbestos

B00C - R0006 - Staff Room (27.13 m2)

No Asbestos

B00C - R0007 - Librarian (12.37 m2)

No Asbestos

B00C - R0008 - Entry (10.98 m2)

No Asbestos

B00C - R0009 - Staff - Toilet (3.1 m2)

Wall Linings Internal	Flat AC Sheeting 8811/B00C/R0009/Wall Linings Internal/S7					No Asbestos Detected
-----------------------	--	--	--	--	--	----------------------

B00C - R0010 - Distribution Board Cupboard (0.42 m2) Note: No inspection of live electrical installation.

No Asbestos

B00C - R0011 - Staff Study (31.33 m2)

No Asbestos

B00C - R0012 - Movement (30.94 m2)

Ceiling Structures/Linings	Flat AC Sheeting 8811/B00C/R0012/Ceiling Structures/Linings/S19	31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - Technological & Applied Studies - 1961 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00D - R0001 - Food Technology L.S. (89.56 m2)

No Asbestos

B00D - R0002 - Pantry (8.82 m2)

No Asbestos

B00D - R0003 - Distribution Board Cupboard (0.45 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00D - R0004 - Movement (14.52 m2)

No Asbestos

B00D - R0005 - Secure Storeroom (16.14 m2)

No Asbestos

B00D - R0006 - Metal Technology L.S. (76.45 m2)

No Asbestos

B00D - R0007 - Materials Store (12.32 m2)

No Asbestos

B00D - R0008 - Materials Store (12.47 m2)

No Asbestos

B00D - R0009 - Metal Technology Bay (22.33 m2)

Ceiling Structures/Linings	Flat AC Sheeting	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8811/B00D/R0009/Ceiling Structures/Linings/S20			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		

Wall Linings Internal	Flat AC Sheeting	10m2	East, West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8811/B00D/R0009/Wall Linings Internal/S8			Chrysotile (white asbestos) , Amosite (brown asbestos)		

B00D - R0010 - Metal Technology L.S. (71 m2)

No Asbestos

B00D - R0011 - Welding Area (4.85 m2)

No Asbestos

B00D - R0012 - Movement (16.76 m2)

No Asbestos

B00D - R0013 - Secure Storeroom (13.89 m2)

No Asbestos

B00D - R0014 - Distribution Board Cupboard (0.88 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00D - R0015 - Music Store (16.53 m2)

No Asbestos

B00D - R0018 - Movement (11.49 m2)

No Asbestos

B00D - R0019 - Music Learning Space (81.15 m2)

Recently Modified Space Requires Inspection

B00D - R1001 - Materials Store (23.67 m2)

No Asbestos

B00D - R1002 - Wood Technology L.S. (77.64 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00D - R1003 - Movement (14.81 m2)

Floor Coverings Res/Textile Compressed AC Sheet
 8811/B00D/R1008/Floor Coverings Res/Textile/S9 **No Asbestos Detected**

B00D - R1004 - Wood Technology L.S. (86.37 m2)

No Asbestos

B00D - R1007 - Wood Technology L.S. (86.41 m2)

No Asbestos

B00D - R1008 - Movement (16.03 m2)

Floor Coverings Res/Textile Compressed AC Sheet
 8811/B00D/R1008/Floor Coverings Res/Textile/S9 **No Asbestos Detected**

B00D - R1009 - Music Learning Space (77.13 m2)

No Asbestos

B00D - R1010 - Music Store (23.69 m2)

No Asbestos

B00D - R1011 - Materials Store (11.19 m2)

No Asbestos

B00D - R1012 - Materials Store (11.21 m2)

No Asbestos

B00D - R1013 - No Access (3.89 m2)

No Asbestos

B00D - R1014 - No Access (3.89 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - Pupil Facilities - 1961 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00E - R0001 - Student Drinking Facilities (17.8 m2)

No Asbestos

B00E - R0002 - Student Drinking Facilities (24.88 m2)

No Asbestos

B00E - R0003 - Toilets-Boys (76.29 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - General Learning/Art - 1961 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00F - R0001 - Staff - Toilet (7.6 m2)

No Asbestos

B00F - R0002 - General Storeroom (5.84 m2)

No Asbestos

B00F - R0003 - Student Canteen (33.28 m2)

No Asbestos

B00F - R0004 - Student Canteen (27.46 m2)

No Asbestos

B00F - R0005 - Staff - Toilet (8.74 m2)

No Asbestos

B00F - R0006 - General Learning Space (81.89 m2)

Wall Linings Internal	Flat AC Sheeting 8811/B00F/R0009/Wall Linings Internal/S11	No Asbestos Detected
-----------------------	---	-----------------------------

B00F - R0007 - Movement (32.99 m2)

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0007/Ceiling Structures/Linings/S21	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0008 - General Learning Space (97.01 m2)

Wall Linings Internal	Flat AC Sheeting 8811/B00F/R0009/Wall Linings Internal/S11	No Asbestos Detected
-----------------------	---	-----------------------------

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0018/Ceiling Structures/Linings/S10	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0009 - Apparatus Store (9.47 m2)

Wall Linings Internal	Flat AC Sheeting 8811/B00F/R0009/Wall Linings Internal/S11	No Asbestos Detected
-----------------------	---	-----------------------------

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0018/Ceiling Structures/Linings/S10	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0012 - Distribution Board Cupboard (0.64 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00F - R0014 - General Learning Space (59.1 m2)

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0018/Ceiling Structures/Linings/S10	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0015 - General Storeroom (24.75 m2)

No Asbestos

B00F - R0016 - Performance Workspace (107.17 m2)

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0018/Ceiling Structures/Linings/S10	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0017 - Movement (64.18 m2)

Ceiling Structures/Linings	Vermiculite 8811/B00F/R0018/Ceiling Structures/Linings/S10	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00F - R0018 - Movement (24.29 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R0019 - Staff - Toilet (5.05 m2)						
No Asbestos						
B00F - R0020 - General Storeroom (5.31 m2)						
No Asbestos						
B00F - R0021 - Cleaning Store - Distributed (6.51 m2)						
No Asbestos						
B00F - R0022 - Movement (56.69 m2)						
No Asbestos						
B00F - R0023 - Preparation/Printing (24.48 m2)						
No Asbestos						
B00F - R0024 - Store (10.09 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0007/Ceiling Structures/Linings/S21			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R0025 - General Learning Space (49.19 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0007/Ceiling Structures/Linings/S21			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1001 - General Learning Space (54.27 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1002 - General Storeroom (13.22 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1003 - Staff Study (41.05 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1004 - General Learning Space (71.09 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1005 - General Learning Space (70.48 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1006 - General Learning Space (54.92 m2)						
No Asbestos						
B00F - R1007 - Distribution Board Cupboard (0.28 m2)						
				Note: No inspection of live electrical installation.		
Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8811/B00F/R1012/Floor Coverings Res/Textile/S12						Chrysotile (white asbestos)
B00F - R1008 - General Learning Space (55.11 m2)						
Ceiling Structures/Linings	Vermiculite		8811/B00F/R0018/Ceiling Structures/Linings/S10			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1009 - Design L.S. (55.88 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1010 - Cleaning Store - Distributed (6.72 m2)						
No Asbestos						
B00F - R1011 - Staff - Toilet (5.31 m2)						
No Asbestos						
B00F - R1012 - Movement (158.06 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	158m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8811/B00F/R1012/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B00F - R1013 - Computer Store (16.12 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2001 - Kiln Space (26.79 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2002 - Materials Store (12.9 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2003 - General Learning Space (54.81 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
B00F - R2004 - Bulk Store (15.24 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
B00F - R2005 - General Learning Space (54.81 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
B00F - R2006 - Staff Study (26.98 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2007 - General Learning Space (57.02 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2008 - General Learning Space (57.1 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
B00F - R2009 - Materials Store (13.14 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8811/B00F/R2005/Floor Coverings Res/Textile/S13					No Asbestos Detected
B00F - R2010 - General Learning Space (54.88 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2011 - Computer Learning Space (69.33 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2012 - Movement (149.46 m2)						
Ceiling Structures/Linings	Vermiculite					
	8811/B00F/R0018/Ceiling Structures/Linings/S10					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	150m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8811/B00F/R1012/Floor Coverings Res/Textile/S12					Chrysotile (white asbestos)
B00F - R2013 - Staff - Toilet (5.31 m2)						
No Asbestos						
B00F - R2014 - Cleaning Store - Distributed (6.69 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B0G1 - Multi Purpose Facilities - 2007 - Brick/Veneer (Brick/Veneer)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B0G1 - R0001 - Staff Study (27.12 m2)**

No Asbestos

B0G1 - R0002 - Multi-Purpose Space (617.75 m2)

No Asbestos

B0G1 - R0003 - Staff Study (13.37 m2)

No Asbestos

B0G1 - R0004 - Student Shower (21.08 m2)

No Asbestos

B0G1 - R0005 - Toilets-Disabled (5.41 m2)

No Asbestos

B0G1 - R0006 - Student Shower (21.06 m2)

No Asbestos

B0G1 - R0007 - Movement (3.55 m2)

No Asbestos

B0G1 - R0008 - Movement (2.31 m2)

No Asbestos

B0G1 - R0009 - Toilets-Girls (18.87 m2)

No Asbestos

B0G1 - R0010 - Other (1.36 m2)

No Asbestos

B0G1 - R0011 - Toilets-Boys (14.19 m2)

No Asbestos

B0G1 - R0012 - Movement (2.33 m2)

No Asbestos

B0G1 - R0013 - Chair Store (37.46 m2)

No Asbestos

B0G1 - R0014 - Other (0.25 m2)

No Asbestos

B0G1 - R0015 - Movement (11.72 m2)

No Asbestos

B0G1 - R0016 - Stage (50.17 m2)

No Asbestos

B0G1 - R0017 - Movement (3.35 m2)

No Asbestos

B0G1 - R0018 - Large Equipment Store (27 m2)

No Asbestos

B0G1 - R0019 - External Movement (25.78 m2)

No Asbestos

B0G1 - R0020 - First Aid (14.52 m2)

No Asbestos

B0G1 - R0021 - Cleaning Store - Distributed (3.92 m2)

No Asbestos

B0G1 - R0022 - Distribution Board Cupboard (1.22 m2)

Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

No Asbestos

B0G1 - R0023 - Control Room (10.92 m2)

No Asbestos

B0G1 - R0024 - External Movement (127.28 m2)

No Asbestos

B0G1 - R0025 - Stairs (9.86 m2)

No Asbestos

B0G1 - R0026 - Ramp (13.63 m2)

No Asbestos

B0G1 - R0027 - Stairs (2.05 m2)

No Asbestos

B0G1 - R0028 - Kitchen - Type 1 (107.37 m2)

No Asbestos

B0G1 - R0029 - Preparation - Materials (18.26 m2)

No Asbestos

B0G1 - R0030 - Pantry (8.45 m2)

No Asbestos

B0G1 - R0031 - Change (4.91 m2)

No Asbestos

B0G1 - R0032 - Laundry (1.55 m2)

No Asbestos

B0G1 - R0033 - Covered Outdoor Space (67.56 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017