


Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Kingsgrove North High School (8221)
Region : Sydney
State Electorate : Canterbury
Local Government Area : Canterbury

Initial Survey : Noel Arnold & Associates : 06 - May - 2008
Reviewed By : Grencap-NAA : 13 - Aug - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration/General Learning - 1958 - Concrete Framed (Concrete Framed)**Exterior**

Gable verge lining	Flat AC Sheeting	30m	North facing, South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height restricted 6m						
Underfloor Voids	No Asbestos Found					
Ceiling Voids	No Asbestos Found					

Interior**B00A - R0001 - General Learning Space (54.88 m2)**

No Asbestos

B00A - R0002 - Computer Store (8.86 m2)

No Asbestos

B00A - R0003 - General Learning Space (64.9 m2)

No Asbestos

B00A - R0004 - General Learning Space (48.72 m2)

No Asbestos

B00A - R0012 - Administration - Clerical (15.15 m2)

No Asbestos

B00A - R0015 - Movement (17.58 m2)

Ceiling Structures/Linings Flat AC Sheeting
8221/B00A/R0015/Ceiling Structures/Linings/S20

No Asbestos Detected**B00A - R0016 - Distribution Board Cupboard (0.85 m2)**

Note: No inspection of live electrical installation.

No Asbestos

B00A - R0019 - Movement (56.3 m2)

No Asbestos

B00A - R0020 - Interview/Office - Type 1 (9.96 m2)

No Asbestos

B00A - R0021 - Interview/Office - Type 1 (14.03 m2)

No Asbestos

B00A - R0022 - Administration - Clerical (45.36 m2)

No Asbestos

B00A - R0023 - General Storeroom (8.65 m2)

No Asbestos

B00A - R0024 - Staff Kitchen (5.72 m2)

No Asbestos

B00A - R0025 - Deputy Principal Office (17.13 m2)

No Asbestos

B00A - R0026 - Principal Office (24.72 m2)

No Asbestos

B00A - R0027 - Deputy Principal Office (13.51 m2)

Air Conditioning Unit Flat AC Sheeting
8221/B00A/R0015/Ceiling Structures/Linings/S20

No Asbestos Detected**B00A - R0028 - External Movement (44.06 m2)**

No Asbestos

B00A - R0029 - Covered Area (57.42 m2)

No Asbestos

B00A - R0030 - External Movement (11.2 m2)

No Asbestos

B00A - R1001 - Design L.S. (65.65 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	66m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1002 - Materials Store (6 m2)						
No Asbestos						
B00A - R1003 - Materials Store (12.46 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1004 - Design L.S. (64.62 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	65m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1005 - Materials Store (6.11 m2)						
No Asbestos						
B00A - R1006 - General Learning Space (64.98 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	65m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1007 - General Learning Space (51.63 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	52m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1008 - General Learning Space (65.07 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	66m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R1009 - Movement (55.39 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	56m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00A/R1001/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
In-fill-panel	Flat AC Sheeting					
8221/B00A/R1009/Infill panels/S6					No Asbestos Detected	
B00A - Room+1 - Electrical switchboard						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00C/R0002/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)	
B00A - Room+2 - Cleaners cupboard						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00C/R0002/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - General Learning/Administration - 1958 - Concrete Framed (Concrete Framed)

Exterior

Gable verge lining	Flat AC Sheeting	40m	East facing, West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height restricted 8m						
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior

B00B - R0001 - Movement (72.1 m2)

No Asbestos

B00B - R0002 - Clinic - Boys (11.77 m2)

No Asbestos

B00B - R0003 - Clinic-Toilets (6.56 m2)

No Asbestos

B00B - R0004 - Staff Study (45.89 m2)

No Asbestos

B00B - R0005 - Clinic - Girls (16.54 m2)

No Asbestos

B00B - R0006 - Staff Study (22.48 m2)

No Asbestos

B00B - R0007 - Staff Kitchen (10.37 m2)

No Asbestos

B00B - R0008 - Staff Study (27.67 m2)

Floor Coverings Res/Textile	Vinyl Tiles	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	

B00B - R0009 - Distribution Board Cupboard (0.89 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit & live						

B00B - R0010 - Staff Study (18.56 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	

B00B - R0011 - Staff - Toilet (6.12 m2)

No Asbestos

B00B - R0012 - Duplicating Workroom (25.4 m2)

Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	

B00B - R0013 - Staff - Toilet (10.08 m2)

No Asbestos

B00B - R0014 - Stairs (5.02 m2)

No Asbestos

B00B - R0015 - External Movement (20.11 m2)

No Asbestos

B00B - R1001 - Movement (65.62 m2)

No Asbestos

B00B - R1002 - Computer Learning Space (52.13 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	
B00B - R1003 - Computer Learning Space (65.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	
B00B - R1004 - Computer Learning Space (65.34 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	
B00B - R1005 - General Storeroom (3.08 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	
B00B - R1006 - Staff Study (19.26 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00B/R1005/Floor Coverings Res/Textile/S7					Chrysotile (white asbestos)	
B00B - R1007 - Stairs (12.28 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

B00C - General Learning/Technological & Applied Studies - 1958 - Concrete Framed (Concrete Framed)

Exterior

Gable verge lining	Flat AC Sheeting	40m	North facing, South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	-----	-------------------------------	--------------------	---------	--------------------

Assumed Asbestos - Height restricted 8m

Underfloor Voids

Eaves Linings	Flat AC Sheeting 8221/B00C/Eaves Linings/S22					No Asbestos Detected
---------------	---	--	--	--	--	-----------------------------

Ceiling Voids	No Asbestos Found					
---------------	-------------------	--	--	--	--	--

Interior

B00C - R0002 - Distribution Board Cupboard (0.26 m2) Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Flat AC Sheeting	1m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8221/B00C/R0002/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00C - R0003 - General Storeroom (9.48 m2)

No Asbestos

B00C - R0004 - General Learning Space (56.49 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected

B00C - R0005 - General Storeroom (8.47 m2)

No Asbestos

B00C - R0006 - General Storeroom (8.5 m2)

No Asbestos

B00C - R0007 - Special Learning Space (56.63 m2)

In-fill-panel	Flat AC Sheeting	1m2	North above door	Good Condition (1)	Low (1)	Low Priority (2-3)
	8221/B00C/R0007/Infill panel/S3					Chrysotile (white asbestos) , Amosite (brown asbestos)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected

B00C - R0008 - Movement (34.6 m2)

No Asbestos

B00C - R0009 - Staff Study (22.44 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected

B00C - R0010 - Food Technology L.S. (64.28 m2)

No Asbestos

B00C - R0011 - Food/Research Space (22.14 m2)

Hot water service flue pipe	Fibre Cement Pipe	3m	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Restricted access

B00C - R0012 - Distribution Board Cupboard (0.92 m2) Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Sealed unit & live

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8221/B00C/R0002/Ceiling Structures/Linings/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00C - R0013 - Movement (12.46 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00C - R0014 - Food Technology L.S. (98.6 m2)						
No Asbestos						
B00C - R0015 - Laundry (4.03 m2)						
No Asbestos						
B00C - R0016 - Pantry (13.45 m2)						
No Asbestos						
B00C - R0017 - Toilets-Girls (64.37 m2)						
No Asbestos						
B00C - R0018 - Movement (5.92 m2)						
No Asbestos						
B00C - R0019 - External Movement (22.26 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
	8221/B00C/R0019/Ceiling Structures/Linings/S1					No Asbestos Detected
B00C - R0020 - Movement (18.52 m2)						
No Asbestos						
B00C - R0021 - External Movement (74.08 m2)						
No Asbestos						
B00C - R0022 - Movement (2.08 m2)						
No Asbestos						
B00C - R0023 - Movement (12.7 m2)						
No Asbestos						
B00C - R0024 - Staff Kitchen (13.15 m2)						
No Asbestos						
B00C - R1001 - General Storeroom (12.35 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1002 - General Learning Space (51.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1003 - General Learning Space (52.06 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1004 - General Learning Space (65.18 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1005 - General Learning Space (65.25 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1007 - Movement (49.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8221/B00C/R0004/Floor Coverings Res/Textile/S21					No Asbestos Detected
B00C - R1018 - External Movement (2.56 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - General Learning/Pupil Facilities - 1958 - Concrete Framed (Concrete Framed)**Exterior**

Gable verge lining	Flat AC Sheeting	12m2	North facing, South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height restricted 6m						
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior**B00D - R0001 - Movement (61.15 m2)**

No Asbestos

B00D - R0002 - Staff - Toilet (6.25 m2)

No Asbestos

B00D - R0003 - General Storeroom (38.34 m2)

No Asbestos

B00D - R0004 - Senior Study (68.99 m2)

No Asbestos

B00D - R0005 - Student Drinking Facilities (183.49 m2)Infill panels above counter Flat AC Sheeting
area

8221/B00D/R1019/Wall Linings Internal/S9

No Asbestos Detected**B00D - R0006 - Movement (62.12 m2)**

No Asbestos

B00D - R0007 - Toilets-Boys (64.07 m2)

No Asbestos

B00D - R0008 - Cleaning Supplies Store (17.95 m2)

No Asbestos

B00D - R0009 - Distribution Board Cupboard (0.93 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

Assumed Asbestos - Sealed unit & live**B00D - R0010 - Chemical Store (18.81 m2)**

No Asbestos

B00D - R0011 - No Access (7.35 m2)

No Asbestos

B00D - R0012 - Laboratory L.S. (42.18 m2)

Fume Cupboard	Fibre Cement Pipe	4Unit	Variable positions	Minimal Damage (2)	Low (1)	Low Priority (2-3)
---------------	-------------------	-------	--------------------	--------------------	---------	--------------------

8221/B00D/R0012/Fume Cupboard/S10

Chrysotile (white asbestos) , Amosite (brown asbestos)**B00D - R0013 - Laboratory L.S. (93.82 m2)**

No Asbestos

B00D - R0014 - Preparation (23.78 m2)

No Asbestos

B00D - R0015 - Apparatus Store (13.76 m2)

No Asbestos

B00D - R0016 - Student Canteen (51.01 m2)

Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

Assumed Asbestos - Sealed unit & live**B00D - R0017 - Staff - Toilet (1.52 m2)**

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00D - R0018 - Office/Store (2.82 m2)						
No Asbestos						
B00D - R0019 - Office/Store (3.19 m2)						
No Asbestos						
B00D - R0020 - Office/Store (15.17 m2)						
No Asbestos						
B00D - R0023 - External Movement (60.56 m2)						
No Asbestos						
B00D - R0024 - Movement (27.14 m2)						
No Asbestos						
B00D - R0025 - Store (1.64 m2)						
No Asbestos						
B00D - R0026 - Stairs (4.37 m2)						
No Asbestos						
B00D - R0027 - External Movement (3.84 m2)						
No Asbestos						
B00D - R0028 - No Access (1.28 m2)						
No Asbestos						
B00D - R0029 - Stairs (3.88 m2)						
No Asbestos						
B00D - R1002 - Interview/Office - Type 1 (12.04 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00D/R1005/Floor Coverings Res/Textile/S8	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1003 - General Learning Space (52.06 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00D/R1005/Floor Coverings Res/Textile/S8	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1004 - General Learning Space (51.84 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00D/R1005/Floor Coverings Res/Textile/S8	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1005 - General Storeroom (11.45 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00D/R1005/Floor Coverings Res/Textile/S8	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1006 - General Storeroom (17.06 m2)						
No Asbestos						
B00D - R1007 - Study Space (15.93 m2)						
No Asbestos						
B00D - R1008 - General Learning Space (51.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00D/R1005/Floor Coverings Res/Textile/S8	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1009 - General Learning Space (51.77 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00D/R1005/Floor Coverings Res/Textile/S8	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1010 - General Storeroom (17.66 m2)						
No Asbestos						
B00D - R1011 - Cleaning Store - Distributed (0.54 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00C/R0002/Ceiling Structures/Linings/S2				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00D - R1012 - General Storeroom (3.3 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00D/R1005/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit & live						
B00D - R1013 - General Learning Space (65.56 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00D/R1005/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B00D - R1014 - General Storeroom (8.87 m2)						
No Asbestos						
B00D - R1015 - General Storeroom (8.87 m2)						
No Asbestos						
B00D - R1016 - General Learning Space (51.84 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00D/R1005/Floor Coverings Res/Textile/S8				Chrysotile (white asbestos)		
B00D - R1017 - Stairs (15.54 m2)						
No Asbestos						
B00D - R1018 - Stairs (14.73 m2)						
No Asbestos						
B00D - R1019 - Movement (168 m2)						
Wall Linings Internal	Flat AC Sheeting					
8221/B00D/R1019/Wall Linings Internal/S9				No Asbestos Detected		
B00D - R1020 - Handwashing Facilities (0.87 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00C/R0002/Ceiling Structures/Linings/S2				Chrysotile (white asbestos) , Amosite (brown asbestos)		

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - General Learning/Science Learning - 1958 - Concrete Framed (Concrete Framed)**Exterior**

Gable verge lining	Flat AC Sheeting	12m2	East facing, West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------	------------------	------	-----------------------------	--------------------	---------	--------------------

Assumed Asbestos - Height restricted 8m

Ceiling Voids	No Asbestos Found
---------------	-------------------

Underfloor Voids	No Asbestos Found
------------------	-------------------

Interior**B00E - R0001 - Music Learning Space (81.17 m2)**

No Asbestos

B00E - R0002 - Distribution Board Cupboard (0.64 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00E - R0003 - Cleaning Store - Distributed (0.59 m2)

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
----------------------------	------------------	-----	------------	--------------------	---------	--------------------

8221/B00E/R0003/Ceiling Structures/Linings/S23

Chrysotile (white asbestos) , Amosite (brown asbestos)**B00E - R0004 - Movement (5.21 m2)**

No Asbestos

B00E - R0005 - Laboratory L.S. (87.89 m2)

No Asbestos

B00E - R0006 - Preparation (25.52 m2)

No Asbestos

B00E - R0009 - Movement (10.3 m2)

No Asbestos

B00E - R0011 - Movement (2.89 m2)

No Asbestos

B00E - R0012 - Music Store (6.03 m2)

No Asbestos

B00E - R0013 - Music Store (6.05 m2)

No Asbestos

B00E - R0015 - External Movement (5.72 m2)

No Asbestos

B00E - R0016 - Stairs (10.92 m2)

No Asbestos

B00E - R0017 - No Access (2.57 m2)

Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
-----------------------------	-------------	-----	------------	--------------------	---------	--------------------

8221/B00E/R1011/Floor Coverings Res/Textile/S12

Chrysotile (white asbestos)

Wall Linings Internal	Flat AC Sheeting	8221/B00E/R0017/Wall Linings Internal/S24	No Asbestos Detected
-----------------------	------------------	---	-----------------------------

B00E - R0018 - Laboratory L.S. (93.87 m2)

No Asbestos

B00E - R0019 - Movement (39.65 m2)

No Asbestos

B00E - R0020 - Movement (40.95 m2)

No Asbestos

B00E - R1001 - Music Learning Space (65.56 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1002 - Music Learning Space (52.27 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1003 - Cleaning Store - Distributed (0.83 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8221/B00E/R1004/Ceiling Structures/Linings/S25	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
B00E - R1004 - Distribution Board Cupboard (0.83 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting 8221/B00E/R1004/Ceiling Structures/Linings/S25	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
B00E - R1005 - Music Store (9.73 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1006 - Staff Study (8.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1007 - Staff Study (19.1 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1008 - General Learning Space (38.95 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	39m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1009 - General Learning Space (52.2 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1010 - General Learning Space (52.2 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8221/B00E/R1011/Floor Coverings Res/Textile/S12	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1011 - Staff Study (20.95 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00E/R1011/Floor Coverings Res/Textile/S12	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1012 - General Storeroom (2.78 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00E/R1011/Floor Coverings Res/Textile/S12	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1013 - Movement (71.8 m2)						
No Asbestos						
B00E - R1015 - Stairs (14.36 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - Library/Staff Facilities - 1991 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00F - M1001 - Plant (18.56 m2)

No Asbestos

B00F - M1002 - Plant (25.52 m2)

No Asbestos

B00F - M1003 - Plant (6.49 m2)

No Asbestos

B00F - R0001 - Main Area (201.09 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0002 - Cleaning Store - Distributed (4.32 m2)

No Asbestos

B00F - R0003 - Main Switchroom (4.65 m2)

No Asbestos

B00F - R0004 - Staff - Toilet (3.81 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0005 - Workroom (50.09 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0006 - Librarian (16.08 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0007 - Staff - Toilet (3.87 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0008 - General Storeroom (7.8 m2)

No Asbestos

B00F - R0009 - Audio Visual Workroom (47.56 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0010 - General Storeroom (2.9 m2)

No Asbestos

B00F - R0011 - Commonroom (142.36 m2)

Ceiling Structures/Linings	Vermiculite	8221/B00F/M1001/Ceiling Structures/Linings/S19	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00F - R0012 - Staff - Toilet (6.03 m2)

Partition Walls (Cubicles)	Compressed AC Sheet	2m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00F/R0013/Partition Walls (Cubicles)/S30						Chrysotile (white asbestos)

B00F - R0013 - Staff - Toilet (5.59 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00F/R0013/Partition Walls (Cubicles)/S30					Chrysotile (white asbestos)	
B00F - R0014 - Distribution Board Cupboard (0.52 m2)					Note: No inspection of live electrical installation.	
No Asbestos						
B00F - R0015 - Toilets-Girls (15.02 m2)						
No Asbestos						
B00F - R0016 - Cleaning Supplies Store (13.51 m2)						
No Asbestos						
B00F - R0017 - Movement (59.6 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R0018 - Movement (12.72 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R0019 - Stairs (0.72 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R0020 - Stairs (0.38 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R0021 - External Movement (3.39 m2)						
No Asbestos						
B00F - R1001 - Seminar (16.32 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1002 - Seminar (16.68 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1003 - Staff Study (16.6 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1004 - Seminar (16.73 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1005 - Seminar (16.32 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1006 - Main Area (204.31 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00F/M1001/Ceiling Structures/Linings/S19					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00F - R1007 - Cleaning Store - Distributed (1.59 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - R1008 - Distribution Board Cupboard (1.59 m2) Note: No inspection of live electrical installation.
 No Asbestos

B00F - R1009 - Seminar (12.56 m2)
 Ceiling Structures/Linings Vermiculite
 8221/B00F/M1001/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R1010 - Seminar (12.06 m2)
 Ceiling Structures/Linings Vermiculite
 8221/B00F/M1001/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R1011 - Stairs (3.98 m2)
 Ceiling Structures/Linings Vermiculite
 8221/B00F/M1001/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00F - R1012 - Stairs (3.98 m2)
 Ceiling Structures/Linings Vermiculite
 8221/B00F/M1001/Ceiling Structures/Linings/S19 **Limited Samples Taken**
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - Technological & Applied Studies - 1976 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids - Raked Ceiling No Asbestos Found

Underfloor Voids - Slab on Ground No Asbestos Found

Interior**B00G - R0001 - Design L.S. (56.25 m2)**

Wall Linings Internal Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0002 - Staff Study (28.41 m2)

Wall Linings Internal Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

Ceiling Structures/Linings Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0003 - Staff - Toilet (4.78 m2)

No Asbestos

B00G - R0004 - Distribution Board Cupboard (0.35 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0005 - Resource/Project Store (26.71 m2)

Wall Linings Internal Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0006 - Design L.S. (56.34 m2)

Wall Linings Internal Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0007 - Materials Technology L.S. (90.99 m2)

No Asbestos

B00G - R0008 - Wood Technology Bay (33.8 m2)

No Asbestos

B00G - R0009 - Materials Technology L.S. (90.99 m2)

No Asbestos

B00G - R0010 - Resource/Project Store (13.49 m2)

Wall Linings Internal Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0011 - Distribution Board Cupboard (1.04 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0012 - Cleaning Store - Distributed (1.01 m2)

Ceiling Structures/Linings Flat AC Sheeting
8221/B00G/R0001/Wall Linings Internal/S26 **No Asbestos Detected**

B00G - R0013 - Welding Store (15.2 m2)

No Asbestos

B00G - R0014 - Materials Technology L.S. (90.99 m2)

No Asbestos

B00G - R0015 - Metal Technology Bay (37.33 m2)

No Asbestos

B00G - R0016 - Materials Technology L.S. (90.99 m2)

No Asbestos

B00G - R0017 - Welding Store (13.86 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

No Asbestos

B00G - R0018 - Materials Store (31.59 m2)

No Asbestos

B00G - R0019 - Materials Technology L.S. (70.6 m2)

No Asbestos

B00G - R0020 - Movement (6.09 m2)

No Asbestos

B00G - R0021 - Welding Store (2.98 m2)

No Asbestos

B00G - R0022 - L.P.G. Store (1.07 m2)

No Asbestos

B00G - R0023 - Materials Technology L.S. (49.48 m2)

No Asbestos

B00G - R0027 - Dust Extraction Space (9.89 m2)

No Asbestos

B00G - R0028 - Movement (279.85 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Multi Purpose Facilities - 1961 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids - Raked Ceiling No Asbestos Found

Underfloor Voids No Asbestos Found

Interior**B00H - M0001 - Control Room (5 m2)**

No Asbestos

B00H - M0002 - Performing Arts Store (13.11 m2)

No Asbestos

B00H - M0004 - Performing Arts Chair Store (13.11 m2)

No Asbestos

B00H - R0001 - Sport Equipment Store (8.98 m2)

No Asbestos

B00H - R0002 - Multi-Purpose Space (429.57 m2)

No Asbestos

B00H - R0003 - Staff Kitchen (8.93 m2)

No Asbestos

B00H - R0005 - Control Room (4.59 m2)

Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
----------------------------	------------------	-----	------------	--------------------	---------	--------------------

8221/B00H/R0005/Ceiling Structures/Linings/S27

Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)

B00H - R0006 - Pupil Entry (18.16 m2)

No Asbestos

B00H - R0007 - Stairs (6.9 m2)

No Asbestos

B00H - R0008 - Stairs (7.02 m2)

No Asbestos

B00H - R0010 - External Movement (5.57 m2)

No Asbestos

B00H - R0011 - External Movement (5.81 m2)

No Asbestos

B00H - R0012 - Store (4.23 m2)

No Asbestos

B00H - R0013 - Stage (108.16 m2)

No Asbestos

B00H - R9001 - Shower/Change (32.69 m2)

Ceiling Structures/Linings	Flat AC Sheeting	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
----------------------------	------------------	------	------------	--------------------	---------	--------------------

8221/B00H/R0005/Ceiling Structures/Linings/S27

Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)

Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
----------------------------	---------------------	-----	--------------------	--------------------	---------	--------------------

8221/B00H/R9003/Partition Walls (Cubicles)/S29

Chrysotile (white asbestos)

B00H - R9002 - Movement (3.89 m2)

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
----------------------------	------------------	-----	------------	--------------------	---------	--------------------

8221/B00H/R0005/Ceiling Structures/Linings/S27

Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)

B00H - R9003 - Shower/Change (38.07 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	39m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Partition Walls (Cubicles)	Compressed AC Sheet	12m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R9003/Partition Walls (Cubicles)/S29				Chrysotile (white asbestos)		
B00H - R9004 - General Storeroom (7 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00H - R9005 - Movement (3.73 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
8221/B00H/R9009/Wall Linings Internal/S28						
B00H - R9006 - Sport Equipment Store (21.21 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00H - R9007 - Sport Equipment Store (6.97 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00H - R9008 - Stairs (4.73 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
8221/B00H/R9009/Wall Linings Internal/S28						
B00H - R9009 - Stairs (7.98 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
8221/B00H/R9009/Wall Linings Internal/S28						
B00H - Room+1 - Movement next to room 001						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00H - Room+2 - Movement outside room2						
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00H/R0005/Ceiling Structures/Linings/S27				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00J - Various - 1966 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B00J - R0001 - Art Learning Space (59.61 m2)**

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00J/R0006/Floor Coverings Res/Textile/S15	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00J - R0002 - Careers Advisers Office (12.81 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00J/R0006/Floor Coverings Res/Textile/S15	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00J - R0003 - Staff Study (25.7 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8221/B00J/R0006/Floor Coverings Res/Textile/S15	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00J - R0004 - Cleaning Store - Distributed (1.88 m2)

No Asbestos

B00J - R0005 - Laboratory L.S. (85.91 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00J - R0008 - Laboratory L.S. (91.93 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00J - R0009 - Computer Learning Space (25.63 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00J - R0010 - General Learning Space (52.2 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00J - R0011 - Staff Study (27.55 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00J - R0012 - Secure Storeroom (4.85 m2)

Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00J/R0006/Floor Coverings Res/Textile/S15					Chrysotile (white asbestos)	
B00J - R0013 - Staff - Toilet (6.09 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0014 - Distribution Board Cupboard (0.98 m2)						
				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	1Unit	East	Minimal Damage (2)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit						
B00J - R0015 - Staff Study (25.88 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0016 - Cleaning Store - Distributed (1.52 m2)						
No Asbestos						
B00J - R0017 - Art Learning Space (66.36 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0018 - Resources Store (21.23 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0019 - Movement (4.12 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0020 - Kiln Space (63.41 m2)						
No Asbestos						
B00J - R0021 - Art Learning Space (58.89 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00J - R0022 - Resources Store (6 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00J/R0006/Floor Coverings Res/Textile/S15					Chrysotile (white asbestos)	
B00J - R0023 - Resources Store (6 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00J/R0006/Floor Coverings Res/Textile/S15					Chrysotile (white asbestos)	
B00J - R0024 - Art Learning Space (52.13 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00J/R0006/Floor Coverings Res/Textile/S15					Chrysotile (white asbestos)	
B00J - R0025 - Darkroom Space (25.49 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R0026 - General Storeroom (1.2 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R0028 - Distribution Board Cupboard (0.84 m2)				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	1Unit	East	Minimal Damage (2)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit						
B00J - R0029 - Stairs (6.91 m2)						
No Asbestos						
B00J - R0030 - Stairs (6.91 m2)						
No Asbestos						
B00J - R0031 - Preparation - Science (38.93 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R0032 - Movement (2.58 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R0033 - Movement (262.25 m2)						
No Asbestos						
B00J - R0034 - Movement (1.55 m2)						
No Asbestos						
B00J - R0035 - Movement (1.74 m2)						
No Asbestos						
B00J - R0036 - Movement (0.92 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1001 - General Learning Space (59.37 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1002 - Staff Study (18.44 m2)						
Window In-fill-panel	Flat AC Sheeting					No Asbestos Detected
8221/B00J/R1002/Panels below windows/S13						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1003 - General Learning Space (52.12 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8221/B00J/R1002/Ceiling Structures/Linings/S14						
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1004 - General Learning Space (52.12 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1005 - Staff Study (19.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1006 - General Learning Space (51.98 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1007 - General Learning Space (52.85 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1008 - Staff Study (25.71 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1009 - Distribution Board Cupboard (0.82 m2)						
Electrical Backing Board	Resinous Board	1Unit	East	Minimal Damage (2)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Live						
B00J - R1010 - Staff - Toilet (6.1 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Flu pipe	Incinerette Flu Pipe	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8221/B00J/R1019/Flu pipe/S31					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00J - R1011 - Cleaning Store - Distributed (4.23 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Sheet					
	8221/B00J/R1011/Floor Coverings Res/Textile/S32					No Asbestos Detected
B00J - R1012 - General Storeroom (2.42 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1013 - Staff Study (16.73 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1014 - General Storeroom (9.4 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1015 - General Learning Space (51.98 m2)						
Ceiling Structures/Linings	Vermiculite					
	8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00J - R1016 - General Storeroom (6.02 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1017 - General Storeroom (5.78 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1018 - General Learning Space (52.27 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1019 - General Learning Space (52.27 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flu pipe	Fibre Cement Pipe 8221/B00J/R1019/Flu pipe/S31	4m	East	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
B00J - R1020 - General Learning Space (52.42 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Flu pipe	Fibre Cement Pipe 8221/B00J/R1019/Flu pipe/S31	4m	East	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
B00J - R1021 - General Learning Space (59.45 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1022 - Staff Study (25.81 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1023 - Staff - Toilet (6.12 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1024 - Distribution Board Cupboard (0.84 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Electrical Backing Board	Resinous Board	1Unit	East	Minimal Damage (2)	Low (1)	Low Priority (2-3) Assumed Asbestos - Sealed unit
B00J - R1025 - General Storeroom (5.59 m2)						
Ceiling Structures/Linings	Vermiculite 8221/B00J/R1002/Ceiling Structures/Linings/S14					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00J - R1026 - Movement (241.2 m2)						
No Asbestos						
B00J - R1027 - General Storeroom (6.31 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Ceiling Structures/Linings Vermiculite
 8221/B00J/R1002/Ceiling Structures/Linings/S14

Limited Samples Taken

Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00J - R1028 - Cleaning Store - Distributed (1.52 m2)

No Asbestos

B00J - R1029 - Stairs (13.51 m2)

No Asbestos

B00J - R1030 - Stairs (13.91 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00K - Various - 1966 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B00K - M9003 - Stairs (3.73 m2)**

No Asbestos

B00K - M9004 - Movement (3.08 m2)

No Asbestos

B00K - M9005 - Movement (3.06 m2)

No Asbestos

B00K - M9006 - Stairs (0.89 m2)

No Asbestos

B00K - R0002 - Movement (46.71 m2)

No Asbestos

B00K - R0006 - Staff Study (34.63 m2)

No Asbestos

B00K - R0007 - Distribution Board Cupboard (0.59 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00K - R0009 - External Movement (1.98 m2)

Ceiling Structures/Linings Vermiculite
8221/B00K/R9001/Ceiling Structures/Linings/S17

Limited Samples Taken**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works****B00K - R0010 - Cleaning Store - Distributed (1.07 m2)**

Ceiling Structures/Linings Vermiculite
8221/B00K/R9001/Ceiling Structures/Linings/S17

Limited Samples Taken**Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works****B00K - R0011 - Laboratory L.S. (98.52 m2)**

No Asbestos

B00K - R0012 - Preparation (32.63 m2)

No Asbestos

B00K - R0013 - Stairs (11.06 m2)

No Asbestos

B00K - R0014 - Stairs (4.44 m2)

No Asbestos

B00K - R1002 - Movement (46.69 m2)

No Asbestos

B00K - R1003 - General Learning Space (52.12 m2)

No Asbestos

B00K - R1004 - General Learning Space (52.13 m2)

No Asbestos

B00K - R1005 - General Learning Space (52.2 m2)

No Asbestos

B00K - R1006 - General Storeroom (9.44 m2)

No Asbestos

B00K - R1007 - Distribution Board Cupboard (0.52 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00K - R1008 - External Movement (1.98 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00K - R1009 - Stairs (15.41 m2)						
No Asbestos						
B00K - R1010 - Cleaning Store - Distributed (1.06 m2)						
No Asbestos						
B00K - R9001 - Shower/Change (53.08 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	8m2	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00K/R9001/Partition Walls (Cubicles)/S16					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00K - R9002 - Shower/Change (53.62 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	30m2	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8221/B00K/R9001/Partition Walls (Cubicles)/S16					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00K - R9003 - Movement (79.13 m2)						
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Wall Linings Internal	Flat AC Sheeting	8221/B00K/R9003/Wall Linings Internal/S18		No Asbestos Detected		
B00K - R9006 - Cleaning Store - Distributed (0.89 m2)						
No Asbestos						
B00K - R9007 - No Access (4.22 m2)						
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00K - R9008 - General Assistants (8.95 m2)						
No Asbestos						
B00K - R9009 - External Movement (2.13 m2)						
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00K - R9010 - Stairs (16.09 m2)						
No Asbestos						
B00K - R9011 - Plant (2.06 m2)						
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00K - R9012 - Movement (21.79 m2)						
Ceiling Structures/Linings	Vermiculite	8221/B00K/R9001/Ceiling Structures/Linings/S17		Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 971 - D80069 - Shed - Container (Garden/Sports/Bulk) : Placement Date - 30/06/1995

Exterior

No Asbestos Found.

Interior

R1 - Garden Store

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017