


Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Parkes High School (8146)
Region : Western NSW
State Electorate : Orange
Local Government Area : Parkes

Initial Survey : Noel Arnold & Associates : 24 - Apr - 2008
Reviewed By : : 30 - Mar - 2015



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration/Library - 1968 - Brick/Block (Brick/Block)**Exterior**

Gable Verge Lining	Flat AC Sheeting	20m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
Underfloor Voids	Packing	3m2	Variable positions	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8146/B00A/Underfloor Voids/S14					Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found					

Interior**B00A - R0001 - Duplicating Workroom (25.3 m2)**

Floor sheeting	Compressed AC Sheet					No Asbestos Detected
	8146/B00A/R0001/Floor sheeting/S16					

B00A - R0002 - Staff Study (12.55 m2)

No Asbestos

B00A - R0003 - Administration - Clerical (12.58 m2)

No Asbestos

B00A - R0004 - Administration - Clerical (33.06 m2)

No Asbestos

B00A - R0005 - Main Switchroom (2.68 m2)

No Asbestos

B00A - R0006 - Public Entry (21.71 m2)

No Asbestos

B00A - R0007 - Movement (9.7 m2)

No Asbestos

B00A - R0008 - Clinic - Girls (16.3 m2)

Wall Linings Internal	Flat AC Sheeting	4m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00A/R0009/Wall Linings Internal/S2					Chrysotile (white asbestos)

B00A - R0009 - Clinic - Boys (16.34 m2)

Wall Linings Internal	Flat AC Sheeting	3m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00A/R0009/Wall Linings Internal/S2					Chrysotile (white asbestos)

B00A - R0010 - Principal Office (21.12 m2)

No Asbestos

B00A - R0011 - General Storeroom (8.85 m2)

No Asbestos

B00A - R0012 - Security Store (19.34 m2)

No Asbestos

B00A - R0015 - General Storeroom (9.96 m2)

No Asbestos

B00A - R0017 - Movement (9.21 m2)

No Asbestos

B00A - R0018 - Cleaning Store - Distributed (2.47 m2)

No Asbestos

B00A - R0019 - Staff Study (14.59 m2)

No Asbestos

B00A - R0020 - Interview/Office - Type 1 (14.41 m2)

No Asbestos

B00A - R0023 - Duplicating Workroom (11.55 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R0024 - Disabled Toilet (4.63 m2)						
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
	8146/B00A/R0024/Wall Linings Internal/S17					
B00A - R0025 - Staff - Toilet (7.85 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet					No Asbestos Detected
	8146/B00A/R1012/Partition Walls (Cubicles)/S1					
B00A - R0026 - General Storeroom (2.67 m2)						
No Asbestos						
B00A - R0027 - Movement (5.08 m2)						
No Asbestos						
B00A - R0029 - General Assistants (22.11 m2)						
Wall Linings Internal	Flat AC Sheeting	0.4m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00A/R0029/Wall Linings Internal/S18					Chrysotile (white asbestos)
B00A - R0030 - General Assistants (21.87 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	8146/B00A/R0030/Floor Coverings Res/Textile/S19					
Wall Linings Internal	Flat AC Sheeting	0.4m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00A/R0029/Wall Linings Internal/S18					Chrysotile (white asbestos)
B00A - R0031 - Cleaning Supplies Store (15.84 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	8146/B00A/R0030/Floor Coverings Res/Textile/S19					
B00A - R0032 - Commonroom (72.04 m2)						
Heat-proof Mat	Mastic					No Asbestos Detected
	8146/B00A/R0032/Heat-proof Mat/S15					
B00A - R0034 - Movement (33.29 m2)						
No Asbestos						
B00A - R0035 - Movement (2.74 m2)						
No Asbestos						
B00A - R0036 - Lift (2.1 m2)						
No Asbestos						
B00A - R0037 - No Access (4.08 m2)						
No Asbestos						
B00A - R0038 - Stairs (7.07 m2)						
No Asbestos						
B00A - R0039 - Movement (8.07 m2)						
No Asbestos						
B00A - R0040 - Movement (60.85 m2)						
No Asbestos						
B00A - R0041 - Stairs (7.07 m2)						
No Asbestos						
B00A - R0042 - General Learning Space (44.44 m2)						
No Asbestos						
B00A - R1001 - Seminar (18.82 m2)						
No Asbestos						
B00A - R1002 - Cleaning Store - Distributed (5.38 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	8146/B00A/R1014/Floor Coverings Res/Textile/S20					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R1003 - Staff - Toilet (8.47 m2)						
Partition Walls (Cubicles)	Corrugated AC Sheeting					
	8146/B00A/R1012/Partition Walls (Cubicles)/S1					No Asbestos Detected
B00A - R1004 - Main Area (275.08 m2)						
No Asbestos						
B00A - R1005 - Staff Study (9.91 m2)						
No Asbestos						
B00A - R1006 - Librarian (9.85 m2)						
No Asbestos						
B00A - R1007 - Audio Visual Workroom (79.76 m2)						
Drainage pipe	Resinous pipe	5m	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00A/R1007/Drainage pipe/S21					Chrysotile (white asbestos) , Amosite (brown asbestos)
B00A - R1008 - General Storeroom (9.15 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00A/R1014/Floor Coverings Res/Textile/S20					No Asbestos Detected
B00A - R1009 - Workroom (11.84 m2)						
No Asbestos						
B00A - R1011 - Movement (21.54 m2)						
No Asbestos						
B00A - R1012 - Staff - Toilet (8.37 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet					
	8146/B00A/R1012/Partition Walls (Cubicles)/S1					No Asbestos Detected
B00A - R1013 - General Storeroom (11.31 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00A/R1014/Floor Coverings Res/Textile/S20					No Asbestos Detected
B00A - R1014 - Administration - Clerical (35.59 m2)						
Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00A/R1014/Floor Coverings Res/Textile/S20					No Asbestos Detected
B00A - R1015 - Lift (2.1 m2)						
No Asbestos						
B00A - R1016 - Stairs (19.8 m2)						
No Asbestos						
B00A - R1017 - Movement (14.1 m2)						
No Asbestos						
B00A - R1018 - Stairs (19.8 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - General Learning/Science Learning - 1968 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids - Slab on Ground	Non Accessible Area - Concrete slab on ground					
Ceiling Voids - Flat Roof	Non Accessible Area - Flat roof with sheet metal construction. Void not accessible.					

Interior**B00B - R0001 - General Storeroom (9.12 m2)**

No Asbestos

B00B - R0002 - Movement (9.13 m2)

No Asbestos

B00B - R0003 - Interview/Office - Type 1 (10.62 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00B - R0004 - Staff Study (10.63 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00B - R0005 - General Learning Space (52.23 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00B - R0006 - Apparatus Store (24.86 m2)

No Asbestos

B00B - R0007 - Distribution Board Cupboard (1.79 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00B - R0008 - Laboratory L.S. (93.27 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00B - R0009 - Preparation (28.91 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles 8146/B00B/R0009/Floor Coverings Res/Textile/S11					No Asbestos Detected
-----------------------------	--	--	--	--	--	----------------------

Heat-proof Mat	Under sink pad 8146/B00B/R0009/Heat-proof Mat/S22					No Asbestos Detected
----------------	--	--	--	--	--	----------------------

B00B - R0010 - Growing/Breeding (9.53 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles 8146/B00B/R0009/Floor Coverings Res/Textile/S11					No Asbestos Detected
-----------------------------	--	--	--	--	--	----------------------

Drying oven 'Watson Victor Ltd Qualtex 70'	Encapsulated Insulation material within unit	1Unit	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
<i>Assumed Asbestos - Sealed unit</i>						

B00B - R0011 - Laboratory L.S. (92.91 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0012 - General Storeroom (8.73 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0013 - Cleaning Store - Distributed (2.9 m2)						
No Asbestos						
B00B - R0014 - Movement (7.87 m2)						
No Asbestos						
B00B - R0015 - General Storeroom (9.33 m2)						
No Asbestos						
B00B - R0016 - Distribution Board Cupboard (1.21 m2)						
					Note: No inspection of live electrical installation.	
No Asbestos						
B00B - R0017 - General Storeroom (6.23 m2)						
No Asbestos						
B00B - R0018 - General Storeroom (5.2 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	8146/B00B/R0018/Floor Coverings Res/Textile/S23				No Asbestos Detected
B00B - R0019 - Staff Study (26.41 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R0020 - Staff Study (52.74 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R0018/Floor Coverings Res/Textile/S23				No Asbestos Detected
B00B - R0021 - General Learning Space (52.74 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R0018/Floor Coverings Res/Textile/S23				No Asbestos Detected
B00B - R0022 - General Learning Space (52.74 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R0018/Floor Coverings Res/Textile/S23				No Asbestos Detected
B00B - R0023 - General Learning Space (53.4 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R0018/Floor Coverings Res/Textile/S23				No Asbestos Detected
B00B - R0024 - Movement (257.77 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00B - R0025 - Stairs (9.09 m2)						
No Asbestos						
B00B - R0026 - Stairs (9.38 m2)						
No Asbestos						
B00B - R1002 - Staff - Toilet (12.68 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00B/R1002/Partition Walls (Cubicles)/S4				Chrysotile (white asbestos) , Amosite (brown asbestos)		
Incinerette	Encapsulated Insulation material within unit	1Unit(s)	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Area inaccessible						
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00B/R1018/Ceiling Structures/Linings/S25				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1003 - Staff - Toilet (12.61 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00B/R1002/Partition Walls (Cubicles)/S4				Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00B/R1018/Ceiling Structures/Linings/S25				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1004 - Staff Study (25.68 m2)						
Ceiling Structures/Linings	Vermiculite					
8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected		
B00B - R1005 - General Storeroom (8.75 m2)						
Ceiling Structures/Linings	Vermiculite					
8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R1006 - General Storeroom (4.83 m2)						
Ceiling Structures/Linings	Vermiculite					
8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00B - R1007 - Movement (7.08 m2)						
No Asbestos						
B00B - R1008 - Computer Learning Space (52.37 m2)						
Ceiling Structures/Linings	Vermiculite					
8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected		
B00B - R1009 - Movement (70.03 m2)						
No Asbestos						
B00B - R1010 - Computer Learning Space (52.45 m2)						
Ceiling Structures/Linings	Vermiculite					
8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken		
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00B/R1015/Floor Coverings Res/Textile/S5					No Asbestos Detected
B00B - R1011 - Distribution Board Cupboard (1.73 m2)				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1019/Ceiling Structures/Linings/S24	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1012 - Chemical Store (11.75 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1018/Ceiling Structures/Linings/S25	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1013 - Laboratory L.S. (93.3 m2)				No Asbestos		
B00B - R1014 - Preparation (29.01 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Heat-proof Mat	Undersink pad 8146/B00B/R0009/Heat-proof Mat/S22					No Asbestos Detected
B00B - R1015 - Growing/Breeding (9.51 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles 8146/B00B/R1015/Floor Coverings Res/Textile/S5					No Asbestos Detected
B00B - R1016 - Laboratory L.S. (92.86 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00B - R1017 - General Storeroom (8.92 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1017/Ceiling Structures/Linings/S57	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1018 - Cleaning Store - Distributed (2.99 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1018/Ceiling Structures/Linings/S25	2.99m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1019 - Distribution Board Cupboard (1.3 m2)				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1019/Ceiling Structures/Linings/S24	1.3m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00B - R1020 - General Storeroom (11.65 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles 8146/B00B/R1015/Floor Coverings Res/Textile/S5					No Asbestos Detected
B00B - R1021 - General Learning Space (53.25 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1022 - General Learning Space (52.6 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1023 - General Learning Space (52.82 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1024 - General Learning Space (52.67 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected
B00B - R1025 - Staff Study (26.59 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1026 - Movement (156.87 m2)						
No Asbestos						
B00B - R1027 - Movement (13.22 m2)						
No Asbestos						
B00B - R1028 - Movement (21.98 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected
B00B - R1029 - Aboriginal Resource Centre (18.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected
B00B - R1030 - Deputy Principal (17.97 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected
B00B - R1031 - Deputy Principal (18.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00B/R1015/Floor Coverings Res/Textile/S5				No Asbestos Detected
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1032 - Stairs (17.99 m2)						
No Asbestos						
B00B - R1033 - Stairs (18.02 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - General Learning/Technological & Applied Studies - 1968 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids	Non Accessible Area - Area inaccessible					
Ceiling Voids	No Asbestos Found					

Interior

B00C - R0001 - Cleaning Store - Distributed (2.89 m2)

No Asbestos

B00C - R0002 - General Storeroom (4.91 m2)

No Asbestos

B00C - R0003 - General Learning Space (52.3 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00C/R0028/Floor Coverings Res/Textile/S51					No Asbestos Detected
-----------------------------	--	--	--	--	--	----------------------

B00C - R0004 - General Learning Space (52.89 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00C/R0028/Floor Coverings Res/Textile/S51					No Asbestos Detected
-----------------------------	--	--	--	--	--	----------------------

B00C - R0005 - Staff Study (25.75 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00C/R0028/Floor Coverings Res/Textile/S51					No Asbestos Detected
-----------------------------	--	--	--	--	--	----------------------

B00C - R0006 - Duplicating Workroom (11.76 m2)

No Asbestos

B00C - R0007 - Staff - Toilet (5.11 m2)

No Asbestos

B00C - R0008 - General Storeroom (7.72 m2)

Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
-----------------------	---	--	--	--	--	----------------------

B00C - R0009 - General Storeroom (8.95 m2)

No Asbestos

B00C - R0010 - Movement (7.04 m2)

No Asbestos

B00C - R0011 - General Storeroom (23.63 m2)

No Asbestos

B00C - R0012 - Distribution Board Cupboard (1.24 m2)

Note: No inspection of live electrical installation.

Comms box lid	Resinous Board	0.1m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00D/R1009/Cooms box lid/S44						Chrysotile (white asbestos)

B00C - R0013 - General Learning Space (52.31 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00C/R0028/Floor Coverings Res/Textile/S51				No Asbestos Detected
B00C - R0022 - Staff Study (25.38 m2)						
No Asbestos						
B00C - R0023 - General Learning Space (53.48 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00C/R0028/Floor Coverings Res/Textile/S51				No Asbestos Detected
B00C - R0024 - Staff - Toilet (4.98 m2)						
No Asbestos						
B00C - R0025 - General Storeroom (6.58 m2)						
No Asbestos						
B00C - R0026 - Distribution Board Cupboard (2.05 m2)						
				Note: No inspection of live electrical installation.		
Comms box cover.	Resinous Board	0.1m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00D/R1009/Cooms box lid/S44					Chrysotile (white asbestos)	
B00C - R0027 - General Learning Space (52.74 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00C/R0028/Floor Coverings Res/Textile/S51				No Asbestos Detected
B00C - R0028 - General Learning Space (52.89 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8146/B00C/R0028/Floor Coverings Res/Textile/S51				No Asbestos Detected
B00C - R0029 - General Storeroom (22.55 m2)						
Wall Linings Internal	Flat AC Sheeting	8146/B00C/R0029/Wall Linings Internal/S50				No Asbestos Detected
B00C - R0030 - Cleaning Store - Distributed (3.64 m2)						
No Asbestos						
B00C - R0031 - Movement (325.6 m2)						
Wall Linings Internal	Compressed AC Sheet	8146/B00C/R0031/Wall Linings Internal/S52				No Asbestos Detected
B00C - R0032 - External Stairs (26.79 m2)						
No Asbestos						
B00C - R0033 - Stairs (9.12 m2)						
No Asbestos						
B00C - R0035 - External Stairs (3.43 m2)						
No Asbestos						
B00C - R0036 - Materials Technology L.S. (243.34 m2)						
Ceiling Structures/Linings	Vermiculite	8146/B00B/R1001/Ceiling Structures/Linings/S3				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0037 - Metal Technology Bay (3.47 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0038 - Welding Area (3.64 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0039 - Welding Area (3.64 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0040 - Welding Area (3.64 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0041 - Store (9.05 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0042 - Project Store - Type 1 (12.08 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0043 - Materials Store (18.85 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00C/R0029/Wall Linings Internal/S50					No Asbestos Detected
B00C - R0044 - Store (14.72 m2)						
No Asbestos						
B00C - R0045 - Stairs (9.33 m2)						
No Asbestos						
B00C - R1001 - General Storeroom (4.79 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00C/R1002/Ceiling Structures/Linings/S53	4.79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</i>
B00C - R1002 - Cleaning Store - Distributed (2.85 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00C/R1002/Ceiling Structures/Linings/S53			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1003 - General Learning Space (52.8 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8146/B00B/R1001/Ceiling Structures/Linings/S3			Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00C - R1004 - General Learning Space (52.95 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8146/B00B/R1001/Ceiling Structures/Linings/S3			Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
	8146/B00C/R1004/Wall Linings Internal/S56					
B00C - R1005 - Stage (21.88 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	21.86m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00C/R1002/Ceiling Structures/Linings/S53			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1006 - Resource/Project Store (19.44 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	19.43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00C/R1002/Ceiling Structures/Linings/S53			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1007 - General Storeroom (7.96 m2)						
Wall Linings Internal	Flat AC Sheeting					No Asbestos Detected
	8146/B00C/R1007/Wall Linings Internal/S6					
B00C - R1008 - Resource/Project Store (5.51 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					No Asbestos Detected
	8146/B00C/R1004/Wall Linings Internal/S56					
B00C - R1009 - General Storeroom (12.43 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	12.42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00C/R1002/Ceiling Structures/Linings/S53			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Floor Coverings Res/Textile	Vinyl Tiles					No Asbestos Detected
	8146/B00C/R1009/Floor Coverings Res/Textile/S7					
B00C - R1010 - General Storeroom (5.05 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	5.04m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00C/R1002/Ceiling Structures/Linings/S53			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1011 - Distribution Board Cupboard (1.26 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	1.26m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8146/B00C/R1011/Ceiling Structures/Linings/S54			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00C - R1012 - General Learning Space (65.7 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8146/B00B/R1001/Ceiling Structures/Linings/S3			Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					No Asbestos Detected
	8146/B00C/R1012/Floor Coverings Res/Textile/S55					
B00C - R1013 - General Learning Space (53.03 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00C/R1012/Floor Coverings Res/Textile/S55					No Asbestos Detected
B00C - R1014 - Resource/Project Store (16.31 m2)						
No Asbestos						
B00C - R1015 - Materials Technology L.S. (80.05 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1016 - Wood Technology Bay (34.58 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1017 - Dust Extraction Space (4.3 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1018 - Materials Store (13.41 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1019 - Materials Technology L.S. (78.72 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1020 - Staff Study (25.27 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R1021 - General Storeroom (3.24 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8146/B00C/R1012/Floor Coverings Res/Textile/S55					No Asbestos Detected
B00C - R1022 - General Learning Space (50 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00B/R1001/Ceiling Structures/Linings/S3					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00C/R1012/Floor Coverings Res/Textile/S55					No Asbestos Detected
B00C - R1023 - Staff - Toilet (5.51 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00C/R1002/Ceiling Structures/Linings/S53	5.51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</i>
B00C - R1024 - General Storeroom (5.87 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00C/R1002/Ceiling Structures/Linings/S53	5.87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00C - R1025 - Distribution Board Cupboard (2.1 m2)				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting	2.1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00C/R1011/Ceiling Structures/Linings/S54				Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00C - R1026 - General Learning Space (52.59 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
8146/B00C/R1012/Floor Coverings Res/Textile/S55				No Asbestos Detected		
B00C - R1027 - General Learning Space (52.66 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
8146/B00C/R1012/Floor Coverings Res/Textile/S55				No Asbestos Detected		
B00C - R1028 - General Storeroom (4.3 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	4.3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00C/R1002/Ceiling Structures/Linings/S53				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1029 - Cleaning Store - Distributed (3.63 m2)						
Ceiling Structures/Linings	Flat AC Sheeting	3.63m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00C/R1002/Ceiling Structures/Linings/S53				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
B00C - R1030 - Movement (281.12 m2)						
No Asbestos						
B00C - R1031 - External Stairs (26.79 m2)						
No Asbestos						
B00C - R1032 - Stairs (17.78 m2)						
No Asbestos						
B00C - R1033 - Stairs (17.78 m2)						
No Asbestos						
B00C - R1034 - External Stairs (3.43 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - Art/Pupil Facilities - 1968 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids	Non Accessible Area - Area inaccessible

Interior**B00D - R0001 - General Storeroom (9.01 m2)**

No Asbestos

B00D - R0002 - Movement (7.99 m2)

No Asbestos

B00D - R0003 - Staff Study (12.25 m2)

No Asbestos

B00D - R0004 - Sport Equipment Store (13.39 m2)

No Asbestos

B00D - R0005 - Student Canteen (59.39 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0006 - General Storeroom (5.38 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0007 - Staff - Toilet (4.67 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0008 - Movement (4.53 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0009 - Main Switchroom (8.63 m2)

No Asbestos

B00D - R0010 - Cleaning Store - Distributed (8.57 m2)

No Asbestos

B00D - R0011 - Movement (8.95 m2)

No Asbestos

B00D - R0012 - Sport Equipment Store (19.41 m2)

No Asbestos

B00D - R0013 - Toilets-Girls (67.9 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0014 - Toilets-Boys (68.04 m2)

Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>		

B00D - R0015 - Movement (13.29 m2)

No Asbestos

B00D - R0016 - Movement (7.47 m2)

No Asbestos

B00D - R0017 - Movement (335.61 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0018 - Plant (6.43 m2)						
Bituminous pipe	Boiler flues 8146/B00D/R0018/Bituminous pipe/S40	6m	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Flue caulking	Putty 8146/B00D/R0018/Flue caulking/S41					No Asbestos Detected
B00D - R0019 - Stairs (8.91 m2)						
No Asbestos						
B00D - R0020 - Stairs (2.45 m2)						
No Asbestos						
B00D - R0021 - Stairs (2.84 m2)						
No Asbestos						
B00D - R0022 - Stairs (9.31 m2)						
No Asbestos						
B00D - R0023 - Movement (1.21 m2)						
No Asbestos						
B00D - R0024 - Lift (2.2 m2)						
No Asbestos						
B00D - R1001 - Resources Store (12.94 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00D/R1001/Ceiling Structures/Linings/S26	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
B00D - R1002 - Kiln Space (25.29 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1003 - Art Learning Space (65.85 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1004 - Staff Study (26.08 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00D/R1004/Floor Coverings Res/Textile/S27					No Asbestos Detected
B00D - R1005 - Darkroom Space (25.83 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8146/B00D/R1005/Wall Linings Internal/S10					No Asbestos Detected
B00D - R1006 - Darkroom Space (3.82 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1001/Ceiling Structures/Linings/S3					No Asbestos Detected
B00D - R1007 - Resources Store (5.25 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00B/R1001/Ceiling Structures/Linings/S3					No Asbestos Detected

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00D - R1008 - Art Learning Space (66.06 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00D/R1001/Ceiling Structures/Linings/S26	6m2	South	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
B00D - R1009 - Distribution Board Cupboard (0.8 m2)						
Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00D/R1009/Ceiling Structures/Linings/S43	0.8m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Cooms box lid	Resinous Board 8146/B00D/R1009/Cooms box lid/S44	0.1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1010 - Cleaning Store - Distributed (3.06 m2)						
No Asbestos						
B00D - R1011 - Bulk Store (3.38 m2)						
Wall Linings Internal	Flat AC Sheeting 8146/B00D/R1005/Wall Linings Internal/S10					No Asbestos Detected
B00D - R1012 - Resources Store (6.17 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8146/B00D/R1001/Ceiling Structures/Linings/S26	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Wall Linings Internal	Flat AC Sheeting 8146/B00D/R1012/Wall Linings Internal/S42					No Asbestos Detected
B00D - R1013 - General Learning Space (53.24 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8146/B00D/R1013/Floor Coverings Res/Textile/S45					No Asbestos Detected
B00D - R1014 - Shower/Change (54.75 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Partition Walls (Cubicles)	Compressed AC Sheet 8146/B00D/R1014/Partition Walls (Cubicles)/S9	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1015 - Gymnasium (53.78 m2)						
Ceiling Structures/Linings	Vermiculite 8146/B00D/R1015/Ceiling Structures/Linings/S8					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1016 - Movement (155.39 m2)						
No Asbestos						
B00D - R1017 - Stairs (18.3 m2)						
No Asbestos						
B00D - R1018 - Stairs (22.17 m2)						
No Asbestos						
B00D - R1019 - Stairs (17.64 m2)						
No Asbestos						
B00D - R1020 - Movement (1.21 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - Technological & Applied Studies - 1968 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00E - R0003 - Food/Research Space (13.63 m2)

No Asbestos

B00E - R0005 - Movement (5.04 m2)

Ceiling Structures/Linings	Flat AC Sheeting	5.04m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00E/R0005/Ceiling Structures/Linings/S34					Chrysotile (white asbestos)	

B00E - R0006 - Food Technology L.S. (114.18 m2)

No Asbestos

B00E - R0008 - Outdoor Workshop (30.02 m2)

No Asbestos

B00E - R0009 - Preparation - Materials (22.45 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - Music - 1974 - Brick/Veneer (Brick/Veneer)

Exterior

Gable Verge Lining	Flat AC Sheeting	22m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00F/Gable Verge Lining/S31				Chrysotile (white asbestos) , Amosite (brown asbestos)	
Eaves Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00F/Eaves Linings/S30				Chrysotile (white asbestos) , Amosite (brown asbestos)	
Underfloor Voids	No Asbestos Found					
Ceiling Voids - Flat Roof	Resinous sarking					
	8146/B00F/Ceiling Voids - Flat Roof/S32				No Asbestos Detected	

Interior

B00F - R0001 - Music Learning Space (67.14 m2)

No Asbestos

B00F - R0002 - Movement (39.68 m2)

Ceiling Structures/Linings	Flat AC Sheeting	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8146/B00F/R0002/Ceiling Structures/Linings/S33				Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)	

B00F - R0003 - Resources (7.34 m2)

No Asbestos

B00F - R0004 - Music Store (14.5 m2)

No Asbestos

B00F - R0005 - Music Learning Space (66.88 m2)

No Asbestos

B00F - R0006 - Cleaning Store - Distributed (3.43 m2)

No Asbestos

B00F - R0007 - Practice/Seminar (21.96 m2)

No Asbestos

B00F - R0008 - Practice/Seminar (21.74 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

B00G - Technological & Applied Studies - 1968 - Brick/Veneer (Brick/Veneer)

Exterior

Gable Verge Lining	Flat AC Sheeting	24m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height Restriction						
Eaves Linings	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
Underfloor Voids - Packing to Floor Joists	Packing	2m2	Variable positions	Minimal Damage (2)	Medium (2)	Medium Priority (4-5)
	8146/B00G/Underfloor Voids - Packing to Floor Joists/S38			Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)		
Ceiling Voids	Non Accessible Area - Area inaccessible					

Interior

B00G - R0001 - Pantry (12.72 m2)

Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00G/R0001/Floor Coverings Res/Textile/S35				No Asbestos Detected	

B00G - R0002 - Staff Study (19.64 m2)

Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00G/R0001/Floor Coverings Res/Textile/S35				No Asbestos Detected	

B00G - R0003 - Food Technology L.S. (99.89 m2)

Floor Coverings Res/Textile	Vinyl Tiles					
	8146/B00G/R0001/Floor Coverings Res/Textile/S35				No Asbestos Detected	

B00G - R0004 - Cleaning Store - Distributed (6.19 m2)

No Asbestos

B00G - R1001 - Materials Technology L.S. (67.28 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8146/B00G/R1001/Floor Coverings Res/Textile/S37				No Asbestos Detected	

B00G - R1002 - Materials Technology L.S. (53.33 m2)

Floor Coverings Res/Textile	Vinyl Sheet					
	8146/B00G/R1001/Floor Coverings Res/Textile/S37				No Asbestos Detected	

B00G - R1003 - Materials Store (19.67 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8146/B00G/R1001/Floor Coverings Res/Textile/S37				No Asbestos Detected	

B00G - R1004 - Staff Study (26.11 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8146/B00G/R1001/Floor Coverings Res/Textile/S37				No Asbestos Detected	

B00G - R1005 - Study Space (23.89 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8146/B00G/R1001/Floor Coverings Res/Textile/S37				No Asbestos Detected	

B00G - R1006 - Staff - Toilet (4.12 m2)

No Asbestos

B00G - R1007 - Movement (37.12 m2)

No Asbestos

B00G - R1008 - Movement (1.96 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting	1.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00G/R1008/Ceiling Structures/Linings/S36					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Multi Purpose Facilities - 1973 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	Non Accessible Area - Height Restriction
Underfloor Voids	No Asbestos Found

Interior**B00H - M0001 - Control Room (2.97 m2)**

Electrical Backing Board	Resinous Board	0.1m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	-------	--------------------	---------	--------------------

Assumed Asbestos - Electrical Hazard**B00H - M0002 - Movement (3.07 m2)**

No Asbestos

B00H - M0003 - Movement (2.96 m2)

No Asbestos

B00H - M0004 - Control Room (3.07 m2)

No Asbestos

B00H - R0001 - Staff Kitchen (16.54 m2)

Floor Coverings Res/Textile	Vinyl tiles under vinyl sheet.	16.53m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8146/B00H/R0001/Floor Coverings Res/Textile/S28						Chrysotile (white asbestos)

B00H - R0002 - Public Entry (22.63 m2)

No Asbestos

B00H - R0003 - Toilets-Girls (4.57 m2)

No Asbestos

B00H - R0004 - Cleaning Store - Distributed (1.63 m2)

No Asbestos

B00H - R0005 - Toilets-Boys (8.82 m2)

Wall Linings Internal	Flat AC Sheeting	2m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
8146/B00H/R0005/Wall Linings Internal/S29						Chrysotile (white asbestos)

B00H - R0006 - Distribution Board Cupboard (0.65 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00H - R0007 - Multi-Purpose Space (449.59 m2)

No Asbestos

B00H - R0008 - Stage (77.41 m2)

No Asbestos

B00H - R0009 - Movement (3.21 m2)

No Asbestos

B00H - R0010 - Movement (1.92 m2)

No Asbestos

B00H - R0011 - Movement (3.2 m2)

No Asbestos

B00H - R0012 - Movement (1.92 m2)

No Asbestos

B00H - R0013 - Movement (4.26 m2)

No Asbestos

B00H - R0014 - Movement (4.23 m2)

No Asbestos

B00H - R0015 - Movement (4.32 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00H - R0016 - Movement (9.56 m2)						
No Asbestos						
B00H - R0017 - Movement (4.32 m2)						
No Asbestos						
B00H - R9001 - Movement (3.05 m2)						
No Asbestos						
B00H - R9002 - Staff - Toilet (5.2 m2)						
No Asbestos						
B00H - R9003 - Chair Store (62.93 m2)						
No Asbestos						
B00H - R9004 - Staff - Toilet (5.31 m2)						
No Asbestos						
B00H - R9005 - Movement (3.05 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B001 - Agricultural Science - 1968 - Timber (Timber)**Exterior**

Wall Cladding	Flat AC Sheeting 8146/B001/Wall Cladding/S12					No Asbestos Detected
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					
Ceiling Voids	No Asbestos Found					

Interior**B001 - R0001 - External Movement (22.42 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 8146/B001/R0002/Ceiling Structures/Linings/S49	22.43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B001 - R0002 - Toilets-Girls (4.92 m2)

Wall Linings Internal	Flat AC Sheeting 8146/B001/R0005/Wall Linings Internal/S13	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)
Partition Walls (Cubicles)	Compressed AC Sheet 8146/B001/R0002/Partition Walls (Cubicles)/S48	4m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8146/B001/R0002/Ceiling Structures/Linings/S49	4.92m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B001 - R0003 - Toilets-Boys (4.9 m2)

Wall Linings Internal	Flat AC Sheeting 8146/B001/R0005/Wall Linings Internal/S13	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)
Partition Walls (Cubicles)	Compressed AC Sheet 8146/B001/R0002/Ceiling Structures/Linings/S49	4m2	Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8146/B001/R0002/Ceiling Structures/Linings/S49	4.9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B001 - R0004 - General Storeroom (9.3 m2)

Wall Linings Internal	Flat AC Sheeting 8146/B001/R0005/Wall Linings Internal/S13	40m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)
Wall Linings Internal	Compressed AC Sheet 8146/B001/R0004/Wall Linings Internal/S47	50m2	Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B001 - R0005 - Machine Storage (40.52 m2)

Wall Linings Internal	Flat AC Sheeting 8146/B001/R0005/Wall Linings Internal/S13	20m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos) , Amosite (brown asbestos)

B001 - R0006 - Plant Space (7.97 m2)

Ceiling Structures/Linings	Flat AC Sheeting 8146/B001/R0002/Ceiling Structures/Linings/S49	7.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting 8146/B001/R0006/Wall Linings Internal/S46	35m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B001 - R0007 - Outdoor Learning Area (103.54 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00S - Support Unit - 2000 - Brick/Veneer (Brick/Veneer)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B00S - R0001 - General Learning Space - S/P (62.7 m2)**

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00S - R0002 - Seminar - Type 3 (7.5 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00S - R0003 - Home Base Store - S (8.12 m2)

No Asbestos

B00S - R0004 - Practical Activity Area (39.32 m2)

No Asbestos

B00S - R0005 - Movement (43.09 m2)

No Asbestos

B00S - R0006 - Covered Area (18.97 m2)

No Asbestos

B00S - R0007 - General Learning Space - S/P (62.22 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00S - R0008 - Seminar - Type 3 (7.25 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00S - R0009 - Home Base Store - S (8.15 m2)

No Asbestos

B00S - R0010 - Cleaning Store - Distributed (4.7 m2)

No Asbestos

B00S - R0011 - Chair Store (15.32 m2)

No Asbestos

B00S - R0012 - Commonroom (22.83 m2)

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found
---	-------------------

B00S - R0013 - Staff - Toilet (4.05 m2)

No Asbestos

B00S - R0014 - Distribution Board Cupboard (0.88 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00S - R0015 - Toilets-Disabled (22.1 m2)

No Asbestos

B00S - R0016 - Student Laundry - Type 3 (11.54 m2)

No Asbestos

B00S - R0017 - Shower/Change (18.61 m2)

No Asbestos

B00S - R0018 - Toilets-Disabled (23.26 m2)

No Asbestos

B00S - R0019 - General Learning Space - S/P (49.86 m2)

No Asbestos

B00S - R0020 - Home Base Store - S (12.8 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00S - R0021 - Entry (53.99 m2)						
No Asbestos						
B00S - R0022 - Movement (26.89 m2)						
No Asbestos						
B00S - R0023 - Movement (37.16 m2)						
No Asbestos						
B00S - R0024 - Covered Vehicle Area/Porte Cochere (46.18 m2)						
No Asbestos						
B00S - R0025 - Movement (10.46 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00T - Other - 2008 - Greenhouse (Greenhouse)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B00T - R0001 - Other (4.75 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00U - Other - 2008 - Metal Shed (Metal Shed)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B00U - R0001 - No Access (34.54 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00V - Physical Education - 2009 - Steel (Steel)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B00V - R0001 - Gymnasium (875.85 m2)

No Asbestos

B00V - R0003 - Toilets-Girls (37.86 m2)

No Asbestos

B00V - R0004 - Performance Store (38.24 m2)

No Asbestos

B00V - R0005 - Toilets-Boys (37.74 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00W - General Learning - 2010 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B00W - R0001 - Computer Learning Space (91.95 m2)

No Asbestos

B00W - R0002 - Seminar - Type 2 (19.15 m2)

No Asbestos

B00W - R0003 - Computer Store (9.01 m2)

No Asbestos

B00W - R0004 - Resources Store (10.09 m2)

No Asbestos

B00W - R0005 - External Movement (27.22 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

NS 200 - D10890 - Art Learning Space/Workshop/Bulk Store : Placement Date - 14/05/2003

Exterior

No Asbestos Found.

Interior

R1 - Art Learning Space

No Asbestos Found.

R2 - Workshop

No Asbestos Found.

R3 - Bulk Store

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017