

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Port Hacking High School (8230)
Region : Sydney
State Electorate : Miranda
Local Government Area : Sutherland

Initial Survey : Noel Arnold & Associates : 30 - Mar - 2008
Reviewed By : Grencap-NAA : 13 - Aug - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Various - 1959 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	20m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
---------------	------------------	------	-------	--------------------	---------	--------------------

Assumed Asbestos - Height restricted 8m

Underfloor Voids	No Asbestos Found					
------------------	-------------------	--	--	--	--	--

Ceiling Voids - Raked Ceiling	No Asbestos Found					
-------------------------------	-------------------	--	--	--	--	--

Interior

B00A - R0001 - Staff Study (20.23 m2)

No Asbestos

B00A - R0002 - General Storeroom (15.69 m2)

No Asbestos

B00A - R0003 - Toilets-Boys (9.24 m2)

No Asbestos

B00A - R0007 - Administration - Clerical (11.89 m2)

No Asbestos

B00A - R0008 - Administration - Clerical (13.02 m2)

No Asbestos

B00A - R0009 - Principal Office (15.95 m2)

No Asbestos

B00A - R0010 - Staff - Toilet (4.13 m2)

No Asbestos

B00A - R0017 - General Storeroom (6.84 m2)

No Asbestos

B00A - R0018 - Deputy Principal Office (17.39 m2)

No Asbestos

B00A - R0019 - Security Store (21.3 m2)

No Asbestos

B00A - R0020 - Commonroom (74.64 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	75m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
-----------------------------	--	------	------------	--------------------	---------	--------------------

Chrysotile (white asbestos)

B00A - R0021 - Preparation (21.75 m2)

Flue pipe	Fibre Cement Pipe 8230/B00A/R0021/Flue pipe/S20	6m	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
-----------	--	----	--------------------	--------------------	---------	--------------------

Chrysotile (white asbestos) , Amosite (brown asbestos)

B00A - R0022 - Apparatus Store (14.56 m2)

No Asbestos

B00A - R0024 - General Learning Space (38.22 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	39m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
-----------------------------	--	------	------------	--------------------	---------	--------------------

Chrysotile (white asbestos)

B00A - R0025 - General Storeroom (21.23 m2)

Wall Linings Internal	Flat AC Sheeting 8230/B00A/R0020/Partition Walls (Cubicles)/S2	1m2	East facing, Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
-----------------------	---	-----	-----------------------------	--------------------	---------	--------------------

Chrysotile (white asbestos)

Bituflue	Resinous Membrane 8230/B00A/R0025/Bituflue/S3	2m	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
----------	--	----	-------------	--------------------	---------	--------------------

Chrysotile (white asbestos) , Amosite (brown asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R0026 - Preparation (14.36 m2)						
No Asbestos						
B00A - R0029 - Distribution Board Cupboard (0.09 m2)					Note: No inspection of live electrical installation.	
No Asbestos						
B00A - R0030 - No Access (5.08 m2)						
No Asbestos						
B00A - R0031 - External Movement (30.91 m2)						
No Asbestos						
B00A - R0032 - Stairs (11.29 m2)						
No Asbestos						
B00A - R0033 - Stairs (9.95 m2)						
No Asbestos						
B00A - R0034 - Stairs (5.13 m2)						
No Asbestos						
B00A - R0035 - External Movement (3.92 m2)						
No Asbestos						
B00A - R0036 - Movement (17.39 m2)						
No Asbestos						
B00A - R0037 - Movement (20.78 m2)						
No Asbestos						
B00A - R0041 - Staff Kitchen (9.78 m2)						
No Asbestos						
B00A - R0042 - Staff Study (29.3 m2)						
No Asbestos						
B00A - R0043 - Movement (48.59 m2)						
No Asbestos						
B00A - R0044 - Movement (16.25 m2)						
No Asbestos						
B00A - R0045 - Clinic-Toilets (3.19 m2)						
No Asbestos						
B00A - R0046 - Garden Store Room (9.68 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00A/Room+1/Floor Coverings Res/Textile/S1					Chrysotile (white asbestos)	
B00A - R0047 - External Movement (22.17 m2)						
No Asbestos						
B00A - R0048 - General Learning Space (59.01 m2)						
No Asbestos						
B00A - R0049 - Science Laboratory (17.21 m2)						
No Asbestos						
B00A - R0050 - General Learning Space (61.59 m2)						
No Asbestos						
B00A - R0051 - Science Laboratory (12.98 m2)						
No Asbestos						
B00A - R0052 - Movement (236.11 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	237m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00A/Room+1/Floor Coverings Res/Textile/S1					Chrysotile (white asbestos)	
B00A - R0053 - Stairs (21.89 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00A - R0054 - External Movement (5.18 m2)						
Ceiling Structures/Linings	Flat AC Sheeting 8230/B00A/R0054/Ceiling Structures/Linings/S19					No Asbestos Detected
B00A - R1001 - General Storeroom (20.23 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1002 - Staff Study (16.05 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1003 - Movement (12.57 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1004 - Staff - Toilet (8.92 m2)						
No Asbestos						
B00A - R1005 - Cleaning Store - Distributed (4.45 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1006 - Distribution Board Cupboard (0.21 m2) Note: No inspection of live electrical installation.						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1009 - Interview/Office - Type 1 (8.3 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1010 - Administration - Clerical (11.35 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1011 - Performance Workspace (90.13 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1012 - Performing Arts Store (28.77 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1016 - Movement (42.66 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1017 - General Learning Space (56.44 m2)						
No Asbestos						
B00A - R1018 - General Learning Space (56.12 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1019 - General Learning Space (55.08 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R1020 - General Learning Space (57.74 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1021 - General Learning Space (55.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1022 - General Learning Space (58.2 m2)						
No Asbestos						
B00A - R1023 - Staff Study (20.09 m2)						
No Asbestos						
B00A - R1024 - Staff Study (39.86 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1025 - Stairs (16.45 m2)						
No Asbestos						
B00A - R1026 - Movement (4.6 m2)						
No Asbestos						
B00A - R1031 - Movement (14.03 m2)						
No Asbestos						
B00A - R1032 - General Storeroom (9.68 m2)						
No Asbestos						
B00A - R1033 - Movement (251.95 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00A/Room+1/Floor Coverings Res/Textile/S1	252m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1034 - Stairs (17.32 m2)						
No Asbestos						
B00A - R9001 - General Storeroom (5.48 m2)						
No Asbestos						
B00A - R9003 - Main Switchroom (5.57 m2)						
No Asbestos						
B00A - R9004 - Student Canteen (56.62 m2)						
No Asbestos						
B00A - R9005 - Office/Store (2.43 m2)						
No Asbestos						
B00A - R9006 - Staff - Toilet (3.57 m2)						
No Asbestos						
B00A - R9007 - General Storeroom (2.44 m2)						
No Asbestos						
B00A - R9008 - Student Canteen (13.18 m2)						
No Asbestos						
B00A - R9012 - Movement (294.05 m2)						
No Asbestos						
B00A - R9013 - Cleaning Store - Distributed (0.92 m2)						
No Asbestos						
B00A - R9014 - Stairs (3.95 m2)						
No Asbestos						
B00A - R9017 - Movement (142.56 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00A - R9018 - Movement (4.18 m2)

No Asbestos

B00A - R9019 - General Storeroom (6.18 m2)

No Asbestos

B00A - R9020 - General Storeroom (18.04 m2)

No Asbestos

B00A - R9021 - Movement (8.93 m2)

No Asbestos

B00A - R9022 - Cleaning Supplies Store (1.03 m2)

No Asbestos

B00A - R9023 - Office/Store (9.23 m2)

No Asbestos

B00A - R9024 - General Storeroom (9.73 m2)

No Asbestos

B00A - R9025 - Stairs (4.94 m2)

No Asbestos

B00A - R9026 - Movement (21.86 m2)

No Asbestos

B00A - Room+1 - R0046

Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00A/Room+1/Floor Coverings Res/Textile/S1					Chrysotile (white asbestos)	

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - General Learning - 1959 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids	No Asbestos Found					
Eaves Linings	Flat AC Sheeting	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00D/R0011/Ceiling Structures/Linings/S13			Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Voids	No Asbestos Found					

Interior**B00B - R0002 - General Learning Space (60.72 m2)**

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R0003 - General Learning Space (54.56 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R0004 - General Learning Space (54.56 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R0006 - Distribution Board Cupboard (0.42 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00B - R0008 - Clinic - Girls (22.4 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R0011 - Movement (11.85 m2)

No Asbestos

B00B - R0012 - Stairs (15.85 m2)

No Asbestos

B00B - R0013 - Movement (62.86 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	63m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

Floor Coverings Res/Textile

Adhesive

8230/B00B/R0013/Floor Coverings Res/Textile/S25

No Asbestos Detected**B00B - R1002 - General Learning Space (60.91 m2)**

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R1003 - General Learning Space (54.5 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R1004 - General Learning Space (54.72 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00B/R0013/Floor Coverings Res/Textile/S21			Chrysotile (white asbestos)		

B00B - R1005 - Distribution Board Cupboard (0.42 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00B - R1007 - General Storeroom (9.4 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00B - R1008 - General Storeroom (12.59 m2)						
No Asbestos						
B00B - R1009 - Stairs (15.85 m2)						
No Asbestos						
B00B - R1010 - Movement (11.32 m2)						
No Asbestos						
B00B - R1011 - Movement (60.99 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00B/R0013/Floor Coverings Res/Textile/S21					Chrysotile (white asbestos)	
B00B - R9001 - Movement (17.56 m2)						
No Asbestos						
B00B - R9002 - Sport Equipment Store (20.64 m2)						
No Asbestos						
B00B - R9003 - Movement (2.94 m2)						
No Asbestos						
B00B - R9007 - Gymnasium (19.82 m2)						
No Asbestos						
B00B - R9008 - Stairs (9.33 m2)						
No Asbestos						
B00B - R9009 - Movement (12.95 m2)						
No Asbestos						
B00B - R9010 - Handwashing Facilities (5.2 m2)						
No Asbestos						
B00B - R9011 - Movement (5.35 m2)						
No Asbestos						
B00B - R9012 - Toilets-Boys (16.51 m2)						
No Asbestos						
B00B - R9013 - Movement (22.81 m2)						
No Asbestos						
B00B - R9014 - Toilets-Girls (37.41 m2)						
No Asbestos						
B00B - R9015 - Handwashing Facilities (12.86 m2)						
No Asbestos						
B00B - R9016 - Movement (5.17 m2)						
No Asbestos						
B00B - R9017 - Toilets-Disabled (6.91 m2)						
No Asbestos						
B00B - R9018 - Movement (5.9 m2)						
No Asbestos						
B00B - R9019 - Office/Store (13.03 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - Technological & Applied Studies - 1959 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	120m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Height restricted 8m						
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior**B00C - R0001 - Cleaning Store - Distributed (2.74 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R1017/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	

B00C - R0003 - Staff - Toilet (8.05 m2)

Wall Linings Internal	Flat AC Sheeting	4m2	North facing, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R0003/Wall Linings Internal/S5					Chrysotile (white asbestos)	

B00C - R0004 - Computer Learning Space (22.23 m2)

No Asbestos

B00C - R0005 - Computer Learning Space (50.42 m2)

No Asbestos

B00C - R0006 - General Storeroom (1.6 m2)

No Asbestos

B00C - R0016 - Secure Storeroom (22.65 m2)

No Asbestos

B00C - R0017 - Staff Study (16.55 m2)

Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R1017/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	

B00C - R0019 - Stairs (15 m2)

No Asbestos

B00C - R0020 - Food Technology L.S. (80.77 m2)

No Asbestos

B00C - R0021 - Preparation (16.04 m2)

No Asbestos

B00C - R0022 - Food Technology L.S. (75.26 m2)

No Asbestos

B00C - R0023 - Food Technology L.S. (75.18 m2)

No Asbestos

B00C - R0024 - Laundry (15.59 m2)

No Asbestos

B00C - R0025 - Movement (171.2 m2)

Floor Coverings Res/Textile	Vinyl Tiles	172m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R1017/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	

B00C - R0026 - Lift (2.87 m2)

No Asbestos

B00C - R1001 - General Storeroom (2.99 m2)

No Asbestos

B00C - R1003 - Distribution Board Cupboard (0.25 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00C - R1004 - Staff - Toilet (9.6 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00C - R1005 - Staff Study (14.53 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00C/R1017/Floor Coverings Res/Textile/S6	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1006 - Staff Study (7.26 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00C/R1017/Floor Coverings Res/Textile/S6	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1007 - General Learning Space (67.46 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1008 - General Storeroom (2.1 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1009 - General Storeroom (10.75 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1010 - General Learning Space (66.44 m2)

No Asbestos

B00C - R1011 - Design L.S. (67.35 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00C/R1017/Floor Coverings Res/Textile/S6	68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1012 - General Storeroom (2.53 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1013 - Materials Store (10.75 m2)

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00C/R1017/Floor Coverings Res/Textile/S6	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1014 - Design L.S. (50.35 m2)

No Asbestos

B00C - R1015 - General Storeroom (2.48 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1016 - General Learning Space (55.17 m2)

No Asbestos

B00C - R1017 - Staff Study (16.72 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1018 - No Access (2.96 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8230/B00C/R1017/Floor Coverings Res/Textile/S6	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
						Chrysotile (white asbestos)

B00C - R1019 - Stairs (15.49 m2)

No Asbestos

B00C - R1020 - Movement (170.99 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	171m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R1017/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
B00C - R9001 - Staff Kitchen (2.74 m2)						
No Asbestos						
B00C - R9002 - Staff Study (16.6 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00C/R1017/Floor Coverings Res/Textile/S6					Chrysotile (white asbestos)	
B00C - R9004 - Distribution Board Cupboard (0.25 m2)				Note: No inspection of live electrical installation.		
Wall Linings Internal	Flat AC Sheeting	1m2	Variable positions	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8230/B00C/R9004/Wall Linings Internal/S22					Chrysotile (white asbestos) , Amosite (brown asbestos)	
B00C - R9005 - Staff Study (22 m2)						
No Asbestos						
B00C - R9006 - Darkroom Space (31.12 m2)						
No Asbestos						
B00C - R9007 - Kiln Space (4.48 m2)						
No Asbestos						
B00C - R9008 - Music Store (4.13 m2)						
No Asbestos						
B00C - R9009 - Practice/Seminar (32.55 m2)						
No Asbestos						
B00C - R9010 - Resources (3.02 m2)						
No Asbestos						
B00C - R9011 - Music Learning Space (2.37 m2)						
No Asbestos						
B00C - R9012 - Music Learning Space (66.66 m2)						
No Asbestos						
B00C - R9013 - Practice/Seminar (17.01 m2)						
No Asbestos						
B00C - R9014 - Art Learning Space (48.37 m2)						
No Asbestos						
B00C - R9015 - Art Learning Space (50 m2)						
No Asbestos						
B00C - R9016 - Resources Store (5.98 m2)						
No Asbestos						
B00C - R9017 - Staff Kitchen (11.21 m2)						
No Asbestos						
B00C - R9018 - Study Space (4.22 m2)						
No Asbestos						
B00C - R9019 - Staff Change (5.4 m2)						
No Asbestos						
B00C - R9020 - Study Space (28.28 m2)						
No Asbestos						
B00C - R9021 - Study Space (13.78 m2)						
No Asbestos						
B00C - R9022 - Movement (2.27 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00C - R9023 - Stairs (6.94 m2)						
No Asbestos						
B00C - R9024 - Music Store (10.96 m2)						
No Asbestos						
B00C - R9025 - External Movement (2.19 m2)						
No Asbestos						
B00C - R9026 - Movement (187.9 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - General Learning - 1959 - Brick/Block (Brick/Block)**Exterior**

Underfloor Voids	No Asbestos Found					
Eaves Linings	Flat AC Sheeting	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00D/R0011/Ceiling Structures/Linings/S13			Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Voids	No Asbestos Found					

Interior**B00D - R0001 - General Learning Space (53.51 m2)**

No Asbestos

B00D - R0002 - Movement (59.01 m2)

No Asbestos

B00D - R0003 - General Learning Space (53.21 m2)

No Asbestos

B00D - R0004 - General Learning Space (53.21 m2)

No Asbestos

B00D - R0005 - General Learning Space (53.36 m2)

No Asbestos

B00D - R0006 - Interview/Office - Type 1 (18.46 m2)

No Asbestos

B00D - R0007 - Interview/Office - Type 1 (23.85 m2)

No Asbestos

B00D - R0008 - General Learning Space (53.43 m2)

No Asbestos

B00D - R0009 - General Learning Space (53.43 m2)

No Asbestos

B00D - R0010 - Cleaning Store - Distributed (7.22 m2)

No Asbestos

B00D - R0011 - External Movement (3.71 m2)

Ceiling Structures/Linings	Flat AC Sheeting	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00D/R0011/Ceiling Structures/Linings/S13			Chrysotile (white asbestos) , Amosite (brown asbestos)		

B00D - R0012 - External Movement (3.71 m2)

Ceiling Structures/Linings	Flat AC Sheeting	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00D/R0011/Ceiling Structures/Linings/S13			Chrysotile (white asbestos) , Amosite (brown asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - Technological & Applied Studies - 1971 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	90m2	Throughout	Minimal Damage (2)	Medium (2)	Medium Priority (4-5)
	8230/B00E/Room+1/Ceiling Structures/Linings/S14					Chrysotile (white asbestos) , Amosite (brown asbestos)
Underfloor Voids	No Asbestos Found					

Interior**B00E - R0003 - Design/Technology L.S. (76.25 m2)**

No Asbestos

B00E - R0004 - Resource/Project Store (13.75 m2)

No Asbestos

B00E - R0005 - Resource/Project Store (13.56 m2)

No Asbestos

B00E - R0006 - Welding Area (22.76 m2)

Heat-proof Mat	Flat AC Sheeting	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00E/R0006/Heat-proof Mat/S24					Chrysotile (white asbestos)

B00E - R0007 - Materials Technology L.S. (76.34 m2)

No Asbestos

B00E - R0008 - General Storeroom (10.07 m2)

No Asbestos

B00E - R0009 - Staff Study (30.99 m2)

No Asbestos

B00E - R0010 - Resource/Project Store (0.66 m2)

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Above sink on South west wall	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00E/Room+1/Ceiling Structures/Linings/S14					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00E - R0011 - Staff - Toilet (6.14 m2)

No Asbestos

B00E - R0012 - Computer Learning Space (68.51 m2)

No Asbestos

B00E - R0013 - Design L.S. (63.67 m2)

No Asbestos

B00E - R0014 - Materials Technology L.S. (75.4 m2)

No Asbestos

B00E - R0015 - Materials Store (14.55 m2)

No Asbestos

B00E - R0016 - Resource/Project Store (8.35 m2)

No Asbestos

B00E - R0017 - Cleaning Store - Distributed (0.11 m2)

Electrical Backing Board	Resinous Board	1Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
						Assumed Asbestos - Live

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00E/Room+1/Ceiling Structures/Linings/S14					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00E - R0024 - External Movement (3.85 m2)

No Asbestos

B00E - R0025 - Stairs (12.14 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00E - R0026 - Movement (14.49 m2)						
No Asbestos						
B00E - R0027 - Store (13.33 m2)						
No Asbestos						
B00E - R0028 - Store (13.16 m2)						
No Asbestos						
B00E - R0029 - Wood Technology Bay (131.96 m2)						
No Asbestos						
B00E - R0030 - Wood Technology Bay (132.43 m2)						
No Asbestos						
B00E - R0031 - Movement (75.01 m2)						
No Asbestos						
B00E - R9001 - Toilets-Boys (41.95 m2)						
No Asbestos						
B00E - R9002 - No Access (12.84 m2)						
No Asbestos						
B00E - R9003 - Materials Store (52.84 m2)						
No Asbestos						
B00E - R9004 - No Access (6.88 m2)						
No Asbestos						
B00E - R9005 - Movement (13.4 m2)						
No Asbestos						
B00E - R9006 - General Storeroom (17.05 m2)						
No Asbestos						
B00E - R9007 - Student Drinking Facilities (60.27 m2)						
No Asbestos						
B00E - R9008 - Toilets-Boys (51.73 m2)						
No Asbestos						
B00E - R9009 - Movement (12.24 m2)						
No Asbestos						
B00E - R9010 - Dust Extraction Space (9.35 m2)						
No Asbestos						
B00E - R9011 - Stairs (6.92 m2)						
No Asbestos						
B00E - R9012 - Stairs (8.37 m2)						
No Asbestos						
B00E - Room+1 - R0026						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Above sink on South west wall	Good Condition (1)	Low (1)	Low Priority (2-3)
8230/B00E/Room+1/Ceiling Structures/Linings/S14				Chrysotile (white asbestos) , Amosite (brown asbestos)		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00F - Science/Library - 1971 - Brick/Block (Brick/Block)						
Exterior						
Eaves Linings	Flat AC Sheeting 8230/B00A/R0054/Ceiling Structures/Linings/S19					No Asbestos Detected
Underfloor Voids	No Asbestos Found					
Ceiling Voids	No Asbestos Found					
Interior						
B00F - R0001 - General Storeroom (11.16 m2)						
No Asbestos						
B00F - R0002 - General Storeroom (0.56 m2)						
No Asbestos						
B00F - R0003 - General Assistants (7.95 m2)						
No Asbestos						
B00F - R0004 - Movement (4.02 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R0005 - Multi-Purpose Space (354.48 m2)						
No Asbestos						
B00F - R0006 - Cleaning Store - Distributed (11.57 m2)						
No Asbestos						
B00F - R0007 - Movement (14 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R0008 - Movement (13.38 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R0009 - Stairs (0.73 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R0010 - Stairs (4.02 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R1001 - Staff - Toilet (4.32 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00F - R1002 - Distribution Board Cupboard (0.51 m2)						
Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3) Note: No inspection of live electrical installation.
Assumed Asbestos - Sealed unit & live						
B00F - R1008 - Apparatus Store (22.42 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8230/B00F/R1008/Floor Coverings Res/Textile/S10	23m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00F - R1009 - Stairs (6.49 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1010 - Stairs (6.31 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1011 - Science Laboratory (54.02 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1012 - General Learning Space (39.67 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1013 - Preparation - Science (40.4 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1014 - Science Laboratory (50.87 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1015 - General Learning Space (41.41 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R1016 - Movement (145.62 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	146m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
B00F - R2001 - Staff - Toilet (4.32 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2002 - Distribution Board Cupboard (0.56 m2)						
Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
<i>Assumed Asbestos - Sealed unit & live</i>						
B00F - R2003 - Movement (16.63 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2008 - Workroom (9.48 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	8230/B00F/R2008/Floor Coverings Res/Textile/S11					No Asbestos Detected
B00F - R2009 - Seminar (53.42 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8230/B00F/R2008/Floor Coverings Res/Textile/S11					No Asbestos Detected
B00F - R2013 - Stairs (8.53 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2014 - Stairs (25.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00F - R2015 - Movement (74.82 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	75m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
B00F - R2016 - Communications Cupboard (6.61 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8230/B00F/R2008/Floor Coverings Res/Textile/S11					No Asbestos Detected
B00F - R2017 - Staff Study (35.34 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	36m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
B00F - R2018 - General Learning Space (42.65 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8230/B00F/R2008/Floor Coverings Res/Textile/S11					No Asbestos Detected
B00F - R2019 - General Learning Space (51.57 m2)						
Ceiling Structures/Linings	Vermiculite					
	8230/B00F/R0007/Ceiling Structures/Linings/S9					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8230/B00F/R2008/Floor Coverings Res/Textile/S11					No Asbestos Detected
B00F - R2020 - General Learning Space (51.57 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Ceiling Structures/Linings	Vermiculite		8230/B00F/R0007/Ceiling Structures/Linings/S9			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)		8230/B00F/R2008/Floor Coverings Res/Textile/S11			No Asbestos Detected
-----------------------------	---	--	---	--	--	----------------------

B00F - R2021 - Movement (43.85 m2)

Ceiling Structures/Linings	Vermiculite		8230/B00F/R0007/Ceiling Structures/Linings/S9			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - Science Learning - 1971 - Brick/Block (Brick/Block)**Exterior**

Eaves Linings	Flat AC Sheeting	40m2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
---------------	------------------	------	-------------	--------------------	---------	--------------------

Assumed Asbestos - Height restricted 8m

Ceiling Voids	No Asbestos Found
---------------	-------------------

Underfloor Voids	No Asbestos Found
------------------	-------------------

Interior**B00G - R0002 - Preparation (29.91 m2)**

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)

B00G - R0003 - Preparation (10.08 m2)

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)

B00G - R0005 - Apparatus Store (16.05 m2)

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00F/R1008/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)

B00G - R0006 - Distribution Board Cupboard (0.49 m2)

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B00G - R0011 - External Movement (2.72 m2)

No Asbestos

B00G - R0013 - Cleaning Store - Distributed (1.88 m2)

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B00G - R0014 - Staff Study (26.79 m2)

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B00G - R0015 - General Learning Space (53.73 m2)

Ceiling Structures/Linings	Vermiculite					
	8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8230/B00G/R1007/Floor Coverings Res/Textile/S8					No Asbestos Detected

B00G - R0016 - Stairs (22.15 m2)

No Asbestos

B00G - R0017 - Movement (13.86 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0018 - Movement (23.03 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R0019 - Movement (72.78 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0020 - Printing/Photocopying (10.4 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0021 - Movement (14.14 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0022 - External Movement (4.57 m2)						
Infill panel	Flat AC Sheeting	8230/B00G/R0022/Infill panel/S23				No Asbestos Detected
B00G - R0023 - General Learning Space (36.1 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0024 - Science Laboratory (56.82 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0025 - General Learning Space (41.27 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R0026 - Science Laboratory (51.46 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1001 - General Storeroom (6.46 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1002 - General Learning Space (59.14 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1003 - General Storeroom (6.5 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1004 - General Learning Space (62.33 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1005 - General Learning Space (62.33 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1006 - General Storeroom (5.91 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1007 - General Storeroom (11.32 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1008 - Distribution Board Cupboard (1.4 m2)						
No Asbestos					Note: No inspection of live electrical installation.	
B00G - R1009 - Cleaning Store - Distributed (1.81 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1010 - Toilets-Girls (20.73 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R1011 - Administration - Clerical (19.75 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8230/B00G/R1007/Floor Coverings Res/Textile/S8				No Asbestos Detected
B00G - R1012 - Staff Study (28.09 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00G/R1007/Floor Coverings Res/Textile/S8					No Asbestos Detected
B00G - R1013 - General Learning Space (54.32 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00G/R1007/Floor Coverings Res/Textile/S8					No Asbestos Detected
B00G - R1016 - Stairs (22.5 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R1017 - Movement (14.32 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R1018 - Movement (34.87 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00G/R1007/Floor Coverings Res/Textile/S8					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R1019 - Movement (68.37 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00G/R1007/Floor Coverings Res/Textile/S8					No Asbestos Detected
B00G - R9001 - Music Learning Space (54.17 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8230/B00F/R1008/Floor Coverings Res/Textile/S10	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00G - R9002 - Music Store (8.06 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8230/B00F/R1008/Floor Coverings Res/Textile/S10	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R9003 - Art Learning Space (60.52 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R9004 - Bulk Store (8.08 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R9005 - Art Learning Space (53.58 m2)						
Ceiling Structures/Linings	Vermiculite 8230/B00G/R1001/Ceiling Structures/Linings/S7					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00G - R9006 - Kiln Space (21.52 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8230/B00G/R1007/Floor Coverings Res/Textile/S8			No Asbestos Detected	
B00G - R9007 - Bulk Store (10.23 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R9008 - Bulk Store (21.8 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	8230/B00G/R1007/Floor Coverings Res/Textile/S8			No Asbestos Detected	
B00G - R9009 - Distribution Board Cupboard (0.42 m2)						
					Note: No inspection of live electrical installation.	
No Asbestos						
B00G - R9010 - Cleaning Store - Distributed (3.15 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R9012 - Stairs (17.47 m2)						
No Asbestos						
B00G - R9013 - Movement (13.21 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - R9014 - Movement (73.88 m2)						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+1 - R1016						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+10 - R9014						
No Asbestos						
No Asbestos						
B00G - Room+2 - R1017						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+3 - R1018						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+4 - R1019						
Ceiling Structures/Linings	Vermiculite	8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+5 - R0016						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite		8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+6 - R0017						
Ceiling Structures/Linings	Vermiculite		8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+7 - R0018						
Ceiling Structures/Linings	Vermiculite		8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+8 - R0019						
Ceiling Structures/Linings	Vermiculite		8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00G - Room+9 - R0020						
Ceiling Structures/Linings	Vermiculite		8230/B00G/R1001/Ceiling Structures/Linings/S7			Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Multi Purpose Facilities - 1959 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Packing to Floor Joists	Flat AC Sheeting	4m2	Variable positions	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
	8230/B00H/Underfloor Voids - Packing to Floor Joists/S16			Chrysotile (white asbestos) , Amosite (brown asbestos)		
Ceiling Voids - Raked Ceiling	No Asbestos Found					

Interior

B00H - M0001 - Performing Arts Store (30.5 m2)

No Asbestos

B00H - M0002 - Performing Arts Store (30.11 m2)

No Asbestos

B00H - M0003 - Performing Arts Store (8.43 m2)

No Asbestos

B00H - R0001 - Movement (2.71 m2)

No Asbestos

B00H - R0002 - Stage (123.07 m2)

Fire doors	Encapsulated Insulation material within unit	2Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Sealed unit no access						

B00H - R0003 - Performing Arts Store (30.91 m2)

No Asbestos

B00H - R0004 - Distribution Board Cupboard (1.31 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00H - R0005 - Movement (2.26 m2)

No Asbestos

B00H - R0006 - Performing Arts Changeroom (20.08 m2)

No Asbestos

B00H - R0007 - Toilets-Girls (5.47 m2)

No Asbestos

B00H - R0008 - Toilets-Girls (6.16 m2)

No Asbestos

B00H - R0009 - Performing Arts Changeroom (23.44 m2)

No Asbestos

B00H - R0010 - Toilets-Girls (6.65 m2)

No Asbestos

B00H - R0011 - Toilets-Boys (7.18 m2)

No Asbestos

B00H - R0012 - Movement (8.32 m2)

Floor Coverings Res/Textile	Vinyl Tiles	9m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8230/B00H/R0012/Floor Coverings Res/Textile/S12			Chrysotile (white asbestos)		

B00H - R0013 - Movement (12.18 m2)

No Asbestos

B00H - R0014 - Staff Kitchen (9.97 m2)

No Asbestos

B00H - R0015 - Multi-Purpose Space (458.57 m2)

No Asbestos

B00H - R0016 - Performing Arts Store (1.47 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00H - R0017 - Performing Arts Store (1.61 m2)

No Asbestos

B00H - R0018 - Performing Arts Store (28.96 m2)

No Asbestos

B00H - R0019 - External Movement (35.19 m2)

No Asbestos

B00H - R9001 - Plant (38.75 m2)

woven gasket to fan units Woven gasket
8230/B00H/R9001/woven gasket to fan units/S18

No Asbestos Detected

Fire doors Encapsulated Insulation material within unit
8230/B00H/R9002/Fire door core/S17

No Asbestos Detected

B00H - R9002 - Garden Store Room (86.6 m2)

Fire door core Encapsulated Insulation material within unit
8230/B00H/R9002/Fire door core/S17

No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00J - Library/General Learning - 1959 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior**B00J - R0011 - Staff - Toilet (5.01 m2)**

No Asbestos

B00J - R0012 - Cleaning Supplies Store (3.87 m2)

No Asbestos

B00J - R0013 - Careers Advisers Office (19.27 m2)

No Asbestos

B00J - R0014 - Lecture Space (60.6 m2)

No Asbestos

B00J - R0015 - Ramp (12.41 m2)

No Asbestos

B00J - R0016 - Seminar (13.95 m2)

No Asbestos

B00J - R0017 - Distribution Board Cupboard (0.29 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00J - R0018 - Pupil Entry (29.11 m2)

No Asbestos

B00J - R0019 - System Administrators Office (14.44 m2)

No Asbestos

B00J - R0020 - Movement (23.9 m2)

No Asbestos

B00J - R0021 - Library Administration (74.52 m2)

No Asbestos

B00J - R0022 - Staff Kitchen (1.38 m2)

No Asbestos

B00J - R0023 - Study Space (335.19 m2)

No Asbestos

B00J - R0024 - Seminar (14.19 m2)

No Asbestos

B00J - R0025 - Seminar (13.85 m2)

No Asbestos

B00J - R0026 - External Movement (38.04 m2)

No Asbestos

B00J - R0027 - External Movement (11.58 m2)

No Asbestos

B00J - R0028 - Movement (9.74 m2)

No Asbestos

B00J - R0029 - Store (9.82 m2)

No Asbestos

B00J - R0030 - Staff - Toilet (4.92 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00K - Performing Arts - 2006 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00K - R0001 - Performance Workshop (102.14 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00L - Music/Physical Education - 2007 - Brick/Veneer (Brick/Veneer)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B00L - R0001 - Gymnasium (618.84 m2)**

No Asbestos

B00L - R0002 - Apparatus Storage (22.83 m2)

No Asbestos

B00L - R0003 - Teachers Aides (18.29 m2)

No Asbestos

B00L - R0004 - Distribution Board Cupboard (0.57 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00L - R0005 - Toilets-Boys (46.45 m2)

No Asbestos

B00L - R0006 - Toilets-Girls (46.2 m2)

No Asbestos

B00L - R0007 - Sport Equipment Store (19.07 m2)

No Asbestos

B00L - R0008 - Movement (15.12 m2)

No Asbestos

B00L - R0009 - General Storeroom (18.64 m2)

No Asbestos

B00L - R0010 - Dark Room (99.18 m2)

No Asbestos

B00L - R0011 - Music Learning Space (99.26 m2)

No Asbestos

B00L - R0012 - Movement Studio (120.42 m2)

No Asbestos

B00L - R0013 - External Movement (7.99 m2)

No Asbestos

B00L - R0014 - External Movement (76.92 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00M - Building Services - 2009 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00M - R0001 - Plant (4.2 m2)

No Asbestos

B00M - R0002 - Plant (7.76 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017