

Asbestos Register

(Hazardous Materials and Risk Assessment)

School : Pendle Hill High School (8395)
Region : Western Sydney
State Electorate : Seven Hills
Local Government Area : Parramatta

Initial Survey : Noel Arnold & Associates : 21 - Apr - 2008
Reviewed By : Grencap-NAA : 13 - Aug - 2014



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration - 1965 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Compressed AC Sheet	60m2	North, South, Upper portion, Lower portion	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8395/B00A/Decorative Panels/S4					Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B00A - R0001 - Duplicating Workroom (6.04 m2)**

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R0004 - Cleaning Store - Distributed (2.15 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B00A - R0005 - Duplicating Workroom (15.08 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					No Asbestos Detected

B00A - R0006 - Administration - Clerical (26.71 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R0007 - Principal Office (19.8 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R0008 - General Storeroom (2.78 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R0009 - Staff - Toilet (3.44 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
	Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works					

B00A - R0010 - General Storeroom (17.03 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0011 - Leading Teacher (8.77 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0014 - Administration - Clerical (8.34 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0019 - General Learning Space (54.1 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0020 - No Access (0.66 m2)						
No Asbestos						
B00A - R0021 - Deputy Principal Office (26.24 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0022 - Chemical Store (8.17 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0023 - Darkroom Space (24.49 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0024 - Laboratory L.S. (90.65 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Workbench	Compressed AC Sheet	2m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0024/Workbench/S3			Chrysotile (white asbestos) , Amosite (brown asbestos)		
B00A - R0025 - General Learning Space (59.84 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0026 - No Access (0.66 m2)						
No Asbestos						
B00A - R0027 - General Learning Space (45.2 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0028 - Interview/Office - Type 1 (9.2 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0029 - Movement (194.49 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
infill panel	Flat AC Sheeting	4m2	under north and south stairs	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0029/infill panel/S14					Chrysotile (white asbestos)
B00A - R0030 - Stairs (1.58 m2)						
No Asbestos						
B00A - R0031 - Stairs (1.59 m2)						
No Asbestos						
B00A - R0032 - Entry (19.58 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0033 - Administration - Clerical (12.88 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0034 - Movement (29.42 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)
B00A - R0035 - Staff Study (20.3 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R0036 - Toilets-Disabled (4.55 m2)						
No Asbestos						
B00A - R0037 - Plant (0.4 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
B00A - R0038 - Clinic (11.44 m2)						
No Asbestos						
B00A - R0039 - Staff - Toilet (1.34 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
B00A - R0040 - Toilet - Lobby (1.9 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
B00A - R0041 - Toilet - Lobby (2.12 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
B00A - R0042 - Staff - Toilet (1.44 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Floor Coverings Res/Textile/S2	2m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1001 - General Learning Space (59.78 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1002 - Distribution Board Cupboard (0.66 m2) Note: No inspection of live electrical installation.						
No Asbestos						
B00A - R1003 - General Learning Space (40.55 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1004 - General Learning Space (39.52 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1				Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>	
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1005 - Art Learning Space (73.57 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1006 - Staff Study (39.15 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1007 - Staff Study (9.26 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1008 - Staff Study (9.6 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1009 - General Storeroom (9.8 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1010 - General Learning Space (73.18 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	74m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1011 - Interview/Office - Type 1 (12.85 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1012 - No Access (12.85 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00A/R0013/Floor Coverings Res/Textile/S2	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1013 - General Learning Space (53.95 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Floor Coverings Res/Textile	Vinyl Tiles	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R1014 - Distribution Board Cupboard (0.66 m2) Note: No inspection of live electrical installation.

No Asbestos

B00A - R1015 - Computer Learning Space (59.94 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Floor Coverings Res/Textile	Vinyl Tiles	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R1016 - General Learning Space (53.13 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Floor Coverings Res/Textile	Vinyl Tiles	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R1017 - General Learning Space (37.27 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Floor Coverings Res/Textile	Vinyl Tiles	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R1020 - General Storeroom (9.35 m2)

Ceiling Structures/Linings	Vermiculite					
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00A/R0013/Floor Coverings Res/Textile/S2					Chrysotile (white asbestos)

B00A - R1022 - Movement (137.75 m2)

No Asbestos

B00A - R1023 - Stairs (5.8 m2)

No Asbestos

B00A - R1024 - Stairs (5.79 m2)

No Asbestos



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - Technological & Applied Studies - 1965 - Brick/Block (Brick/Block)

Exterior

Window Shades	Compressed AC Sheet 8395/B00A/Decorative Panels/S4	20m2	East, West	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B00B - R0001 - Food Technology L.S. (72.5 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00B - R0002 - Pantry (26.35 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0003 - Food Technology L.S. (66.61 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	--	--	--	--	--	--

B00B - R0004 - Laundry (29.08 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0005 - General Storeroom (17.24 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00B - R0006 - General Assistants (11.97 m2)

Flue	Fibre Cement Pipe 8395/B00B/R0006/Flue pipe/S12	2m	South	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00B - R0007 - No Access (0.83 m2)

No Asbestos

B00B - R0008 - Design L.S. (54.17 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	------	------------	--------------------	---------	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0009 - Staff - Toilet (3.36 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0010 - General Storeroom (3.44 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0011 - Staff - Toilet (3.48 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0012 - Staff Study (32.53 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00B - R0013 - Materials Technology L.S. (86.11 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0014 - Materials Store (11 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00B - R0015 - Welding Area (20.11 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0016 - Materials Store (8.64 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0017 - Materials Store (10.49 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0018 - Materials Technology L.S. (92.73 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0019 - Staff Study (27.08 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00A/R0013/Floor Coverings Res/Textile/S2	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00B - R0020 - Distribution Board Cupboard (0.84 m2)				Note: No inspection of live electrical installation.		
No Asbestos						
B00B - R0021 - Movement (160.44 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R0022 - Stairs (1.57 m2)						
No Asbestos						
B00B - R0023 - Stairs (1.58 m2)						
No Asbestos						
B00B - R1001 - Kiln Space (20.47 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1002 - Bulk Store (11.61 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1003 - Art Learning Space (52.92 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1004 - Art Learning Space (53.14 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00B - R1005 - Staff Study (25.94 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00B/R0013/Floor Coverings Res/Textile/S11	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00B - R1006 - Music Learning Space (59.24 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1007 - Distribution Board Cupboard (0.85 m2) Note: No inspection of live electrical installation.						
No Asbestos						
B00B - R1008 - Design L.S. (67.34 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1009 - General Storeroom (6.12 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1010 - General Storeroom (6.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1011 - Materials Technology L.S. (100.33 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	101m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1012 - Materials Store (12.49 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1013 - Materials Technology L.S. (80.08 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00B/R0013/Floor Coverings Res/Textile/S11	81m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1014 - Materials Store (15.68 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00B/R0013/Floor Coverings Res/Textile/S11					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1015 - Wood Technology Bay (16.48 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00B/R0013/Floor Coverings Res/Textile/S11					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1016 - Music Learning Space (52.85 m2)						
Ceiling Structures/Linings	Vermiculite					
8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00B/R0013/Floor Coverings Res/Textile/S11					Chrysotile (white asbestos)	
B00B - R1017 - Materials Store (5.88 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00B/R0013/Floor Coverings Res/Textile/S11					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
door lining to copper dura labs	Paper	6Unit	north on shelves	Some Damage - Unsealed (3)	Medium (2)	Medium Priority (4-5)
8395/B00B/R1017/door lining to copper dura labs/S17					Chrysotile (white asbestos)	
B00B - R1018 - Music Store (6.19 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00B/R0013/Floor Coverings Res/Textile/S11					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					
8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken	
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1019 - Distribution Board Cupboard (0.83 m2)						
						Note: No inspection of live electrical installation.
No Asbestos						
B00B - R1021 - Stairs (5.97 m2)						
No Asbestos						
B00B - R1022 - Movement (141.58 m2)						
No Asbestos						
B00B - R1024 - Stairs (5.91 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - Physical Education/Pupil Facilities - 1965 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00C - R0001 - Movement (319.43 m2)

No Asbestos

B00C - R0002 - Movement (9.07 m2)

Ceiling Structures/Linings	Vermiculite	8395/B00A/R0013/Ceiling Structures/Linings/S1	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00C - R0003 - Staff - Toilet (5.61 m2)

Ceiling Structures/Linings	Vermiculite	8395/B00A/R0013/Ceiling Structures/Linings/S1	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00C - R0004 - Cleaning Store - Distributed (1.58 m2)

No Asbestos

B00C - R0005 - Sport Equipment Store (18.39 m2)

No Asbestos

B00C - R0006 - Sport Equipment Store (15.49 m2)

No Asbestos

B00C - R0007 - Student Canteen (58.59 m2)

No Asbestos

B00C - R0008 - Sport Equipment Store (12.39 m2)

No Asbestos

B00C - R0009 - Staff - Toilet (2.81 m2)

No Asbestos

B00C - R0010 - No Access (2.81 m2)

No Asbestos

B00C - R0011 - Distribution Board Cupboard (0.4 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00C - R0012 - General Storeroom (1.51 m2)

No Asbestos

B00C - R0013 - Cleaning Supplies Store (6.04 m2)

No Asbestos

B00C - R0014 - Cleaning Supplies Store (6.17 m2)

No Asbestos

B00C - R0015 - Cleaning Supplies Store (7.45 m2)

No Asbestos

B00C - R0016 - Movement (9.01 m2)

Ceiling Structures/Linings	Vermiculite	8395/B00A/R0013/Ceiling Structures/Linings/S1	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00C - R0017 - Movement (23.72 m2)

Ceiling Structures/Linings	Vermiculite	8395/B00A/R0013/Ceiling Structures/Linings/S1	Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>			

B00C - R0018 - Store (6.91 m2)

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00C - R0019 - Stairs (7.13 m2)						
No Asbestos						
B00C - R0020 - Stairs (6.91 m2)						
No Asbestos						
B00C - R0021 - Store (7.13 m2)						
No Asbestos						
B00C - R1001 - Movement (8.93 m2)						
No Asbestos						
B00C - R1002 - Staff Shower (7.39 m2)						
No Asbestos						
B00C - R1003 - Toilets-Girls (36.84 m2)						
No Asbestos						
B00C - R1004 - Shower/Change (37.81 m2)						
No Asbestos						
B00C - R1005 - Shower/Change (36.84 m2)						
No Asbestos						
B00C - R1006 - Toilets-Boys (36.84 m2)						
No Asbestos						
B00C - R1007 - Cleaning Store - Distributed (7.39 m2)						
No Asbestos						
B00C - R1008 - Movement (8.9 m2)						
No Asbestos						
B00C - R1009 - Stairs (13.86 m2)						
No Asbestos						
B00C - R1010 - Stairs (13.8 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - Science/General Learning - 1965 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B00D - R0001 - Laboratory L.S. (86.36 m2)**

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0002 - Preparation (19.01 m2)

Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00D/R0002/Floor Coverings Res/Textile/S7 Chrysotile (white asbestos)						

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Infill panel	Flat AC Sheeting	1m2	Above fume cupboard	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00A/R0029/infill panel/S14 Chrysotile (white asbestos)						

B00D - R0003 - Apparatus Store (6.62 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00D/R0002/Floor Coverings Res/Textile/S7 Chrysotile (white asbestos)						

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0004 - Toilets-Boys (37.63 m2)

Partition Walls (Cubicles)	Compressed AC Sheet					No Asbestos Detected
8395/B00D/R0004/Partition Walls (Cubicles)/S5						

Toilet Cistern	Compressed AC Sheet	7Unit(s)	North	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
8395/B00D/R0004/Cisterns/S6 Chrysotile (white asbestos) , Amosite (brown asbestos)						

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0005 - Staff - Toilet (4.97 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0006 - Cleaning Store - Distributed (3.55 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0007 - Staff - Toilet (5.34 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0008 - Toilets-Girls (43.96 m2)

Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00D - R0009 - General Storeroom (0.9 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
No Asbestos						
B00D - R0010 - General Learning Space (66.08 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	67m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R0011 - Laboratory L.S. (86.65 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0012 - Preparation (28.99 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0013 - General Storeroom (10.15 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0014 - Laboratory L.S. (100.06 m2)						
Workbench	Compressed AC Sheet 8395/B00D/R0014/Workbench/S8	1m2	South	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0015 - General Storeroom (14.81 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0016 - General Storeroom (11.06 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0017 - General Learning Space (54.46 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R0018 - No Access (0.9 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
No Asbestos						
B00D - R0019 - Movement (159.72 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R0020 - Stairs (1.57 m2)						
No Asbestos						
B00D - R0021 - Stairs (1.58 m2)						
No Asbestos						
B00D - R1001 - General Learning Space (59.78 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1002 - General Learning Space (53.13 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1003 - General Storeroom (10.77 m2)						
No Asbestos						
B00D - R1004 - Staff Study (26.94 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1005 - General Learning Space (59.78 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1006 - No Access (0.9 m2)						
No Asbestos						
B00D - R1007 - General Learning Space (54.32 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1008 - General Storeroom (5.17 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1010 - General Learning Space (59.94 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1011 - General Learning Space (53.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1012 - General Learning Space (53.28 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00D/R0002/Floor Coverings Res/Textile/S7	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1013 - General Learning Space (55.59 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1014 - General Storeroom (3.94 m2)						
No Asbestos						
B00D - R1015 - Staff Study (22.11 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1016 - General Learning Space (54.39 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00D/R0002/Floor Coverings Res/Textile/S7	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00D - R1017 - No Access (0.9 m2)						
No Asbestos						
B00D - R1020 - Cleaning Supplies Store (5.45 m2)						
Floor Coverings Res/Textile	Adhesive 8395/B00D/R1020/Floor Coverings Res/Textile/S15					No Asbestos Detected
B00D - R1021 - Stairs (5.78 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00D - R1022 - Movement (161.71 m2)						
Floor Coverings Res/Textile	Adhesive					
	8395/B00D/R1020/Floor Coverings Res/Textile/S15					No Asbestos Detected
Wall Linings Internal	Flat AC Sheeting					
	8395/B00D/R1022/Wall Linings Internal/S16					No Asbestos Detected
B00D - R1023 - Stairs (5.74 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - Science/General Learning - 1965 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Compressed AC Sheet	20m2	East, West	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3)
	8395/B00A/Decorative Panels/S4					Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior**B00E - R0001 - Laboratory L.S. (99.4 m2)**

Workbench	Compressed AC Sheet	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00D/R0014/Workbench/S8					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0002 - Preparation (29.47 m2)

Floor Coverings Res/Textile	Vinyl Tiles	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0003 - General Storeroom (8.97 m2)

Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0004 - Laboratory L.S. (86.02 m2)

Workbench	Compressed AC Sheet	1m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00D/R0014/Workbench/S8					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0005 - General Storeroom (5.13 m2)

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0006 - General Learning Space (57.59 m2)

Floor Coverings Res/Textile	Vinyl Tiles	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

B00E - R0007 - General Storeroom (1.09 m2)

--	--	--	--	--	--	--

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Wall Linings Internal	Flat AC Sheeting	4m2	Back of door	Some Damage - Unsealed (3)	Medium (2)	Medium Priority (4-5)
8395/B00E/R1009/Wall Linings Internal/S9					Chrysotile (white asbestos)	
B00E - R0008 - Staff - Toilet (2.77 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0009 - General Learning Space (59.07 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
B00E - R0010 - Staff Study (11.74 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0011 - General Storeroom (11.74 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0012 - General Storeroom (12.51 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0013 - Staff Study (25.98 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
B00E - R0014 - General Storeroom (6.12 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0015 - General Storeroom (6.12 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00E - R0016 - Computer Learning Space (72.47 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0017 - General Storeroom (1.09 m2)						
Wall Linings Internal	Flat AC Sheeting	4m2	Back of door	Some Damage - Unsealed (3)	Medium (2)	Medium Priority (4-5)
8395/B00E/R1009/Wall Linings Internal/S9					Chrysotile (white asbestos)	
B00E - R0018 - Cleaning Store - Distributed (2.75 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0019 - General Learning Space (53.58 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
B00E - R0020 - Apparatus Store (26.71 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0021 - Movement (150.34 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00E - R0022 - Stairs (1.58 m2)						
No Asbestos						
B00E - R0025 - Stairs (1.58 m2)						
No Asbestos						
B00E - R1001 - Librarian (16.14 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
B00E - R1002 - Workroom (15.53 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8395/B00E/R1011/Floor Coverings Res/Textile/S10					Chrysotile (white asbestos)	
B00E - R1003 - Main Area (70.76 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8395/B00A/R0013/Ceiling Structures/Linings/S1					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00E/R1011/Floor Coverings Res/Textile/S10	71m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1004 - Audio Visual Workroom (8.87 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00E/R1011/Floor Coverings Res/Textile/S10	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1005 - Main Area (192.87 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00E/R1011/Floor Coverings Res/Textile/S10	193m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1006 - General Storeroom (5.12 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1007 - General Storeroom (5.3 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1008 - Computer Learning Space (53.73 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00E/R1011/Floor Coverings Res/Textile/S10	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1009 - Distribution Board Cupboard (1.11 m2) Note: No inspection of live electrical installation.						
Wall Linings Internal	Flat AC Sheeting 8395/B00E/R1009/Wall Linings Internal/S9	4m2	East, West	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1010 - Staff - Toilet (2.74 m2)						
No Asbestos						
B00E - R1011 - General Learning Space (59.07 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00E - R1012 - Staff Study (24.15 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1014 - Distribution Board Cupboard (1.11 m2)					Note: No inspection of live electrical installation.	
Wall Linings Internal	Flat AC Sheeting 8395/B00E/R1009/Wall Linings Internal/S9	4m2	East, West	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00E - R1015 - Cleaning Store - Distributed (2.77 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1017 - Movement (146.97 m2)					No Asbestos	
B00E - R1018 - Toilets-Disabled (5.19 m2)					No Asbestos	
B00E - R1019 - Stairs (6.22 m2)					No Asbestos	
B00E - R1020 - Stairs (6.24 m2)					No Asbestos	
B00E - R1021 - Performing Arts Store (23.68 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1022 - Plant (0.43 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8395/B00E/R1011/Floor Coverings Res/Textile/S10	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1023 - Movement (7.43 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1024 - Performance Workshop (87.09 m2)						
Ceiling Structures/Linings	Vermiculite 8395/B00A/R0013/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8395/B00E/R1011/Floor Coverings Res/Textile/S10	88m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - Multi Purpose Facilities - 1986 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00F - R0001 - Special Learning Space (18.5 m2)	No Asbestos
B00F - R0003 - Student Canteen (12.42 m2)	No Asbestos
B00F - R0004 - Entry (24.74 m2)	No Asbestos
B00F - R0005 - Movement (5.27 m2)	No Asbestos
B00F - R0006 - Distribution Board Cupboard (1.21 m2)	Note: No inspection of live electrical installation. No Asbestos
B00F - R0007 - Toilets-Disabled (4.12 m2)	No Asbestos
B00F - R0009 - Cleaning Store - Distributed (2.14 m2)	No Asbestos
B00F - R0010 - Sport Equipment Store (27.82 m2)	No Asbestos
B00F - R0011 - Multi-Purpose Space (490.18 m2)	No Asbestos
B00F - R0012 - Cleaning Store - Distributed (5.66 m2)	No Asbestos
B00F - R0013 - Music Store (7.15 m2)	No Asbestos
B00F - R0014 - Shower/Change (32.33 m2)	No Asbestos
B00F - R0015 - Movement (6.16 m2)	No Asbestos
B00F - R0016 - Stage (86 m2)	No Asbestos
B00F - R0017 - Movement (6.08 m2)	No Asbestos
B00F - R0019 - Sport Equipment Store (12.67 m2)	No Asbestos
B00F - R0020 - Toilet - Lobby (4.36 m2)	No Asbestos
B00F - R0021 - Toilets-Boys (12.35 m2)	No Asbestos
B00F - R0022 - Toilet - Lobby (6.27 m2)	No Asbestos
B00F - R0023 - Toilets-Girls (18.6 m2)	No Asbestos
B00F - R0024 - Lift (1.57 m2)	No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00F - R0025 - Change (20.68 m2)						
No Asbestos						
B00F - R0026 - Movement (9.99 m2)						
No Asbestos						
B00F - R0027 - External Movement (36.02 m2)						
No Asbestos						
B00F - R0028 - External Movement (11.76 m2)						
No Asbestos						
B00F - R0029 - External Movement (11.76 m2)						
No Asbestos						
B00F - R0030 - External Movement (11.68 m2)						
No Asbestos						
B00F - R0031 - External Movement (11.78 m2)						
No Asbestos						
B00F - R0032 - External Movement (11.76 m2)						
No Asbestos						
B00F - R0033 - Stairs (6.2 m2)						
No Asbestos						
B00F - R0034 - Stairs (5.42 m2)						
No Asbestos						
B00F - R1002 - Performing Arts Store (28.73 m2)						
No Asbestos						
B00F - R1003 - Stairs (12.03 m2)						
No Asbestos						
B00F - R1004 - Stairs (11.77 m2)						
No Asbestos						
B00F - R1005 - Movement (138.91 m2)						
No Asbestos						
B00F - R1006 - Stairs (1.84 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - Building Services - 2005 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00G - R0001 - Toilets-Disabled (11.83 m2)

No Asbestos

B00G - R0002 - Movement (14.84 m2)

No Asbestos

B00G - R0003 - Lift (2.1 m2)

No Asbestos

B00G - R1001 - Lift (2.1 m2)

No Asbestos

B00G - R1002 - Movement (2.65 m2)

No Asbestos

B00G - R1003 - Movement (2.75 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Build+1 - Tool Shed

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Gable Ends	Fibre Cement Casting (Monocrete) 8395/Build+1/Gable Ends/S13	10m	East & West	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos)		

Interior

Build+1 - Room+1 - Added Room

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Build+2 - Tractor Shed

Exterior

Ceiling Voids	No Asbestos Found					
Gable Verge Lining	Fibre Cement Casting (Monocrete) 8395/Build+1/Gable Ends/S13	10m	North & South	Good Condition (1)	Low (1)	Low Priority (2-3)
				Chrysotile (white asbestos) , Amosite (brown asbestos)		
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

Build+2 - Room+1 - Added Room

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

There are no Demountable(s) located at this school as per the AMS records as of 15 Feb 2017.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017