


# Asbestos Register

(Hazardous Materials and Risk Assessment)

**School :** Woollooware High School (8433)  
**Region :** Sydney  
**State Electorate :** Cronulla  
**Local Government Area :** Sutherland

**Initial Survey :** Noel Arnold & Associates : 30 - Mar - 2008  
**Reviewed By :** Parsons Brinckerhoff : 28 - Jul - 2015



2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00A - General Learning/Administration - 1967 - Brick/Block (Brick/Block)**

**Exterior**

Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

**Interior**

**B00A - R0001 - General Learning Space (58.18 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0002 - Staff Study (23.85 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	24m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					Chrysotile (white asbestos)

**B00A - R0003 - General Storeroom (7.52 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0004 - Administration - Clerical (12.6 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0005 - Administration - Clerical (12.6 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0006 - Administration - Clerical (32.45 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0007 - Principal Office (19.19 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0008 - General Storeroom (2.89 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0009 - Staff - Toilet (2.96 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Ceiling Structures/Linings	Flat AC Sheeting	3m2	Cubicle ceiling only	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0009/Ceiling Structures/Linings/S6					Chrysotile (white asbestos) , Amosite (brown asbestos)

**B00A - R0010 - Public Entry (38.74 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00A - R0011 - Movement (3.85 m2)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0012 - Staff - Toilet (4.14 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0013 - Staff - Toilet (4.17 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0014 - Clinic - Boys (31.2 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00A/R0024/Floor Coverings Res/Textile/S3	32m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00A - R0015 - Leading Teacher (12.53 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0016 - General Storeroom (9.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Wall Linings Internal	Flat AC Sheeting 8433/B00A/R0016/Wall Linings Internal/S5					No Asbestos Detected
<b>B00A - R0017 - Ancillary Staff (24.89 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0018 - Movement (11.87 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0019 - Deputy Principal Office (27.5 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00A - R0020 - General Storeroom (1.69 m2)</b>						
No Asbestos						
<b>B00A - R0021 - Distribution Board Cupboard (1.18 m2)</b>						
Door Lining	Compressed AC Sheet 8433/B00A/R0021/Door Lining/S21	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Note: No inspection of live electrical installation.</i> <b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>
Electrical Backing Board	Resinous Board	3m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Assumed Asbestos - no access within EDB due to live</b>
<b>B00A - R0022 - Staff - Toilet (2.94 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0022/Partition Walls (Cubicles)/S4				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
<b>B00A - R0023 - Laboratory L.S. (84.81 m2)</b>						
Fume Cupboard	Flat AC Sheeting	1Unit	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0023/Fume Cupboard/S1				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R0026 - Laboratory L.S. (92.7 m2)</b>						
Fume Cupboard	Flat AC Sheeting	1Unit	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0023/Fume Cupboard/S1				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R0027 - Duplicating Workroom (25.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R0028 - Toilets-Boys (26.75 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0022/Partition Walls (Cubicles)/S4				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00A - R0029 - Apparatus Store (11.39 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R0030 - General Learning Space (52.78 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00A/R0023/Ceiling Structures/Linings/S2				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	NA	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3				<b>Chrysotile (white asbestos)</b>		
Wall Linings Internal	Flat AC Sheeting	8m2	North facing, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0030/Wall Linings Internal/S8				<b>Chrysotile (white asbestos)</b>		
<b>B00A - R0031 - Cleaning Store - Distributed (1.69 m2)</b>						
No Asbestos						
<b>B00A - R0032 - Distribution Board Cupboard (1.18 m2)</b>				Note: No inspection of live electrical installation.		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Lining to doors	Flat AC Sheeting	4m2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0032/Lining to doors/S7					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
<b>B00A - R0033 - Cleaning Store - Distributed (2.77 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0022/Partition Walls (Cubicles)/S4					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
<b>B00A - R0035 - Stairs (4.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00A - R0036 - Stairs (4.39 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00A - R0037 - Administration - Clerical (14.48 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00A - R0038 - Movement (155.06 m2)</b>						
No Asbestos						
<b>B00A - R0039 - Preparation - Science (39.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00B/R0001/Floor Coverings Res/Textile/S24					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1001 - Textiles Technology L.S. (71.39 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	72m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1002 - Resource/Project Store (6.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1003 - Materials Store (2.92 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1004 - Textiles Technology L.S. (65.63 m2)</b>						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	66m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>	
<b>B00A - R1005 - Materials Store (2.94 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>	
<b>B00A - R1006 - Computer Learning Space (52.19 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>	
<b>B00A - R1007 - Computer Store (6.26 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>	
<b>B00A - R1008 - Special Learning Space (58.03 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B00A - R1009 - General Storeroom (6 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B00A - R1010 - Interview/Office - Type 1 (12.85 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B00A - R1011 - General Storeroom (5.45 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B00A - R1012 - General Learning Space (52.7 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	
<b>B00A - R1013 - Distribution Board Cupboard (1.14 m2)</b>						
Note: No inspection of live electrical installation.						
Door Lining	Compressed AC Sheet	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0021/Door Lining/S21					<b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>	
Electrical Backing Board	Resinous Board	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - no access within EDB due to live electrical hazard. Presumed asbestos containing materials</b>						
<b>B00A - R1014 - Staff - Toilet (2.97 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0022/Partition Walls (Cubicles)/S4					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
<b>B00A - R1015 - Commonroom (85.45 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	86m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1016 - Staff Lounge (52.49 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1017 - General Learning Space (52.34 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1018 - General Learning Space (52.41 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1019 - Toilets-Girls (26.71 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0022/Partition Walls (Cubicles)/S4					<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00A - R1020 - General Storeroom (5.4 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1021 - General Learning Space (53.66 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
	8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles	54m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00A/R0024/Floor Coverings Res/Textile/S3					<b>Chrysotile (white asbestos)</b>
<b>B00A - R1022 - General Storeroom (5.57 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
<b>Sample No</b>		<b>Test Result</b>				
Ceiling Structures/Linings	Vermiculite 8433/B00A/R0023/Ceiling Structures/Linings/S2					<b>Limited Samples Taken</b> <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00A/R0024/Floor Coverings Res/Textile/S3	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00A - R1023 - Distribution Board Cupboard (1.31 m2)</b>				Note: No inspection of live electrical installation.		
Door Lining	Compressed AC Sheet 8433/B00A/R0021/Door Lining/S21	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>
Electrical Backing Board	Resinous Board	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)

**Assumed Asbestos - no access to sample within EDB due**

**B00A - R1024 - Cleaning Store - Distributed (2.77 m2)**

No Asbestos

**B00A - R1025 - Movement (177.01 m2)**

Ceiling Structures/Linings	Flat AC Sheeting 8433/B00A/R0009/Ceiling Structures/Linings/S6	1m2	Small panel above Sink adjacent to R1014	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
----------------------------	---	-----	--	--------------------	---------	---

**B00A - R1026 - Stairs (6.03 m2)**

No Asbestos

**B00A - R1027 - Stairs (5.52 m2)**

No Asbestos

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00B - Technological & Applied Studies - 1967 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior****B00B - R0001 - General Storeroom (3.68 m2)**

Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0001/Floor Coverings Res/Textile/S24					<b>Chrysotile (white asbestos)</b>	

**B00B - R0002 - Cleaning Store - Distributed (2.8 m2)**

No Asbestos

**B00B - R0003 - Main Switchroom (5.81 m2)**

Door Lining	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0021/Door Lining/S21					<b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>	
Electrical Backing Board	Resinous Board	10m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)

**Assumed Asbestos - no access within Main switchboard****B00B - R0004 - Music Learning Space (52.56 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0005 - Music Store (5.64 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0006 - General Storeroom (5.47 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0007 - Metal Technology L.S. (85.2 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0008 - Resource/Project Store (13.98 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0009 - Metal Technology Bay (24.74 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0010 - Materials Technology L.S. (92.6 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

**B00B - R0011 - Design L.S. (58.41 m2)**

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00B/R0018/Ceiling Structures/Linings/S9					<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
<b>B00B - R0012 - Staff - Toilet (2.91 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
<b>B00B - R0013 - Distribution Board Cupboard (1.26 m2)</b>						
No Asbestos				Note: No inspection of live electrical installation.		
<b>B00B - R0014 - General Storeroom (1.67 m2)</b>						
No Asbestos						
<b>B00B - R0015 - General Storeroom (5.89 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0026/Floor Coverings Res/Textile/S10				<b>Chrysotile (white asbestos)</b>		
<b>B00B - R0016 - General Learning Space (52.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0026/Floor Coverings Res/Textile/S10				<b>Chrysotile (white asbestos)</b>		
<b>B00B - R0017 - Resource/Project Store (6.07 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0026/Floor Coverings Res/Textile/S10				<b>Chrysotile (white asbestos)</b>		
<b>B00B - R0018 - Staff Study (32.03 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0019 - Staff Study (25.8 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0020 - Food Technology L.S. (66.26 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0023 - Food Technology L.S. (79.27 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0024 - Laundry (14.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0025 - Food/Research Space (21.98 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
8433/B00B/R0018/Ceiling Structures/Linings/S9				<b>Limited Samples Taken</b>		
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						
<b>B00B - R0026 - General Storeroom (3.59 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R0027 - Movement (178.37 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R0028 - Stairs (4.34 m2)</b>						
No Asbestos						
<b>B00B - R0029 - Stairs (4.34 m2)</b>						
No Asbestos						
<b>B00B - R0030 - External Movement (22.38 m2)</b>						
No Asbestos						
<b>B00B - R0031 - External Movement (23.55 m2)</b>						
No Asbestos						
<b>B00B - R0032 - Preparation - Materials (25.71 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1001 - Art Learning Space (71.4 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	72m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1002 - Cleaning Store - Distributed (2.8 m2)</b>						
No Asbestos						
<b>B00B - R1003 - Distribution Board Cupboard (1.22 m2)</b>						
				Note: No inspection of live electrical installation.		
Door Lining	Compressed AC Sheet 8433/B00A/R0021/Door Lining/S21	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>
Electrical Backing Board	Resinous Board	3m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Assumed Asbestos - No access within EDB due to</b>
<b>B00B - R1004 - Music Learning Space (52.63 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1005 - Music Store (5.75 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1006 - General Storeroom (5.55 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1007 - Wood Technology L.S. (85.05 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1008 - Resource/Project Store (12.25 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1009 - Wood Technology Bay (34.32 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1010 - Dust Extraction Space (3.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1011 - Wood Technology L.S. (80.55 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
<b>B00B - R1012 - Design L.S. (58.35 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1013 - Staff - Toilet (2.91 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet 8433/B00B/R0012/Partition Walls (Cubicles)/S11	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>
<b>B00B - R1014 - Distribution Board Cupboard (1.14 m2)</b>						
Door Lining	Compressed AC Sheet 8433/B00A/R0021/Door Lining/S21	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>
Electrical Backing Board	Resinous Board 8433/B00B/R0026/Floor Coverings Res/Textile/S10	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Assumed Asbestos - No access within EDB due to</b>
<b>B00B - R1015 - General Learning Space (52.57 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1016 - Materials Store (11.99 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1017 - Staff Study (31.81 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	32m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1018 - General Storeroom (12.15 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1019 - Materials Store (11.4 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1020 - Kiln Space (27.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	28m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1021 - Art Learning Space (52.48 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1022 - Art Learning Space (52.48 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1023 - Materials Store (12.44 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00B/R0018/Ceiling Structures/Linings/S9					Limited Samples Taken <b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00B/R0026/Floor Coverings Res/Textile/S10	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00B - R1024 - Movement (182.52 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Flat AC Sheeting	NA	Small panel above Sink adjacent to R1013	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R1027/Ceiling Structures/Linings/S12				<b>Chrysotile (white asbestos)</b>		
<b>B00B - R1025 - Stairs (5.85 m2)</b>						
No Asbestos						
<b>B00B - R1026 - Stairs (5.84 m2)</b>						
No Asbestos						
<b>B00B - R1027 - External Movement (22.48 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting	0.5m2	Small panel above Sink adjacent to R1002.	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R1027/Ceiling Structures/Linings/S12				<b>Chrysotile (white asbestos)</b>		
<b>B00B - R1028 - External Movement (23.55 m2)</b>						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00C - Pupil Facilities/Music - 1967 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids No Asbestos Found

Underfloor Voids - Slab on Ground No Asbestos Found

**Interior****B00C - R0001 - General Storeroom (4.09 m2)**

No Asbestos

**B00C - R0002 - Movement (13.94 m2)**

No Asbestos

**B00C - R0003 - Sport Equipment Store (11.1 m2)**

No Asbestos

**B00C - R0004 - Sport Equipment Store (13.17 m2)**

No Asbestos

**B00C - R0005 - General Storeroom (5.88 m2)**

No Asbestos

**B00C - R0006 - Movement (314.13 m2)**

No Asbestos

**B00C - R0007 - Student Canteen (56.81 m2)**

No Asbestos

**B00C - R0008 - Pantry (2.43 m2)**

No Asbestos

Ceiling Structures/Linings	Flat AC Sheeting	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00C/R0009/Ceiling Structures/Linings/S20				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		

**B00C - R0009 - Staff - Toilet (3.73 m2)**

No Asbestos

Ceiling Structures/Linings	Flat AC Sheeting	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00C/R0009/Ceiling Structures/Linings/S20				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		

**B00C - R0010 - Distribution Board Cupboard (0.46 m2)**

Note: No inspection of live electrical installation.

No Asbestos

**B00C - R0011 - Movement (16.95 m2)**

No Asbestos

**B00C - R0012 - Cleaning Supplies Store (12.88 m2)**

No Asbestos

**B00C - R0013 - External Movement (9.19 m2)**

No Asbestos

**B00C - R0014 - Cleaning Store - Distributed (13.94 m2)**

No Asbestos

**B00C - R0015 - General Assistants (21.77 m2)**

No Asbestos

**B00C - R0016 - Cleaning Store - Distributed (1.32 m2)**

No Asbestos

**B00C - R0017 - Staff - Toilet (4.5 m2)**

No Asbestos

**B00C - R0018 - Movement (14.05 m2)**

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00C - R0019 - Garden Store Room (4.11 m2)</b>						
No Asbestos						
<b>B00C - R0020 - General Storeroom (12.31 m2)</b>						
No Asbestos						
<b>B00C - R0021 - Stairs (11.19 m2)</b>						
No Asbestos						
<b>B00C - R0022 - Stairs (10.67 m2)</b>						
No Asbestos						
<b>B00C - R1016 - Movement (11.47 m2)</b>						
No Asbestos						
<b>B00C - R1017 - Movement (10.36 m2)</b>						
No Asbestos						
<b>B00C - R1018 - Practice/Seminar (21.94 m2)</b>						
No Asbestos						
<b>B00C - R1019 - Cleaning Store - Distributed (4.09 m2)</b>						
No Asbestos						
<b>B00C - R1020 - Toilets-Boys (22.9 m2)</b>						
No Asbestos						
<b>B00C - R1021 - Practice/Seminar (78.52 m2)</b>						
No Asbestos						
<b>B00C - R1022 - Toilets-Girls (22.99 m2)</b>						
No Asbestos						
<b>B00C - R1023 - Music Store (4.1 m2)</b>						
No Asbestos						
<b>B00C - R1024 - Practice/Seminar (22.1 m2)</b>						
No Asbestos						
<b>B00C - R1025 - Movement (11.39 m2)</b>						
No Asbestos						
<b>B00C - R1026 - Movement (10.34 m2)</b>						
No Asbestos						
<b>B00C - R1027 - Stairs (14.92 m2)</b>						
No Asbestos						
<b>B00C - R1028 - Stairs (14.95 m2)</b>						
No Asbestos						

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		

**B00D - General Learning/Science Learning - 1970 - Brick/Block (Brick/Block)****Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

**Interior****B00D - R0001 - Toilets-Girls (26.61 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	27m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		

Ceiling Structures/Linings	Vermiculite	8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

**B00D - R0002 - Cleaning Store - Distributed (3.53 m2)**

No Asbestos

**B00D - R0003 - Distribution Board Cupboard (0.84 m2)**

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-----	--------------------------------------	--------------------	---------	--------------------

**Assumed Asbestos - No access within EDB due to**

Debris	Compressed AC Sheet	0.1m2	To top of electrical distribution board	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
8433/B00A/R0021/Door Lining/S21				<b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>		

**B00D - R0004 - General Storeroom (2.3 m2)**

No Asbestos

**B00D - R0005 - General Learning Space (52.56 m2)**

Ceiling Structures/Linings	Vermiculite	8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0021/Floor Coverings Res/Textile/S19				<b>Chrysotile (white asbestos)</b>		

**B00D - R0006 - General Storeroom (5.41 m2)**

Ceiling Structures/Linings	Vermiculite	8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0021/Floor Coverings Res/Textile/S19				<b>Chrysotile (white asbestos)</b>		

**B00D - R0007 - General Storeroom (12.7 m2)**

Ceiling Structures/Linings	Vermiculite	8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0021/Floor Coverings Res/Textile/S19				<b>Chrysotile (white asbestos)</b>		

**B00D - R0008 - General Learning Space (58.28 m2)**

Ceiling Structures/Linings	Vermiculite	8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Limited Samples Taken</b>
<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0021/Floor Coverings Res/Textile/S19				<b>Chrysotile (white asbestos)</b>		
<b>B00D - R0009 - Laboratory L.S. (91.86 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Fume Cupboard	Flat AC Sheeting	1Unit	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0019/Fume Cupboard/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00D - R0012 - Laboratory L.S. (85.21 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Fume Cupboard	Flat AC Sheeting	1Unit	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0019/Fume Cupboard/S18				<b>Chrysotile (white asbestos)</b>		
<b>B00D - R0013 - Staff - Toilet (3.27 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	2m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R0014 - Distribution Board Cupboard (0.67 m2)</b> <span style="float: right;">Note: No inspection of live electrical installation.</span>						
Electrical Backing Board	Resinous Board	3m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access within EDB due to</b>						
<b>B00D - R0015 - General Storeroom (2.3 m2)</b>						
No Asbestos						
<b>B00D - R0016 - General Learning Space (52.49 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0021/Floor Coverings Res/Textile/S19				<b>Chrysotile (white asbestos)</b>		
<b>B00D - R0017 - Toilets-Boys (26.68 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	NA	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R0018 - Chemical Store (25.66 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R0019 - Laboratory L.S. (92.77 m2)</b>						
Fume Cupboard	Flat AC Sheeting	1Unit	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00D/R0019/Fume Cupboard/S18				<b>Chrysotile (white asbestos)</b>		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B00D - R0020 - Preparation (19.01 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00D/R0021/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)
<b>B00D - R0021 - Preparation (6.48 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00D/R0021/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)
<b>B00D - R0022 - Staff Study (26.17 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B00D - R0023 - General Storeroom (12.35 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00D/R0021/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)
<b>B00D - R0024 - Growing/Breeding (25.96 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles	26m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8433/B00D/R0021/Floor Coverings Res/Textile/S19					Chrysotile (white asbestos)
<b>B00D - R0025 - Movement (214.02 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B00D - R0026 - Stairs (6.03 m2)</b>						
No Asbestos						
<b>B00D - R0027 - Stairs (6.03 m2)</b>						
No Asbestos						
<b>B00D - R0028 - Preparation - Science (39 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B00D - R1001 - General Learning Space (58.11 m2)</b>						
Ceiling Structures/Linings	Vermiculite					
	8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
<b>B00D - R1002 - Cleaning Store - Distributed (3.08 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1003 - Distribution Board Cupboard (0.67 m2)</b>				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	1m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - No access within EDB due to</b>						
<b>B00D - R1004 - General Learning Space (52.7 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1005 - General Storeroom (5.49 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1006 - Interview/Office - Type 1 (12.98 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1007 - General Learning Space (58.77 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1008 - General Learning Space (52.85 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1009 - General Learning Space (52.26 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1010 - General Storeroom (25.58 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1011 - Staff Study (25.65 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1012 - General Learning Space (58.33 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00D/R0017/Ceiling Structures/Linings/S17				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
<b>B00D - R1013 - Staff - Toilet (3.19 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1014 - Distribution Board Cupboard (0.68 m2)</b>					Note: No inspection of live electrical installation.	
Non Accessible						
<b>B00D - R1015 - General Learning Space (52.55 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1016 - Movement (12.5 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1017 - General Learning Space (58.48 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1018 - General Learning Space (52.7 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1019 - Senior Study (26.09 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1020 - Performing Arts Store (5.65 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1021 - Performing Arts Changeroom (5.79 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1022 - Staff Study (25.88 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1023 - General Storeroom (18.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00D/R0017/Ceiling Structures/Linings/S17					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00D - R1024 - Computer Learning Space (20.03 m2)</b>						
No Asbestos						
<b>B00D - R1025 - Movement (198.78 m2)</b>						
Ceiling Structures/Linings	Flat AC Sheeting 8433/B00A/R0009/Ceiling Structures/Linings/S6	1m2	Small panels above sinks adjacent to R1003 and R1014	Good Condition (1)	Low (1)	Low Priority (2-3)  <i>Chrysotile (white asbestos) , Amosite (brown asbestos)</i>
<b>B00D - R1026 - Stairs (8.47 m2)</b>						
No Asbestos						
<b>B00D - R1027 - Stairs (8.47 m2)</b>						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00E - Library/Science Learning - 1972 - Brick/Block (Brick/Block)****Exterior**

Eaves Linings	Compressed AC Sheet 8433/B00E/Eaves Linings/S22					No Asbestos Detected
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

**Interior****B00E - R0002 - General Storeroom (13.7 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0005 - Librarian (13.21 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0009 - General Storeroom (18.3 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0010 - General Storeroom (2.06 m2)**

No Asbestos

**B00E - R0011 - Toilets-Girls (11.44 m2)**

Partition Walls (Cubicles)	Compressed AC Sheet	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11						Chrysotile (white asbestos) , Amosite (brown asbestos)

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0012 - Cleaning Store - Distributed (0.66 m2)**

No Asbestos

**B00E - R0013 - General Learning Space (58.34 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0014 - Staff Study (38.96 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	39m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0014/Floor Coverings Res/Textile/S15						Chrysotile (white asbestos)

**B00E - R0016 - Staff Study (19.23 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

**B00E - R0018 - General Learning Space (58.48 m2)**

Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0014/Floor Coverings Res/Textile/S15						Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00E - R0019 - General Learning Space (50.32 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	51m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
<b>B00E - R0020 - Secure Storeroom (5.31 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0021 - Cleaning Store - Distributed (2.06 m2)</b>						
No Asbestos						
<b>B00E - R0022 - Toilets-Boys (11.63 m2)</b>						
Partition Walls (Cubicles)	Compressed AC Sheet 8433/B00B/R0012/Partition Walls (Cubicles)/S11	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0023 - Cleaning Store - Distributed (0.66 m2)</b>						
No Asbestos						
<b>B00E - R0024 - Movement (172.68 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0025 - Movement (4.37 m2)</b>						
Lining to doors (internal)	Flat AC Sheeting 8433/B00E/R0025/Lining to doors (internal)/S14					No Asbestos Detected
<b>B00E - R0026 - Stairs (5.51 m2)</b>						
No Asbestos						
<b>B00E - R0027 - Stairs (5.54 m2)</b>						
No Asbestos						
<b>B00E - R0028 - Workroom (58.67 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0029 - Main Area (357.25 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0030 - Audio Visual Workroom (24.63 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0031 - Seminar (14.57 m2)</b>						
No Asbestos						
<b>B00E - R0032 - Main Area (52.21 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0033 - Seminar (11.49 m2)</b>						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
<b>B00E - R0034 - Computer Room (32.6 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8433/B00E/R0019/Floor Coverings Res/Textile/S16	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R0035 - Staff Study (30.27 m2)</b>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8433/B00E/R0019/Floor Coverings Res/Textile/S16	31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R0036 - Staff Kitchen (8.4 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R1001 - General Learning Space (57.71 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	58m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R1002 - Senior Study (25.71 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R1003 - General Learning Space (52.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R1004 - General Learning Space (52.13 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R1005 - General Learning Space (58.08 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <b>Chrysotile (white asbestos)</b>
<b>B00E - R1006 - Computer Resource (12.78 m2)</b>						



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R1007 - Computer Store (5.14 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R1008 - Computer Learning Space (51.32 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
<b>B00E - R1009 - Distribution Board Cupboard (0.61 m2)</b>						
Electrical Backing Board	Resinous Board	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3) Note: No inspection of live electrical installation.
<i>Assumed Asbestos - No access within EDB due to</i>						
Wall Linings Internal	Compressed AC Sheet 8433/B00A/R0021/Door Lining/S21	3m2	Above door	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</i>
<b>B00E - R1010 - Cleaning Store - Distributed (0.31 m2)</b>						
No Asbestos						
<b>B00E - R1011 - Staff - Toilet (2.92 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Goodrid Sanitary Incinerette	Encapsulated Insulation material within unit	1Unit	To wall	Friable Asbestos (5)	Low (1)	Low Priority (2-3) <i>Assumed Asbestos - no access within unit to sample. Flue</i>
<b>B00E - R1012 - Laboratory L.S. (85 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	85m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
<b>B00E - R1013 - Preparation (22.38 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	23m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
<b>B00E - R1014 - Apparatus Store (2.52 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8433/B00E/R0019/Floor Coverings Res/Textile/S16	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
<b>B00E - R1015 - Preparation (12.95 m2)</b>						
Ceiling Structures/Linings	Vermiculite 8433/B00E/R0024/Ceiling Structures/Linings/S13					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0019/Floor Coverings Res/Textile/S16				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1016 - Laboratory L.S. (92.36 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00E/R0024/Ceiling Structures/Linings/S13				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0019/Floor Coverings Res/Textile/S16				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1017 - Apparatus Store (31.57 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00E/R0024/Ceiling Structures/Linings/S13				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	32m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0019/Floor Coverings Res/Textile/S16				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1018 - Cleaning Store - Distributed (4.42 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00E/R0024/Ceiling Structures/Linings/S13				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0014/Floor Coverings Res/Textile/S15				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1019 - General Learning Space (50.96 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00E/R0024/Ceiling Structures/Linings/S13				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	51m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0019/Floor Coverings Res/Textile/S16				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1020 - General Storeroom (4.91 m2)</b>						
Ceiling Structures/Linings	Vermiculite					<b>Limited Samples Taken</b>
8433/B00E/R0024/Ceiling Structures/Linings/S13				<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>		
Floor Coverings Res/Textile	Vinyl Tiles	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R0019/Floor Coverings Res/Textile/S16				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1021 - Distribution Board Cupboard (0.61 m2)</b>						
Electrical Backing Board	Resinous Board	2m2	Within electrical distribution board	Good Condition (1)	Low (1)	Low Priority (2-3)
				<b>Assumed Asbestos - No access within EDB due to</b>		
Wall Linings Internal	Compressed AC Sheet	3m2	Above door	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00A/R0021/Door Lining/S21				<b>Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)</b>		
Electrical Backing Board	Resinous Board	0.5m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00E/R1021/Electrical Backing Board/S23				<b>Chrysotile (white asbestos)</b>		
<b>B00E - R1022 - Cleaning Store - Distributed (0.3 m2)</b>						
Non Accessible						
<b>B00E - R1023 - Staff - Toilet (3.13 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
8433/B00B/R0012/Partition Walls (Cubicles)/S11				<b>Chrysotile (white asbestos) , Amosite (brown asbestos)</b>		

Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8433/B00E/R0024/Ceiling Structures/Linings/S13		<b>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</b>				

**B00E - R1024 - Movement (180.11 m2)**

No Asbestos

**B00E - R1025 - Stairs (7.67 m2)**

No Asbestos

**B00E - R1026 - Stairs (7.67 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00F - Multi Purpose Facilities - 1985 - Brick/Block (Brick/Block)**

**Exterior**

Ceiling Voids	Non Accessible Area - ceiling cavity at very high level non accessible					
Underfloor Voids - Slab on Ground	No Asbestos Found					
External high level fascia infill panels	Flat AC Sheeting	30m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
<b>Assumed Asbestos - no access at roof height to inspect or</b>						
Underfloor - Under stage	No Asbestos Found					

**Interior**

<b>B00F - M0001 - Performing Arts Store (28.12 m2)</b>						
No Asbestos						
<b>B00F - M0002 - Multi-Purpose Space (137.3 m2)</b>						
No Asbestos						
<b>B00F - M0003 - Stairs (1.64 m2)</b>						
No Asbestos						
<b>B00F - M0004 - Stairs (12.31 m2)</b>						
No Asbestos						
<b>B00F - M0005 - Stairs (12.52 m2)</b>						
No Asbestos						
<b>B00F - R0001 - Staff Shower (5.66 m2)</b>						
No Asbestos						
<b>B00F - R0002 - Sport Equipment Store (7.23 m2)</b>						
No Asbestos						
<b>B00F - R0003 - Shower/Change (31.97 m2)</b>						
No Asbestos						
<b>B00F - R0004 - Movement (6.06 m2)</b>						
No Asbestos						
<b>B00F - R0005 - Stage (90.78 m2)</b>						
No Asbestos						
<b>B00F - R0006 - Movement (5.98 m2)</b>						
No Asbestos						
<b>B00F - R0007 - Shower/Change (32.34 m2)</b>						
No Asbestos						
<b>B00F - R0008 - Sport Equipment Store (12.68 m2)</b>						
No Asbestos						
<b>B00F - R0009 - Multi-Purpose Space (477.67 m2)</b>						
No Asbestos						
<b>B00F - R0010 - Movement (1.55 m2)</b>						
No Asbestos						
<b>B00F - R0011 - General Storeroom (18.38 m2)</b>						
No Asbestos						
<b>B00F - R0012 - Student Canteen (12.59 m2)</b>						
No Asbestos						
<b>B00F - R0013 - Toilets-Girls (24.87 m2)</b>						
No Asbestos						
<b>B00F - R0014 - Public Entry (24.69 m2)</b>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
	No Asbestos					
	<b>B00F - R0015 - External Movement (16.07 m2)</b>					
	No Asbestos					
	<b>B00F - R0016 - Toilets-Boys (16.93 m2)</b>					
	No Asbestos					
	<b>B00F - R0017 - Distribution Board Cupboard (1.21 m2)</b>				Note: No inspection of live electrical installation.	
	No Asbestos					
	<b>B00F - R0018 - Toilets-Disabled (4.24 m2)</b>					
	No Asbestos					
	<b>B00F - R0019 - Cleaning Store - Distributed (2.17 m2)</b>					
	No Asbestos					
	<b>B00F - R0020 - Sport Equipment Store (27.62 m2)</b>					
	No Asbestos					
	<b>B00F - R0021 - Movement (4.08 m2)</b>					
	No Asbestos					
	<b>B00F - R0022 - Stairs (5.48 m2)</b>					
	No Asbestos					
	<b>B00F - R0023 - Stairs (6.09 m2)</b>					
	No Asbestos					
	<b>B00F - R0024 - Movement (10.08 m2)</b>					
	No Asbestos					
	<b>B00F - R0026 - External Movement (10.08 m2)</b>					
	No Asbestos					
	<b>B00F - R0027 - External Movement (10.08 m2)</b>					
	No Asbestos					
	<b>B00F - R0028 - External Movement (31.72 m2)</b>					
	No Asbestos					
	<b>B00F - R0029 - Stairs (1.64 m2)</b>					
	No Asbestos					
	<b>B00F - R0030 - External Movement (98.87 m2)</b>					
	No Asbestos					

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**B00G - Building Services - 1999 - Brick/Veneer (Brick/Veneer)**

**Exterior**

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

**Interior**

**B00G - R0001 - Plant (2.47 m2)**

No Asbestos

**B00G - R0002 - Plant (6.9 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

**B00H - Performance Studio - 2004 - Brick/Veneer (Brick/Veneer)****Exterior**

Ceiling Voids      Non Accessible Area  
 - no asbestos presumed due to age of building. No access hatches, ceiling cavity flush with roof

Underfloor Voids - Slab on Ground      No Asbestos Found

**Interior****B00H - R0001 - Performance Workspace (122.58 m2)**

No Asbestos

**B00H - R0002 - Movement Studio (143.74 m2)**

No Asbestos

**B00H - R0003 - Change (25.34 m2)**

No Asbestos

**B00H - R0004 - Movement (5.13 m2)**

No Asbestos

**B00H - R0005 - Change (25.34 m2)**

No Asbestos

**B00H - R0006 - Movement Studio Store (11.4 m2)**

No Asbestos

**B00H - R0007 - External Movement (20.14 m2)**

No Asbestos

**B00H - R0008 - Store (11.06 m2)**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

**Demountables**

**Demountable details as per the AMS records as of 15 Feb 2017.**

**NS 200 - D16326 - Art Learning Space/Workshop/Bulk Store : Placement Date - 30/06/1995**

**Exterior**

No Asbestos Found.

**Interior**

**R1 - Art Learning Space**

No Asbestos Found.

**R2 - Workshop**

No Asbestos Found.

**R3 - Bulk Store**

No Asbestos Found.

2017



Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

*Listing of Electronic Attachments as of 22/03/2017*

**There are no asbestos related file attachment(s) for this school.**

2017