

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00A - Administration - 1966 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B00A - R0001 - Ancillary Staff (32.61 m2)**

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0002 - Maintenance Bulk Store (51.49 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0003 - Clinic - Boys (12.19 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)

Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected

B00A - R0004 - Clinic-Toilets (1.69 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0005 - Clinic-Toilets (1.69 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0006 - Clinic - Girls (13.71 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0007 - Self Help Toilet (3.32 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00A - R0008 - Principal Office (2.63 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	3m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)

Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected

B00A - R0009 - Principal Office (19.58 m2)

Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	20m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R0010 - Leading Teacher (13 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R0011 - Deputy Principal Office (13 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R0012 - Duplicating Workroom (26.33 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S25					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0015 - Public Entry (3.68 m2)						
No Asbestos						
B00A - R0016 - Staff - Toilet (3.69 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0017 - Cleaning Supplies Store (2.66 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00A - R0018 - Interview/Office - Type 1 (9.1 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	9m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R0019 - General Storeroom (7.95 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R0021 - Staff - Toilet (2.99 m2)						
No Asbestos						
B00A - R0022 - Laboratory L.S. (86.66 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00A - R0023 - Preparation (18.88 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R0024 - Preparation (6.98 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)	
B00A - R0025 - Staff Study (37.98 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	38m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					
8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected	
B00A - R0026 - Deputy Principal Office (26.03 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	26m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					
8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected	
B00A - R0027 - Distribution Board Cupboard (0.72 m2)						
					Note: No inspection of live electrical installation.	
No Asbestos						
B00A - R0028 - Movement (219.68 m2)						
Ceiling Structures/Linings	Vermiculite					
8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
B00A - R0029 - Public Reception (32.53 m2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	33m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					
8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected	

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R0030 - Administration - Clerical (57.75 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	58m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R0031 - Stairs (5.36 m2)						
No Asbestos						
B00A - R0032 - Stairs (6.44 m2)						
No Asbestos						
B00A - R0033 - Movement (23.41 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	24m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1001 - Music Learning Space (59.36 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1002 - Bulk Store (6.65 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00B/R0006/Floor Coverings Res/Textile/S4	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1003 - Music Learning Space (65.75 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	66m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1004 - General Learning Space (60.13 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0025/Floor Coverings Res/Textile/S27	60m2	Throughout	Friable Asbestos (5)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1005 - General Learning Space (53.47 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1006 - Computer Learning Space (53.55 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1007 - General Learning Space (59.75 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1008 - Leading Teacher (7.62 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00B/R0006/Floor Coverings Res/Textile/S4	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1009 - Resources Store (2.25 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00B/R0006/Floor Coverings Res/Textile/S4	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00A - R1010 - Leading Teacher (13.11 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1011 - General Learning Space (54.13 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1012 - Staff - Toilet (3.12 m2)						
No Asbestos						
B00A - R1013 - General Storeroom (9.37 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00A - R1014 - General Storeroom (9.56 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S25					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00A - R1017 - Staff Study (13.29 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	14m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - R1018 - General Storeroom (12.62 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S25					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00A - R1019 - Music Learning Space (53.4 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00A - R1021 - Distribution Board Cupboard (0.72 m2)						
				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	2Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						
B00A - R1022 - Stairs (10.43 m2)						
No Asbestos						
B00A - R1023 - Stairs (17.34 m2)						
No Asbestos						
B00A - R1024 - Movement (115.48 m2)						
No Asbestos						
B00A - R1025 - Stairs (5.42 m2)						
No Asbestos						
B00A - R1026 - Stairs (5.36 m2)						
No Asbestos						
B00A - R1027 - Movement (11.99 m2)						
No Asbestos						
B00A - R1028 - General Learning Space (53.35 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00A/R0002/Ceiling Structures/Linings/S26					Limited Samples Taken
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00A/R0025/Floor Coverings Res/Textile/S27					Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive					
	8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00A - Room+1 - Added Room						
Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00B - Science Learning - 1966 - Brick/Block (Brick/Block)

Exterior

Window Shades	Compressed AC Sheet 8440/B00D/Sun shades/S11	30m2	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Expansion joints	Mastic 8440/B00D/R0003/Expansion joint/S37					No Asbestos Detected

Interior

B00B - R0001 - Staff Study (73.54 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00B/R0006/Floor Coverings Res/Textile/S4	74m2	West	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00B - R0002 - Distribution Board Cupboard (1.22 m2)

Note: No inspection of live electrical installation.

Door Lining	Flat AC Sheeting 8440/B00B/R0002/Infill panel back of doors/S2	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Electrical Hazard

B00B - R0003 - Cleaning Supplies Store (2.87 m2)

No Asbestos

B00B - R0004 - Laboratory L.S. (93.41 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00B - R0005 - Preparation (9.71 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00B/R0006/Floor Coverings Res/Textile/S4	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00B - R0006 - Preparation (28.58 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00B - R0007 - Laboratory L.S. (94.05 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00B - R0008 - Chemical Store (8.27 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

B00B - R0009 - Apparatus Store (26.78 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	--	--	--	--	--	---

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4				Chrysotile (white asbestos)		
B00B - R0010 - Senior Study (41.58 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					No Asbestos Detected
8440/B00B/R1020/Floor Coverings Res/Textile/S6						
B00B - R0011 - Distribution Board Cupboard (0.73 m2)						
				Note: No inspection of live electrical installation.		
Door Lining	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0002/Infill panel back of doors/S2				Chrysotile (white asbestos)		
Electrical Mounting Board	Resinous Board	2Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
				Assumed Asbestos - Electrical Hazard		
B00B - R0012 - Staff - Toilet (3.27 m2)						
No Asbestos						
B00B - R0013 - Laboratory L.S. (94.26 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00B - R0014 - Preparation (8.23 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4				Chrysotile (white asbestos)		
B00B - R0015 - Preparation (24.07 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4				Chrysotile (white asbestos)		
B00B - R0016 - Apparatus Store (26.04 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00B/R0006/Floor Coverings Res/Textile/S4				Chrysotile (white asbestos)		
B00B - R0018 - Movement (205.69 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00B/R0017/Ceiling Structures/Linings/S1				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00B - R0019 - Stairs (5.44 m2)						
No Asbestos						
B00B - R0020 - Stairs (5.69 m2)						
No Asbestos						
B00B - R1001 - Staff Study (32.84 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Ceiling Structures/Linings	Flat AC Sheeting 8440/B00B/R1001/Ceiling Structures/Linings/S7					No Asbestos Detected
B00B - R1002 - General Storeroom (5.46 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00B/R1020/Floor Coverings Res/Textile/S6					No Asbestos Detected
B00B - R1003 - General Storeroom (5.41 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1004 - General Learning Space (54.43 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00B/R0006/Floor Coverings Res/Textile/S4	55m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00B - R1005 - General Learning Space (59.72 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1007 - Resources Store (6.08 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1009 - Stage (25.93 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1010 - Performance Workspace (53.11 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1011 - General Learning Space (59.34 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00B/R0006/Floor Coverings Res/Textile/S4	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00B - R1012 - General Storeroom (5.92 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00B - R1013 - General Storeroom (6.44 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles					
	8440/B00B/R1020/Floor Coverings Res/Textile/S6					No Asbestos Detected
B00B - R1014 - General Learning Space (54.07 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00B - R1015 - Staff - Toilet (3.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00B - R1016 - Distribution Board Cupboard (0.76 m2) Note: No inspection of live electrical installation.						
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R1016/Ceiling Structures/Linings/S5					Chrysotile (white asbestos)
Door Lining	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R0002/Infill panel back of doors/S2					Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	2Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						
B00B - R1017 - General Learning Space (59.87 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00B - R1018 - General Learning Space (53.25 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00B - R1019 - General Learning Space (53.19 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8440/B00B/R0006/Floor Coverings Res/Textile/S4					Chrysotile (white asbestos)
B00B - R1020 - General Storeroom (6.18 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles					
	8440/B00B/R1020/Floor Coverings Res/Textile/S6					No Asbestos Detected
B00B - R1021 - Leading Teacher (12.93 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00B/R0017/Ceiling Structures/Linings/S1					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00B/R0006/Floor Coverings Res/Textile/S4	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
					Chrysotile (white asbestos)	
B00B - R1023 - Distribution Board Cupboard (1.25 m2)				Note: No inspection of live electrical installation.		
Ceiling Structures/Linings	Flat AC Sheeting 8440/B00B/R1016/Ceiling Structures/Linings/S5	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
					Chrysotile (white asbestos)	
Door Lining	Flat AC Sheeting 8440/B00B/R0002/Infill panel back of doors/S2	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
					Chrysotile (white asbestos)	
Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)

Assumed Asbestos - Electrical Hazard

B00B - R1024 - Cleaning Supplies Store (3.12 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					
					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

B00B - R1025 - Movement (117.01 m2)

No Asbestos

B00B - R1026 - Stairs (14.58 m2)

No Asbestos

B00B - R1027 - Stairs (14.25 m2)

No Asbestos

B00B - R1028 - Stairs (5.44 m2)

No Asbestos

B00B - R1029 - Stairs (5.69 m2)

No Asbestos

B00B - R1030 - Movement (12.92 m2)

No Asbestos

B00B - R1031 - Other (5.48 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00B/R0017/Ceiling Structures/Linings/S1					
					Limited Samples Taken	
Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00C - Various - 1966 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Eaves Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Interior

B00C - R0001 - Laboratory L.S. (100.03 m2)

Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0002 - Staff - Toilet (3.2 m2)

No Asbestos						
-------------	--	--	--	--	--	--

B00C - R0003 - Distribution Board Cupboard (0.7 m2)

Note: No inspection of live electrical installation.

No Asbestos						
-------------	--	--	--	--	--	--

B00C - R0004 - General Learning Space (66.04 m2)

Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	66m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
		8440/B00C/R0004/Floor Coverings Res/Textile/S44				Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive	8440/B00C/R0004/Floor Coverings Res/Textile/S45				No Asbestos Detected

B00C - R0005 - Laboratory L.S. (86.4 m2)

Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0006 - Preparation (19.31 m2)

Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
		8440/B00C/R0006/Floor Coverings Res/Textile/S9				Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0007 - Apparatus Store (6.56 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
		8440/B00C/R0006/Floor Coverings Res/Textile/S9				Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0008 - Toilets-Boys (34.89 m2)

Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0009 - Cleaning Store - Distributed (3.27 m2)

Ceiling Structures/Linings	Vermiculite	8440/B00C/R0019/Ceiling Structures/Linings/S8				Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

B00C - R0010 - Toilets-Girls (59.12 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0011 - Computer Learning Space (53.41 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00C - R0012 - Leading Teacher (13.22 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0013 - Ancillary Staff (13.63 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0014 - Cleaning Store - Distributed (2.24 m2)						
No Asbestos						
B00C - R0015 - Cleaning Store - Distributed (1.76 m2)						
No Asbestos						
B00C - R0016 - Laboratory L.S. (87.03 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0017 - Preparation (29.46 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0018 - Preparation (9.91 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0019 - Movement (149.46 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00C - R0020 - Stairs (6.48 m2)						
No Asbestos						
B00C - R0021 - Stairs (6.19 m2)						
No Asbestos						
B00C - R1001 - General Learning Space (60.13 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
B00C - R1002 - Staff - Toilet (3.16 m2)						
No Asbestos						
B00C - R1003 - Distribution Board Cupboard (0.67 m2)						
						Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)

Assumed Asbestos - Electrical Hazard**B00C - R1004 - General Learning Space (65.95 m2)**

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1005 - General Learning Space (60.28 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1006 - General Learning Space (53.7 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1007 - General Learning Space (53.69 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1008 - Computer Learning Space (60.51 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	61m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1009 - Staff Study (22.29 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1010 - General Learning Space (54.88 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1011 - Cleaning Store - Distributed (2.17 m2)

No Asbestos

B00C - R1012 - Distribution Board Cupboard (1.63 m2)

Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Electrical Backing Board	Resinous Board	2Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)

Assumed Asbestos - Electrical Hazard

B00C - R1013 - Staff Study (87.11 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	87m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1014 - General Learning Space (52.45 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1015 - General Storeroom (6.41 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00C/R0006/Floor Coverings Res/Textile/S9	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1016 - Leading Teacher (12.61 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00C/R0019/Ceiling Structures/Linings/S8					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00C/R0006/Floor Coverings Res/Textile/S9	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00C - R1018 - Stairs (10.6 m2)

No Asbestos

B00C - R1019 - Stairs (10.84 m2)

No Asbestos

B00C - R1021 - Stairs (5.36 m2)

No Asbestos

B00C - R1022 - Stairs (5.39 m2)

No Asbestos

B00C - R1023 - Garden Store Room (5.45 m2)

No Asbestos

B00C - R1024 - Movement (118.73 m2)

Thermacon Heater	Encapsulated Insulation material within unit	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Sealed unit
------------------	--	-------	------	--------------------	---------	---

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00D - Various - 1966 - Brick/Block (Brick/Block)**Exterior**

Window Shades	Compressed AC Sheet 8440/B00D/Sun shades/S11	80m2	East, West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Eaves Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Expansion joint	Mastic 8440/B00D/R0003/Expansion joint/S37					No Asbestos Detected

Interior**B00D - R0001 - Library Administration (44.41 m2)**

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0002 - Librarian (9.06 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0003 - Main Area (432.78 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Expansion joint	Mastic 8440/B00D/R0003/Expansion joint/S37					No Asbestos Detected

B00D - R0004 - Distribution Board Cupboard (1.3 m2)

Note: No inspection of live electrical installation.

Door Lining	Flat AC Sheeting 8440/B00D/R0004/Door Lining/S33	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Electrical Hazard

B00D - R0005 - Cleaning Store - Distributed (2.6 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0006 - Toilets-Girls (27.24 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0007 - General Storeroom (5.03 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0008 - Garden Store Room (24.87 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
----------------------------	---	--	--	--	--	--

B00D - R0009 - Seminar (25.87 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R0012/Floor Coverings Res/Textile/S34	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00D/R0012/Floor Coverings Res/Textile/S35					No Asbestos Detected
B00D - R0010 - General Learning Space (59.18 m2)						
Wall Linings Internal	Flat AC Sheeting 8440/B00D/R0014/Wall Linings Internal/S15					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R0012/Floor Coverings Res/Textile/S34	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00D/R0012/Floor Coverings Res/Textile/S35					No Asbestos Detected
B00D - R0011 - Leading Teacher (12.65 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R0012 - Resources Store (13.04 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R0012/Floor Coverings Res/Textile/S34	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00D/R0012/Floor Coverings Res/Textile/S35					No Asbestos Detected
B00D - R0013 - Sport Equipment Store (11.73 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R0012/Floor Coverings Res/Textile/S34	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00D/R0012/Floor Coverings Res/Textile/S35					No Asbestos Detected
B00D - R0014 - Sport Equipment Store (12.3 m2)						
Wall Linings Internal	Flat AC Sheeting 8440/B00D/R0014/Wall Linings Internal/S15					No Asbestos Detected
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R0012/Floor Coverings Res/Textile/S34	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Adhesive					
	8440/B00D/R0012/Floor Coverings Res/Textile/S35					No Asbestos Detected
B00D - R0015 - Distribution Board Cupboard (0.8 m2)				Note: No inspection of live electrical installation.		
Door Lining	Flat AC Sheeting	6m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00D/R0004/Door Lining/S33					Chrysotile (white asbestos)
B00D - R0016 - Staff - Toilet (3.22 m2)						
No Asbestos						
B00D - R0017 - Audio Visual Workroom (32.43 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R0018 - Seminar (12.31 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R0019 - Seminar (10.75 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R0020 - Seminar (10.84 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R0023 - Stairs (5.87 m2)						
No Asbestos						
B00D - R0024 - Stairs (5.47 m2)						
No Asbestos						
B00D - R0025 - General Storeroom (36.38 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R0026 - Movement (192.87 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R1001 - Staff Study (60.33 m2)						
No Asbestos						
B00D - R1002 - Textiles Technology L.S. (72.49 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
B00D - R1003 - General Storeroom (6.07 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						
Floor Coverings Res/Textile	Vinyl Sheet					
	8440/B00D/R1012/Floor Coverings Res/Textile/S38					No Asbestos Detected
B00D - R1004 - Materials Store (6.11 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Sheet					
	8440/B00D/R1012/Floor Coverings Res/Textile/S38					No Asbestos Detected
B00D - R1005 - General Storeroom (12.35 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Sheet					
	8440/B00D/R1012/Floor Coverings Res/Textile/S38					No Asbestos Detected
B00D - R1008 - General Storeroom (4.55 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
B00D - R1009 - General Learning Space (53.71 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8440/B00D/R1012/Floor Coverings Res/Textile/S38					No Asbestos Detected
B00D - R1010 - Distribution Board Cupboard (1.28 m2)						
				Note: No inspection of live electrical installation.		
Infill panel back of doors	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00D/R0004/Door Lining/S33					Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8440/B00D/R1018/Ceiling Structures/Linings/S16					Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	1Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Electrical Hazard					
B00D - R1011 - Cleaning Store - Distributed (2.62 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
B00D - R1012 - General Learning Space (59.87 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8440/B00D/R1012/Floor Coverings Res/Textile/S38					No Asbestos Detected
B00D - R1013 - General Learning Space (53.04 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8440/B00D/R1013/Floor Coverings Res/Textile/S39					No Asbestos Detected
Floor Coverings Res/Textile	Adhesive					
	8440/B00D/R1013/Floor Coverings Res/Textile/S40					No Asbestos Detected
B00D - R1014 - General Learning Space (52.61 m2)						
Ceiling Structures/Linings	Vermiculite					
	8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken
	<i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>					

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00D/R1014/Floor Coverings Res/Textile/S41	53m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Backing 8440/B00D/R1014/Floor Coverings Res/Textile/S42					No Asbestos Detected
B00D - R1015 - Computer Learning Space (68.42 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00D/R1014/Floor Coverings Res/Textile/S41	69m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Backing 8440/B00D/R1014/Floor Coverings Res/Textile/S42					No Asbestos Detected
B00D - R1016 - Computer Resource (5.24 m2)						
No Asbestos						
B00D - R1017 - Computer Learning Space (50.31 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1018 - Distribution Board Cupboard (0.82 m2) Note: No inspection of live electrical installation.						
Door Lining	Flat AC Sheeting 8440/B00D/R0004/Infill panel back of doors/S13	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting 8440/B00D/R1018/Ceiling Structures/Linings/S16	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Electrical Backing Board	Resinous Board	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3) Assumed Asbestos - Electrical Hazard
B00D - R1019 - Staff - Toilet (3.22 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
B00D - R1020 - General Learning Space (58.8 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0014/Ceiling Structures/Linings/S36					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00D/R1021/Floor Coverings Res/Textile/S17	59m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1021 - General Storeroom (6.06 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	7m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
B00D - R1022 - General Storeroom (6.11 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00D/R0021/Ceiling Structures/Linings/S12					Limited Samples Taken Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17					Chrysotile (white asbestos)	
B00D - R1023 - Staff Study (20.8 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00D/R0014/Ceiling Structures/Linings/S36					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	21m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17					Chrysotile (white asbestos)	
B00D - R1024 - Leading Teacher (12.74 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00D/R0021/Ceiling Structures/Linings/S12					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
8440/B00D/R1024/Floor Coverings Res/Textile/S43					Chrysotile (white asbestos)	
Floor Coverings Res/Textile	Adhesive					No Asbestos Detected
8440/B00D/R1024/Floor Coverings Res/Textile/S46					No Asbestos Detected	
B00D - R1025 - Commonroom (109.18 m2)						
No Asbestos						
B00D - R1026 - Staff - Toilet (7.97 m2)						
No Asbestos						
B00D - R1027 - Seminar (32.95 m2)						
No Asbestos						
B00D - R1030 - Stairs (13.5 m2)						
No Asbestos						
B00D - R1031 - Stairs (13.37 m2)						
No Asbestos						
B00D - R1032 - Stairs (6.48 m2)						
No Asbestos						
B00D - R1033 - Stairs (6.2 m2)						
No Asbestos						
B00D - R1034 - Computer Store (19.78 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00D/R0014/Ceiling Structures/Linings/S36					Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works	
B00D - R1035 - Movement (163.61 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00E - Administration - 1966 - Brick/Block (Brick/Block)**Exterior**

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior**B00E - R0001 - Toilets-Boys (29.86 m2)**

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Partition Walls (Cubicles)	Compressed AC Sheet 8440/B00E/R0001/Partition Walls (Cubicles)/S19	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)

B00E - R0002 - Materials Store (12.47 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

B00E - R0003 - Materials Store (15.54 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>

B00E - R0004 - Wood Technology L.S. (81.65 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0005 - Staff - Toilet (2.14 m2)

No Asbestos

B00E - R0006 - Distribution Board Cupboard (1.64 m2)

Note: No inspection of live electrical installation.

No Asbestos

B00E - R0007 - Food Technology L.S. (72.72 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0008 - Pantry (10.38 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0009 - Food/Research Space (15.08 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0010 - Food Technology L.S. (66.08 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	--

B00E - R0011 - Staff Study (17.15 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0012 - Laundry (11.69 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0013 - Staff Study (16.95 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0014 - Resource/Project Store (11.37 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0015 - Textiles Technology L.S. (54.73 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0016 - Materials Store (5.41 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0017 - Materials Store (3.5 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0018 - Wood Technology L.S. (78.24 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0019 - Materials Store (10.33 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0020 - Resource/Project Store (19.87 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0021 - Materials Store (12.31 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) <i>Chrysotile (white asbestos)</i>
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0022 - Staff Study (37.49 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	38m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
B00E - R0024 - Movement (147.37 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R0025 - Stairs (1.18 m2)						
No Asbestos						
B00E - R0026 - General Storeroom (4.65 m2)						
No Asbestos						
B00E - R0027 - Stairs (4.65 m2)						
No Asbestos						
B00E - R0028 - Dust Extraction Space (4.53 m2)						
No Asbestos						
B00E - R1001 - Resource/Project Store (16.22 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1002 - Materials Store (15.81 m2)						
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1003 - Resources Store (6.2 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1004 - Resources Store (6.53 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1005 - Art Learning Space (68.1 m2)						
Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	69m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
B00E - R1006 - Cleaning Store - Distributed (2.24 m2)						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

No Asbestos

B00E - R1007 - Distribution Board Cupboard (1.62 m2) Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	3Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	-------	--------------------	---------	--------------------

Assumed Asbestos - Electrical Hazard

B00E - R1008 - Design L.S. (59.64 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
-----------------------------	---	--	--	--	--	-----------------------------

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	60m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	------	------------	--------------------	---------	--

B00E - R1009 - Leading Teacher (11.54 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	12m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	------	------------	--------------------	---------	--

Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
-----------------------------	---	--	--	--	--	-----------------------------

B00E - R1010 - Leading Teacher (13.76 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet) 8440/B00A/R0025/Floor Coverings Res/Textile/S27	14m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	------	------------	--------------------	---------	--

Floor Coverings Res/Textile	Adhesive 8440/B00A/R0025/Floor Coverings Res/Textile/S28					No Asbestos Detected
-----------------------------	---	--	--	--	--	-----------------------------

B00E - R1011 - Resources Store (6.37 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

Floor Coverings Res/Textile	Vinyl Tiles 8440/B00A/R0025/Floor Coverings Res/Textile/S27	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	-----	------------	--------------------	---------	--

B00E - R1012 - Resources Store (11.02 m2)

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0013/Ceiling Structures/Linings/S30					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

B00E - R1013 - Workshop (61.89 m2)

Floor Coverings Res/Textile	Vinyl Tiles 8440/B00D/R1021/Floor Coverings Res/Textile/S17	62m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) Chrysotile (white asbestos)
-----------------------------	--	------	------------	--------------------	---------	--

Ceiling Structures/Linings	Vermiculite 8440/B00E/R0023/Ceiling Structures/Linings/S18					Limited Samples Taken <i>Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works</i>
----------------------------	---	--	--	--	--	---

B00E - R1014 - Art Learning Space (59.27 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No				Test Result		
Floor Coverings Res/Textile	Vinyl Tiles	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1015 - Bulk Store (6.52 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1016 - Music Store (6.91 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1017 - Art Learning Space (67.5 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	67m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0023/Ceiling Structures/Linings/S18				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1018 - Distribution Board Cupboard (0.64 m2)						
				Note: No inspection of live electrical installation.		
Electrical Backing Board	Resinous Board	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						
B00E - R1019 - Metal Technology Bay (12.22 m2)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17				Chrysotile (white asbestos)		
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1020 - Metal Technology L.S. (99.89 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1021 - Wood Technology L.S. (79.4 m2)						
Ceiling Structures/Linings	Vermiculite					Limited Samples Taken
8440/B00E/R0013/Ceiling Structures/Linings/S30				Vermiculite Ceilings may contain asbestos. Asbestos testing MUST be conducted prior to any disturbance works		
B00E - R1023 - Movement (100.02 m2)						
No Asbestos						
B00E - R1024 - General Storeroom (1.94 m2)						
No Asbestos						
B00E - R1025 - Stairs (10.74 m2)						
No Asbestos						
B00E - R1026 - Stairs (17.38 m2)						
No Asbestos						
B00E - R1027 - Stairs (5.27 m2)						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

No Asbestos

B00E - R1028 - Stairs (5.11 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00F - Multi Purpose Facilities - 1966 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00F - R0002 - Cleaning Supplies Store (5.97 m2)

No Asbestos

B00F - R0004 - Student Canteen (57.56 m2)

No Asbestos

B00F - R0005 - Staff - Toilet (2.59 m2)

No Asbestos

B00F - R0006 - General Storeroom (3.37 m2)

No Asbestos

B00F - R0007 - Distribution Board Cupboard (0.84 m2)

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board	2Unit	East	Good Condition (1)	Low (1)	Low Priority (2-3)
--------------------------	----------------	-------	------	--------------------	---------	--------------------

Assumed Asbestos - Electrical Hazard

B00F - R0008 - General Storeroom (7.03 m2)

No Asbestos

B00F - R0009 - Cleaning Supplies Store (5.61 m2)

No Asbestos

B00F - R0010 - Sport Equipment Store (14 m2)

No Asbestos

B00F - R0011 - General Storeroom (20.71 m2)

No Asbestos

B00F - R0012 - General Storeroom (1.56 m2)

No Asbestos

B00F - R0013 - Cleaning Supplies Store (1.33 m2)

No Asbestos

B00F - R0014 - Cleaning Supplies Store (5.09 m2)

No Asbestos

B00F - R0016 - External Movement (27.28 m2)

No Asbestos

B00F - R0017 - Cleaning Store - Distributed (19.8 m2)

No Asbestos

B00F - R0018 - Movement (403.08 m2)

No Asbestos

B00F - R1001 - Movement (279.58 m2)

No Asbestos

B00F - R1002 - Staff Change (6.78 m2)

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
8440/B00D/R1021/Floor Coverings Res/Textile/S17					Chrysotile (white asbestos)	

Ceiling Structures/Linings	Flat AC Sheeting				
8440/B00F/R1007/Ceiling Structures/Linings/S24		No Asbestos Detected			

B00F - R1003 - Darkroom Space (10.58 m2)

No Asbestos

B00F - R1004 - Kiln Space (22.42 m2)

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00F/R1008/Ceiling Structures/Linings/S29				No Asbestos Detected
B00F - R1005 - Dark Room (38.89 m2)						
No Asbestos						
B00F - R1006 - Staff Study (38.19 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00F/R1008/Ceiling Structures/Linings/S29				No Asbestos Detected
B00F - R1007 - Preparation (10.43 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00F/R1008/Ceiling Structures/Linings/S29				No Asbestos Detected
B00F - R1008 - Toilets-Girls (33.66 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00F/R1008/Ceiling Structures/Linings/S29				No Asbestos Detected

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00G - Multi Purpose Facilities - 1966 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Flat Roof	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Infil panels	Flat AC Sheeting 8440/B00G/Infil panels/S32					No Asbestos Detected

Interior

B00G - M0001 - Stage (87.3 m2)

No Asbestos

B00G - M0002 - Stage (88.89 m2)

No Asbestos

B00G - R0001 - Sport Equipment Store (31.14 m2)

No Asbestos

B00G - R0002 - Toilets-Disabled (4.43 m2)

No Asbestos

B00G - R0003 - Staff Change (7.06 m2)

No Asbestos

B00G - R0004 - Student Canteen (11.18 m2)

In-fill-panel	Flat AC Sheeting 8440/B00G/R0004/In-fill-panel/S22					No Asbestos Detected
---------------	---	--	--	--	--	-----------------------------

B00G - R0005 - Staff Study (22.27 m2)

No Asbestos

B00G - R0006 - Sport Equipment Store (6.36 m2)

No Asbestos

B00G - R0007 - Music Store (19.42 m2)

No Asbestos

B00G - R0008 - Performing Arts Store (9.23 m2)

No Asbestos

B00G - R0009 - Toilets-Girls (20.48 m2)

Partition Walls (Cubicles)	Compressed AC Sheet 8440/B00G/R0009/Partition Walls (Cubicles)/S20					No Asbestos Detected
----------------------------	---	--	--	--	--	-----------------------------

B00G - R0010 - General Storeroom (79.55 m2)

No Asbestos

B00G - R0011 - Cleaning Store - Distributed (0.86 m2)

No Asbestos

B00G - R0012 - Distribution Board Cupboard (1.19 m2)

Electrical Backing Board	Resinous Board	1Unit	West, Middle portion	Good Condition (1)	Low (1)	Low Priority (2-3)
Assumed Asbestos - Electrical Hazard						

Note: No inspection of live electrical installation.

B00G - R0013 - Toilets-Boys (19.48 m2)

Partition Walls (Cubicles)	Compressed AC Sheet 8440/B00G/R0009/Partition Walls (Cubicles)/S20					No Asbestos Detected
----------------------------	---	--	--	--	--	-----------------------------

B00G - R0014 - Movement (14.6 m2)

No Asbestos

B00G - R0016 - Multi-Purpose Space (471.85 m2)

No Asbestos

B00G - R0017 - Movement (7.81 m2)

Ceiling Structures/Linings	Flat AC Sheeting 8440/B00G/R0019/Ceiling Structures/Linings/S31					No Asbestos Detected
----------------------------	--	--	--	--	--	-----------------------------

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
B00G - R0018 - Movement (7.81 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00G/R0019/Ceiling Structures/Linings/S31				No Asbestos Detected
B00G - R0019 - Movement (41.44 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00G/R0019/Ceiling Structures/Linings/S31				No Asbestos Detected
B00G - R0020 - Movement (7.81 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00G/R0019/Ceiling Structures/Linings/S31				No Asbestos Detected
B00G - R0022 - External Movement (180.62 m2)						
Ceiling Structures/Linings	Flat AC Sheeting					
		8440/B00G/R0019/Ceiling Structures/Linings/S31				No Asbestos Detected
B00G - R0023 - Stairs (2.82 m2)						
No Asbestos						
B00G - R0024 - Stairs (6.84 m2)						
No Asbestos						
B00G - R1001 - Shower/Change (42.9 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet					
		8440/B00G/R0009/Partition Walls (Cubicles)/S20				No Asbestos Detected
B00G - R1002 - Shower/Change (42.76 m2)						
Partition Walls (Cubicles)	Compressed AC Sheet					
		8440/B00G/R0009/Partition Walls (Cubicles)/S20				No Asbestos Detected
B00G - R1003 - Control Room (6.18 m2)						
No Asbestos						
B00G - R1004 - Cleaning Store - Distributed (6.21 m2)						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00H - Pupil Facilities - 1999 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00H - R0003 - External Movement (23.09 m2)

No Asbestos

B00H - R0004 - General Learning Space (87.17 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00I - Building Services - 2012 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids - Slab on Ground	No Asbestos Found

Interior

B00I - R0001 - Movement (4.22 m2)

No Asbestos

B00I - R0002 - Lift (2.24 m2)

No Asbestos

B00I - R1001 - Movement (4.76 m2)

No Asbestos

B00I - R1002 - Movement (4.02 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

B00J - Storage - 2013 - Steel (Steel)

Exterior

Ceiling Void	No Asbestos Found
Underfloor Void	No Asbestos Found

Interior

B00J - R0001 - Bulk Store (26.26 m2)

No Asbestos

B00J - R0002 - Bulk Store (26.25 m2)

No Asbestos

B00J - R0003 - Bulk Store (22.23 m2)

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 601 - D10867 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995

Exterior

Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2

Interior

R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

OS 701 - D10977 - Art Learning Space/Workshop/Store : Placement Date - 30/06/1995

Exterior

Eave Lining	Flat AC Sheet	Assumed Asbestos	14.4 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2

Interior

R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - Art Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	73 m2

R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2
---------	---------------	------------------	-------

OS 601 - D11721 - Learning Unit - Standard/Withdrawal : Placement Date - 10/07/2012

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Entry

No Asbestos Found.

R2 - General Learning Space

No Asbestos Found.

R3 - Store

No Asbestos Found.

OS 601 - D11722 - Learning Unit - Standard/Withdrawal : Placement Date - 10/07/2012

Exterior

No Asbestos Found.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	
Interior						
R1 - Entry						
No Asbestos Found.						
R2 - General Learning Space						
No Asbestos Found.						
R3 - Store						
No Asbestos Found.						
OS 621 - D11744 - Single Learning Unit - H/Cap : Placement Date - 20/09/2016						
Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.						
Exterior						
No Asbestos Found.						
Interior						
R1 - Home Base-I.O.						
No Asbestos Found.						
R2 - Toilets-Disabled						
No Asbestos Found.						
R3 - Laundry						
No Asbestos Found.						
OS 840 - D12992 - Girls Toilet : Placement Date - 30/06/1995						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Interior						
R1 - Toilets-Girls						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
OS 600 - D13090 - Learning Unit - Small : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
OS 601 - D14855 - Learning Unit - Standard/Withdrawal : Placement Date - 11/01/2011						
Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.						
Exterior						
No Asbestos Found.						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result
Interior						
R1 - Entry						
No Asbestos Found.						
R2 - General Learning Space						
No Asbestos Found.						
R3 - Store						
No Asbestos Found.						
OS 601 - D15061 - Learning Unit - Standard/Withdrawal : Placement Date - 10/07/2012						
Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.						
Exterior						
No Asbestos Found.						
Interior						
R1 - Entry						
No Asbestos Found.						
R2 - General Learning Space						
No Asbestos Found.						
R3 - Store						
No Asbestos Found.						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
Sample No					Test Result	

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017