Asbestos Register

(Hazardous Materials and Risk Assessment)

School :	**Beverly Hills Girls High School (8255)**
Region :	**South Western Sydney**
State Electorate :	**Lakemba**
Local Government Area :	**Hurstville**

Initial Survey :	**Noel Arnold & Associates : 22 - Apr - 2008**
Reviewed By :	**Greencap-NAA : 29 - May - 2015**

8255 - Beverly Hills Girls High School
Site Plan (10878)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority

	Sample No	Test Result

B00A - Various - 1957 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	Non Accessible Area - Height Restriction	
Underfloor Voids	No Asbestos Found	

Interior

B00A - R0001 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0002 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles	
	8255/B00A/R0002/Floor Coverings Res/Textile/S19	**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19	
	8255/B00A/R0002/Floor Coverings Res/Textile/S19	**No Asbestos Detected**

B00A - R0003 - General Learning Space

No Asbestos

B00A - R0004 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0005 - Practice/Seminar

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0008 - Design L.S.

Floor Coverings Res/Textile	Vinyl Tiles	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0009 - Materials Store

Floor Coverings Res/Textile	Vinyl Sheet	
	8255/B00A/R0010/Floor Coverings Res/Textile/S3	**No Asbestos Detected**

B00A - R0010 - General Learning Space

Floor Coverings Res/Textile	Vinyl Sheet	
	8255/B00A/R0010/Floor Coverings Res/Textile/S3	**No Asbestos Detected**

B00A - R0011 - Computer Learning Space

No Asbestos

B00A - R0012 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0013 - Food Technology L.S.

No Asbestos

B00A - R0017 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0018 - Performance Workspace

Floor Coverings Res/Textile	Vinyl Tiles	
	8255/B00A/R0004/Floor Coverings Res/Textile/S2	**No Asbestos Detected**

B00A - R0019 - General Learning Space

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0020 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0029 - General Learning Space						
No Asbestos						
B00A - R0030 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S18					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**
B00A - R0031 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0032 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0032/Floor Coverings Res/Textile/S11					**No Asbestos Detected**
B00A - R0033 - Music Store						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0034 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00A - R0035 - Materials Store						
No Asbestos						
B00A - R0036 - Cleaning Store - Distributed						
No Asbestos						
B00A - R0037 - Staff Study						
No Asbestos						
B00A - R0039 - Administration - Clerical						
No Asbestos						
B00A - R0042 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00A - R0043 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0044 - General Storeroom						
No Asbestos						
B00A - R0045 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R0046 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Adhesive to sample S18					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**

B00A - R0047 - Staff - Toilet

No Asbestos

B00A - R0048 - Interview/Meeting

No Asbestos

B00A - R0053 - Toilets-Disabled

Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**

B00A - R0054 - Cleaning Store - Distributed

No Asbestos

B00A - R0055 - Staff - Toilet

Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**

B00A - R0056 - General Storeroom

No Asbestos

B00A - R0057 - General Assistants

No Asbestos

B00A - R0058 - General Storeroom

No Asbestos

B00A - R0059 - Interview/Meeting

No Asbestos

B00A - R0062 - Stage

No Asbestos

B00A - R0063 - Movement

Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**

B00A - R0064 - Cleaning Store - Distributed

No Asbestos

B00A - R0065 - External Movement

No Asbestos

B00A - R0066 - External Stairs

No Asbestos

B00A - R0067 - Stairs

Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**

B00A - R0068 - Stairs

Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**

B00A - R0069 - Stairs

Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**

B00A - R0070 - Stairs

Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**

B00A - R0077 - Computer Room

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00A - R0078 - Staff Study

No Asbestos

B00A - R0079 - Staff Study

No Asbestos

B00A - R0081 - Plant

No Asbestos

B00A - R0082 - Main Switchroom

No Asbestos

B00A - R0086 - Lift

No Asbestos

B00A - R0087 - Movement

In-fill-panel	Flat AC Sheeting	
	8255/B00A/R0057/In-fill-panel/S10	**No Asbestos Detected**

B00A - R0088 - Kitchen - Type 1

Recently Modified Space Requires Inspection

B00A - R0089 - Preparation - Materials

Recently Modified Space Requires Inspection

B00A - R0090 - Hospitality Space

Recently Modified Space Requires Inspection

B00A - R0091 - Movement

Recently Modified Space Requires Inspection

B00A - R0092 - Student Reception

Recently Modified Space Requires Inspection

B00A - R0093 - Movement

Recently Modified Space Requires Inspection

B00A - R0094 - Administration - Clerical

Recently Modified Space Requires Inspection

B00A - R0095 - Principal Office

Recently Modified Space Requires Inspection

B00A - R0096 - Deputy Principal Office

Recently Modified Space Requires Inspection

B00A - R0097 - Staff Study

Recently Modified Space Requires Inspection

B00A - R0098 - Interview/Office - Type 2

Recently Modified Space Requires Inspection

B00A - R0099 - Interview/Meeting

Recently Modified Space Requires Inspection

B00A - R0100 - Commonroom

Recently Modified Space Requires Inspection

B00A - R0101 - Interview/Office - Type 2

Recently Modified Space Requires Inspection

B00A - R0102 - Deputy Principal Office

Recently Modified Space Requires Inspection

B00A - R0103 - Multi-Purpose Space

Recently Modified Space Requires Inspection

B00A - R0104 - Distribution Board Cupboard Note: No inspection of live electrical installation.

Recently Modified Space Requires Inspection

B00A - R0105 - Distribution Board Cupboard Note: No inspection of live electrical installation.

Recently Modified Space Requires Inspection

B00A - R1001 - Staff Study

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B00A - R1002 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1003 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1004 - Art Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1005 - Resources Store						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S18					
	8255/B00A/R0074/Floor Coverings Res/Textile/S18					**No Asbestos Detected**
B00A - R1006 - Resources Store						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1007 - Performance Workspace						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1008 - Interview/Meeting						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1009 - Darkroom Space						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1010 - Main Switchroom						
No Asbestos						
B00A - R1011 - Darkroom Space						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1012 - Laboratory L.S.						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1013 - Laboratory L.S.						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1014 - Chemical Store						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1015 - Apparatus Store						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1016 - Main Switchroom						
Flue	Encapsulated Insulation material within unit	3m	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00A/R1016/Water Pipe/S6					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B00A - R1017 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1018 - Staff Study						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1019 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1020 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1021 - Utility Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1022 - Staff Study						
No Asbestos						
B00A - R1023 - General Learning Space						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1024 - Staff Study						
No Asbestos						
B00A - R1025 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1026 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1027 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1028 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1029 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1030 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1031 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1032 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1033 - General Learning Space						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1034 - Cleaning Store - Distributed						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1037 - Resources Store						
No Asbestos						
B00A - R1038 - Kiln Space						
No Asbestos						
B00A - R1039 - Resources Store						
No Asbestos						
B00A - R1040 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00A - R1041 - Staff - Toilet						
No Asbestos						
B00A - R1042 - General Storeroom						
No Asbestos						
B00A - R1043 - Cleaning Store - Distributed						
No Asbestos						
B00A - R1044 - Design L.S.						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1045 - General Storeroom						
No Asbestos						
B00A - R1046 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R1046/Floor Coverings Res/Textile/S9					**No Asbestos Detected**
B00A - R1047 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1048 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00A - R1049 - Staff - Toilet						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1050 - General Storeroom						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S19					
	8255/B00A/R0002/Floor Coverings Res/Textile/S19					**No Asbestos Detected**
B00A - R1051 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1052 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1053 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1054 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1055 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R0004/Floor Coverings Res/Textile/S2					**No Asbestos Detected**
B00A - R1058 - Art Learning Space						
No Asbestos						
B00A - R1060 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R1060/Floor Coverings Res/Textile/S20					**No Asbestos Detected**
Floor Coverings Res/Textile	Adhesive to sample S20					
	8255/B00A/R1060/Floor Coverings Res/Textile/S20					**No Asbestos Detected**
B00A - R1061 - Lift						
No Asbestos						
B00A - R1062 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R1063 - Art Entry/Display						
Floor Coverings Res/Textile	Vinyl Sheet					
	8255/B00A/R0055/Floor Coverings Res/Textile/S4					**No Asbestos Detected**
B00A - R9001 - Main Switchroom						
Non Accessible						
B00A - R9002 - Movement						
No Asbestos						
B00A - R9003 - Toilets-Girls						
No Asbestos						
B00A - R9004 - Student Canteen						
No Asbestos						
B00A - R9005 - General Storeroom						
No Asbestos						
B00A - R9006 - Main Switchroom						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
No Asbestos						
B00A - R9007 - General Storeroom						
No Asbestos						
B00A - R9008 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00A - R9009 - General Storeroom						
No Asbestos						
B00A - R9010 - Garden Store Room						
Flue	Encapsulated Insulation material within unit	5m	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00A/R1016/Water Pipe/S7					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B00A - R9011 - Toilets-Girls						
No Asbestos						
B00A - R9012 - Laundry						
No Asbestos						
B00A - R9013 - Toilets-Boys						
No Asbestos						
B00A - R9014 - Movement						
No Asbestos						
B00A - R9015 - External Movement						
No Asbestos						
B00A - R9016 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R9017/Floor Coverings Res/Textile/S1					**No Asbestos Detected**
B00A - R9017 - Stairs						
Floor Coverings Res/Textile	Vinyl Tiles					
	8255/B00A/R9017/Floor Coverings Res/Textile/S1					**No Asbestos Detected**
B00A - R9018 - External Movement						
No Asbestos						
B00A - R9019 - External Stairs						
No Asbestos						
B00A - R9020 - Movement						
No Asbestos						
B00A - R9021 - Lift						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00B - Science/Library - 1970 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00B - M1001 - Main Switchroom

Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**

B00B - M1002 - Main Switchroom

No Asbestos

B00B - M1003 - Seminar

No Asbestos

B00B - M1004 - Movement

No Asbestos

B00B - M1005 - Main Area

No Asbestos

B00B - M1006 - Main Switchroom

No Asbestos

B00B - M1007 - General Storeroom

No Asbestos

B00B - M1008 - Main Switchroom

No Asbestos

B00B - M1009 - Stairs

No Asbestos

B00B - M1010 - Stairs

No Asbestos

B00B - R0001 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B00B - R0002 - Preparation

Fume Cupboard	Fibre Cement Pipe	2Unit	North, West, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R1002/Fume Cupboard/S16					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B00B - R0003 - Apparatus Store

Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B00B - R0004 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B00B - R0005 - Distribution Board Cupboard					Note: No inspection of live electrical installation.	
Electrical Backing Board	Resinous Board	1Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Electrical Hazard					
B00B - R0006 - Apparatus Store						
Floor Coverings Res/Textile	Vinyl Tiles	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0007 - Laboratory L.S.						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	NA	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0008 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	15m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0009 - Apparatus Store						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0010 - Laboratory L.S.						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0011 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00B/R0011/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B00B - R0012 - General Storeroom						
No Asbestos						
B00B - R0014 - General Storeroom						
No Asbestos						
B00B - R0015 - Stairs						
No Asbestos						
B00B - R0016 - Movement						
No Asbestos						
B00B - R0017 - Lift						
No Asbestos						
B00B - R0018 - Plant						
Insulation to Pipework	Gasket	1Unit	Central	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8255/B00B/R0018/Insulation to Pipework/S22					**Chrysotile (white asbestos)**
B00B - R1001 - Staff Study						
No Asbestos						
B00B - R1002 - Workroom						
No Asbestos						
B00B - R1003 - Librarian						
No Asbestos						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B00B - R1004 - Audio Visual Workroom						
No Asbestos						
B00B - R1005 - Staff - Toilet						
No Asbestos						
B00B - R1006 - Staff - Toilet						
No Asbestos						
B00B - R1007 - Main Area						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
B00B - R1008 - Main Area						
Ceiling Structures/Linings	Vermiculite					
	8255/B00B/R1002/Ceiling Structures/Linings/S17					**No Asbestos Detected**
B00B - R1010 - Plant						
No Asbestos						
B00B - R1011 - Main Switchroom						
No Asbestos						
B00B - R1012 - Cleaning Store - Distributed						
No Asbestos						
B00B - R1013 - Movement						
No Asbestos						
B00B - R1014 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B00B - R1015 - Seminar						
No Asbestos						
B00B - R1017 - Stairs						
No Asbestos						
B00B - R1018 - Stairs						
No Asbestos						
B00B - R1019 - Stairs						
No Asbestos						
B00B - R1020 - Lift						
No Asbestos						
B00B - R1021 - External Movement						
No Asbestos						
B00B - R1022 - Darkroom Space						
No Asbestos						
B00B - R1023 - Darkroom Space						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00C - Physical Education/Pupil Facilities - 1957 - Brick/Block (Brick/Block)

Exterior

Fascia Panels	Flat AC Sheeting					
	8255/B00C/Fascia Panels/S21					**No Asbestos Detected**
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area					
	- Area inaccessible					

Interior

B00C - R0002 - Toilets-Girls

No Asbestos

B00C - R0003 - Toilets-Girls

No Asbestos

B00C - R0004 - Shower/Change

No Asbestos

B00C - R0005 - Staff Study

No Asbestos

B00C - R0006 - Sport Equipment Store

No Asbestos

B00C - R0007 - Gymnasium

No Asbestos

B00C - R0008 - Sport Equipment Store

Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00C/R0010/Floor Coverings Res/Textile/S12					**Chrysotile (white asbestos)**

B00C - R0009 - Staff - Toilet

No Asbestos

B00C - R0010 - Movement

Floor Coverings Res/Textile	Vinyl Tiles	44m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00C/R0010/Floor Coverings Res/Textile/S12					**Chrysotile (white asbestos)**

B00C - R0011 - Toilets-Disabled

No Asbestos

B00C - R0012 - Student Shower

No Asbestos

B00C - R0013 - External Movement

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00D - Music - 2000 - Brick/Veneer (Brick/Veneer)

Exterior

Wall Cladding	Flat AC Sheeting 8255/B00D/Wall Cladding/S14	**No Asbestos Detected**
Ceiling Voids	Non Accessible Area - Height Restriction	
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible	

Interior

B00D - R0001 - External Movement

No Asbestos

B00D - R0002 - Performance Workspace

No Asbestos

B00D - R0003 - Performance Workspace

No Asbestos

B00D - R0004 - Study Space

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found

B00D - R0005 - Music Store

No Asbestos

B00D - R0007 - Cleaning Store - Distributed

No Asbestos

B00D - R0009 - Stairs

No Asbestos

B00D - R0010 - External Movement

No Asbestos

B00D - R0011 - External Movement

No Asbestos

B00D - R0012 - External Movement

No Asbestos

B00D - R0013 - Staff Study

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found

B00D - R0014 - Movement

No Asbestos

B00D - R0015 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

No Asbestos

B00D - R1001 - Movement

No Asbestos

B00D - R1002 - Study Space

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found

B00D - R1003 - Music Store

No Asbestos

B00D - R1004 - Study Space

Vinyl Tiles (Under Floor Covering/Carpet)	No Asbestos Found

B00D - R1005 - Movement

No Asbestos

B00D - R1006 - Stairs

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00D - R1007 - Music Store

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00E - Other - 1957 - Brick/Block (Brick/Block)

Exterior

Gable Ends	Flat AC Sheeting	10m2	West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00E/Gable Ends/S13					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Eaves Linings	Flat AC Sheeting	4m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8255/B00E/Gable Ends/S13					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Ceiling Voids	No Asbestos Found					
Underfloor Voids - Slab on Ground	Non Accessible Area					
	- Area inaccessible					

Interior

B00E - R0001 - General Storeroom

No Asbestos

B00E - R0002 - Store

No Asbestos

B00E - R0003 - Staff Kitchen

No Asbestos

B00E - R0004 - Staff - Toilet

No Asbestos

B00E - R0005 - General Storeroom

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00F - Library - 2011 - Fibre Cement Clad (Fibre Cement Clad)

Exterior

No Asbestos

Interior

B00F - R0001 - External Movement

No Asbestos

B00F - R0002 - Main Area

No Asbestos

B00F - R0003 - Librarian

No Asbestos

B00F - R0004 - Communication Space

No Asbestos

B00F - R0005 - General Storeroom

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 601 - D11059 - Learning Unit - Standard/Withdrawal : Placement Date - 13/04/2004

Exterior

Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2

Interior

R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2

OS 601 - D11081 - Learning Unit - Standard/Withdrawal : Placement Date - 15/09/1999

Exterior

Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2

Interior

R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2

OS 601 - D11290 - Learning Unit - Standard/Withdrawal : Placement Date - 4/07/1997

Exterior

Eave Lining	Flat AC Sheet	Assumed Asbestos	11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2

Interior

R1 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

R2 - General Learning Space

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	55 m2

R3 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2

OS 601 - D11352 - Learning Unit - Standard/Withdrawal : Placement Date - 16/09/1999

Exterior

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D11887 - Learning Unit - Standard/Withdrawal : Placement Date - 28/01/2006						
Exterior						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 502 - D12075 - Admin Staff/Principal/Clerk/Dup/Clinic : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				23.04 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Clerical Office						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
R10 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				12 m2
R2 - Security Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				1 m2
R3 - Duplicating Wookroom						
Ceiling	Flat AC Sheet	Assumed Asbestos				12 m2
R4 - Clinic-Waiting						
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
R5 - Staff Room						
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
R6 - Principal						
Ceiling	Flat AC Sheet	Assumed Asbestos				16 m2
R7 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				5 m2
R8 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				5 m2
R9 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				27 m2
OS 601 - D12077 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12078 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12079 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12080 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12082 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12083 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12084 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12085 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12086 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 601 - D12087 - Learning Unit - Standard/Withdrawal : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
R2 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R3 - Store						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 600 - D12089 - Learning Unit - Small : Placement Date - 30/06/1995						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
OS 600 - D12090 - Learning Unit - Small : Placement Date - 30/06/1995						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Interior						
R1 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
OS 600 - D12091 - Learning Unit - Small : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - General Learning Space						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
OS 710 - D12097 - Home Science/Pantry/Laundry : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				14.4 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Entry						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
R2 - Food Technology L.S.						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				73 m2
R3 - Laundry						
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
OS 841 - D12098 - Boys Toilet : Placement Date - 30/06/1995						
Exterior						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Interior						
R1 - Toilets-Boys						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
OS 841 - D12099 - Boys Toilet : Placement Date - 30/06/1995						
Exterior						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Toilets-Boys						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
OS 840 - D12100 - Girls Toilet : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Toilets-Girls						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
OS 840 - D12101 - Girls Toilet : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				2.88 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Toilets-Girls						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				36 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
NS 110 - D12181 - Learning Unit - Single Secondary/Secure : Placement Date - 30/06/1995						
Exterior						
No Asbestos Found.						
Interior						
R1 - General Learning Space						
No Asbestos Found.						
R2 - Entry						
No Asbestos Found.						
R3 - Secure Storeroom						
No Asbestos Found.						
NS 110 - D12182 - Learning Unit - Single Secondary/Secure : Placement Date - 30/06/1995						
Exterior						
No Asbestos Found.						
Interior						
R1 - General Learning Space						
No Asbestos Found.						
R2 - Entry						
No Asbestos Found.						
R3 - Secure Storeroom						
No Asbestos Found.						
OS 750 - D12304 - Learning Unit - ESL : Placement Date - 30/06/1995						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Exterior						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Interior						
R1 - Esl						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
OS 760 - D15388 - Woodwork/Store : Placement Date - 29/06/2000						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
Interior						
R1 - Woodwork						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				91 m2
R2 - Store						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				18 m2
NS 220 - D16331 - Science Learning/Preparation Space : Placement Date - 30/06/1995						
Exterior						
No Asbestos Found.						
Interior						
R1 - Laboratory L.S.						
No Asbestos Found.						
R2 - Preparation						
No Asbestos Found.						
R3 - Entry						
No Asbestos Found.						
OS 510 - D16332 - Staff Common Room : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Interior						
R1 - Commonroom/staff room						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				90 m2
R2 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
R3 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				4 m2
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
R4 - Lobby						
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 521 - D16333 - Staff Study : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				11.52 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Staff Room						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2
R2 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
R3 - Staff Toilet						
Toilet partitions	Compressed AC Sheet	Assumed Asbestos				6 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				4 m2
R4 - Lobby						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
OS 532 - D16334 - Library : Placement Date - 30/06/1995						
Exterior						
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				17.28 m2
Interior						
R1 - Reading Area						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				90 m2
R2 - Library Office/Workroom						
End wall panel	Flat AC Sheet	Assumed Asbestos				18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				10 m2
R3 - Communications Room						
Ceiling	Flat AC Sheet	Assumed Asbestos				8 m2
OS 750 - D16335 - Learning Unit - ESL : Placement Date - 30/06/1995						
Exterior						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Interior						
R1 - Esl						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
OS 750 - D16336 - Learning Unit - ESL : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Esl						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
OS 750 - D16337 - Learning Unit - ESL : Placement Date - 30/06/1995						
Exterior						
Eave Lining	Flat AC Sheet	Assumed Asbestos				5.76 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Interior						
R1 - Esl						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				36 m2
OS 520 - D16831 - Staff Study : Placement Date - 27/10/1999						
Exterior						
Step Treads	Compressed AC Sheet	Assumed Asbestos				1.08 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos				8.64 m2
Landing	Compressed AC Sheet	Assumed Asbestos				1.2 m2
Interior						
R1 - Staff Room						
End wall panel	Flat AC Sheet	Assumed Asbestos				50 m2
Ceiling	Flat AC Sheet	Assumed Asbestos				55 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Listing of Electronic Attachments as of 22/03/2017

Available Asbestos Related Electronic Files

8255_ASB_150514_AMP.pdf

* Note : Refer to AMS for details of the attachment(s).

2017