Asbestos Register

(Hazardous Materials and Risk Assessment)

School :	**Kogarah High School (8320)**
Region :	**Sydney**
State Electorate :	**Kogarah**
Local Government Area :	**Kogarah**

Initial Survey :	**Noel Arnold & Associates : 03 - Feb - 2010**
Reviewed By :	**Greencap-NAA : 13 - Aug - 2014**

8320 - Kogarah High School
Site Plan (All Sites)



1:978 Printed: 05-Feb-2017

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B001 - Technological & Applied Studies - 1972 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	30m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Height restricted 8m					
Underfloor Voids - Slab on Ground	No Asbestos Found					
Ceiling Voids - Raked Ceiling	No Asbestos Found					

Interior

B001 - R0001 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

No Asbestos

B001 - R0002 - Toilets-Girls

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0003 - Materials Technology L.S.

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0004 - Welding Area

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0005 - Resource/Project Store

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0006 - Materials Technology L.S.

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0007 - Resource/Project Store

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0008 - Art Learning Space

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

Floor Coverings Res/Textile	Vinyl Tiles	64m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B001 - R0009 - Resources Store

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B001 - R0010 - Kiln Space

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0011 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**

B001 - R0012 - Movement

Ceiling Structures/Linings	Vermiculite	
	8320/B001/R2009/Ceiling Structures/Linings/S16	**No Asbestos Detected**

B001 - R0013 - Materials Store

No Asbestos

B001 - R0014 - General Storeroom

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
No Asbestos						
B001 - R0015 - General Storeroom						
No Asbestos						
B001 - R0016 - General Storeroom						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R0016/Ceiling Structures/Linings/S45					**Chrysotile (white asbestos)**
B001 - R0017 - External Movement						
No Asbestos						
B001 - R0018 - External Stairs						
No Asbestos						
B001 - R0019 - Stairs						
No Asbestos						
B001 - R1001 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B001 - R1002 - Cleaning Store - Distributed						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1003 - Toilets-Boys						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1004 - Materials Technology L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1005 - Materials Store						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1006 - Dust Extraction Space						
No Asbestos						
B001 - R1007 - Materials Store						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1008 - Materials Technology L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1009 - Materials Store						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1010 - Resource/Project Store						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1011 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1012 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1013 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1014 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B001 - R1015 - Movement						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R1016 - External Movement						
No Asbestos						
B001 - R1017 - External Stairs						
No Asbestos						
B001 - R1018 - Stairs						
No Asbestos						
B001 - R2001 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B001 - R2002 - Art Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles	66m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R2003 - Art Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles	68m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R2004 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles	16m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R2005 - Art Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B001 - R2006 - Design L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B001 - R2007 - Design L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
B001 - R2008 - Computer Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B001/R2004/Floor Coverings Res/Textile/S15					**Chrysotile (white asbestos)**
B001 - R2009 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles					
	8320/B001/R2009/Floor Coverings Res/Textile/S14					**No Asbestos Detected**
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B001 - R2010 - Movement						
No Asbestos						
B001 - R2011 - Stairs						
No Asbestos						
B001 - R2012 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B001/R2009/Ceiling Structures/Linings/S16					**No Asbestos Detected**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B002 - Science/General Learning - 1963 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	120m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Height restricted 9m					
Ceiling Voids - Raked Ceiling	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior

B002 - R0001 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0002 - Preparation

Floor Coverings Res/Textile	Vinyl Tiles	
	8320/B002/R0013/Floor Coverings Res/Textile/S18	**No Asbestos Detected**
Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0003 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	
	8320/B002/R0013/Floor Coverings Res/Textile/S18	**No Asbestos Detected**
Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0004 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0005 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

No Asbestos

B002 - R0006 - General Storeroom

Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	
	8320/B002/R1007/Floor Coverings Res/Textile/S39	**No Asbestos Detected**

B002 - R0007 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19			**No Asbestos Detected**		
Fume Cupboard	Flat AC Sheeting	1Unit	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R0007/Fume Cupboard/S41			**Chrysotile (white asbestos) , Crocidolite (blue asbestos)**		
Floor Coverings Res/Textile	Vinyl Tiles					
	8320/B002/R0013/Floor Coverings Res/Textile/S18			**No Asbestos Detected**		
Fume Cupboard	Fibre Cement Pipe	2Unit	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R0007/Fume Cupboard/S41			**Chrysotile (white asbestos) , Crocidolite (blue asbestos)**		

B002 - R0008 - General Storeroom

Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0009 - Preparation

Ceiling Structures/Linings	Vermiculite	
	8320/B002/R0013/Ceiling Structures/Linings/S19	**No Asbestos Detected**

B002 - R0010 - Cleaning Store - Distributed

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R0011 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R0012 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Infill panels	Compressed AC Sheet	1m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R0012/Infill panels/S40					**Chrysotile (white asbestos)**
B002 - R0013 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles					
	8320/B002/R0013/Floor Coverings Res/Textile/S18					**No Asbestos Detected**
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R0014 - General Storeroom						
No Asbestos						
B002 - R0015 - Stairs						
No Asbestos						
B002 - R1001 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1002 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Pipe	Fibre Cement Pipe	1Unit(s)	South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R1002/Pipe/S23					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1003 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Pipe	Fibre Cement Pipe	1Unit(s)	South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R1002/Pipe/S23					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1004 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1005 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
No Asbestos						
B002 - R1006 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R1007 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1008 - Cleaning Store - Distributed						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R1009 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R1010 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
Pipe	Fibre Cement Pipe	1Unit(s)	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B002/R1002/Pipe/S23					**Chrysotile (white asbestos)**
Vinyl floor sheet adhesive	Adhesive					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B002/R1007/Floor Coverings Res/Textile/S39					**No Asbestos Detected**
B002 - R1011 - Movement						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**
B002 - R1012 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B002/R0013/Ceiling Structures/Linings/S19					**No Asbestos Detected**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B003 - Library/Science Learning - 1970 - Brick/Block (Brick/Block)

Exterior

Ceiling Voids - Raked Ceiling	No Asbestos Found					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B003 - M1001 - General Storeroom

No Asbestos

B003 - M1002 - Senior Seminar

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - M1003 - General Storeroom

Debris	Fibre Cement Pipe	2m	Middle portion	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
	8320/B003/M1003/Debris/S44					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B003 - M1004 - Main Area

No Asbestos

B003 - M1005 - Seminar

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - M1006 - General Storeroom

No Asbestos

B003 - M1007 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

No Asbestos

B003 - M1008 - Stairs

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - M1009 - Stairs

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - R0001 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - R0004 - Laboratory L.S.

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

B003 - R0005 - General Learning Space

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	83m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**

B003 - R0006 - Staff Study

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**

B003 - R0007 - Staff Study

Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**
B003 - R0008 - Preparation						
Floor Coverings Res/Textile	Vinyl Tiles	38m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R0009 - Laboratory L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R0010 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Mounting Board	Resinous Board	2Unit	South facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0010/Electrical Mounting Board/S42					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**
B003 - R0011 - Apparatus Store						
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**
B003 - R0012 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	41m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0012/Floor Coverings Res/Textile/S11					**Chrysotile (white asbestos)**
B003 - R0013 - Pupil Entry						
No Asbestos						
B003 - R0014 - General Storeroom						
No Asbestos						
B003 - R0015 - Plant						
Gasket to boiler	Rope gasket	1Unit(s)	South facing	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
	8320/B003/R0015/Gasket to boiler/S10					**Chrysotile (white asbestos)**
Boiler	Encapsulated Insulation material within unit					
	8320/B003/R0015/Boiler/S43					**No Asbestos Detected**
Insulation to Pipework	Encapsulated Insulation material within unit					
	8320/B003/R0015/Boiler/S43					**No Asbestos Detected**
Electrical Backing Board	Resinous Board	1Unit	Adjacent entrance	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Sealed unit & live					
B003 - R0016 - External Stairs						
No Asbestos						
B003 - R0017 - Preparation						
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R1001 - Seminar						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
B003 - R1002 - Seminar						
No Asbestos						
B003 - R1003 - Cleaning Store - Distributed						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B003 - R1004 - Cleaning Store - Distributed						
Electrical Mounting Board	Resinous Board	1Unit	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0010/Electrical Mounting Board/S42					**Chrysotile (white asbestos)**
B003 - R1005 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Mounting Board	Resinous Board	2Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R0010/Electrical Mounting Board/S42					**Chrysotile (white asbestos)**
B003 - R1006 - Seminar						
No Asbestos						
B003 - R1007 - Seminar						
Ceiling Structures/Linings	Flat AC Sheeting	2m2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R1008 - Main Area						
Ceiling Structures/Linings	Flat AC Sheeting	32m2	East facing, West facing, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R1009 - Audio Visual Workroom						
Ceiling Structures/Linings	Flat AC Sheeting	3m2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
B003 - R1010 - General Storeroom						
Ceiling Structures/Linings	Flat AC Sheeting	1m2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
B003 - R1011 - Workroom						
No Asbestos						
B003 - R1012 - Librarian						
No Asbestos						
B003 - R1013 - Staff - Toilet						
No Asbestos						
B003 - R1014 - Staff - Toilet						
No Asbestos						
B003 - R1015 - Seminar						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B003/R1008/Ceiling Structures/Linings/S13					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R1016 - Plant						
No Asbestos						
B003 - R1017 - Plant						
No Asbestos						
B003 - R1018 - Stairs						
No Asbestos						
B003 - R1020 - External Movement						
No Asbestos						
B003 - R1021 - Movement						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B003 - R1022 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**
B003 - R1023 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B003/R0007/Ceiling Structures/Linings/S12					**No Asbestos Detected**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B004 - General Learning/Various - 1963 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting **Assumed Asbestos - Height restricted 6m**	130m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
Ceiling Voids	Non Accessible Area - Height restricted 3m					
Underfloor Voids - Slab on Ground	No Asbestos Found					

Interior

B004 - R0001 - General Storeroom

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Pipe	Fibre Cement Pipe 8320/B004/R0001/Pipe/S33	1m	North facing	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos) , Amosite (brown asbestos)**

B004 - R0002 - General Storeroom

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles 8320/B004/R0002/Floor Coverings Res/Textile/S20	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos)**
Pipe	Fibre Cement Pipe 8320/B004/R0001/Pipe/S33	2m	South facing	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos) , Amosite (brown asbestos)**

B004 - R0003 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Electrical Mounting Board	Resinous Board 8320/B004/R0003/Electrical Mounting Board/S34	4Unit	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos)**

B004 - R0006 - Food/Research Space

No Asbestos

B004 - R0007 - Food/Research Space

No Asbestos

B004 - R0008 - Food/Research Space

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**

B004 - R0009 - General Storeroom

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**

B004 - R0010 - General Storeroom

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Flue pipe	Fibre Cement Pipe 8320/B004/R0001/Pipe/S33	2m	South	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos) , Amosite (brown asbestos)**

B004 - R0011 - General Storeroom

No Asbestos

B004 - R0012 - Cleaning Store - Distributed

Ceiling Structures/Linings	Vermiculite 8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**

B004 - R0013 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0003/Electrical Mounting Board/S34					**Chrysotile (white asbestos)**
B004 - R0014 - Music Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0015 - Resources						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles					
	8320/B004/R0015/Floor Coverings Res/Textile/S35					**No Asbestos Detected**
Vinyl floor tile adhesive	Adhesive					
	8320/B004/R0015/Vinyl floor tile adhesive/S36					**No Asbestos Detected**
B004 - R0016 - Administration - Clerical						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0017 - Computer Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0018 - Cleaning Store - Distributed						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0019 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0020 - Toilets-Boys						
Partition Walls (Cubicles)	Compressed AC Sheet	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R1020/Partition Walls (Cubicles)/S1					**Chrysotile (white asbestos)**
B004 - R0022 - Movement						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0023 - General Storeroom						
No Asbestos						
B004 - R0024 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R0025 - Stairs						
No Asbestos						
B004 - R0026 - Stairs						
No Asbestos						
B004 - R0027 - Food Technology L.S.						
No Asbestos						
B004 - R0028 - External Movement						
No Asbestos						
B004 - R0029 - External Movement						
No Asbestos						
B004 - R0030 - Movement						
No Asbestos						
B004 - R0031 - Lift						
No Asbestos						
B004 - R0032 - Movement						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B004 - R0033 - Movement						
No Asbestos						
B004 - R0034 - External Movement						
No Asbestos						
B004 - R1001 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1002 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1002/Floor Coverings Res/Textile/S38					**No Asbestos Detected**
B004 - R1003 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0003/Electrical Mounting Board/S34					**Chrysotile (white asbestos)**
B004 - R1004 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
B004 - R1005 - Design L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1009/Floor Coverings Res/Textile/S37					**No Asbestos Detected**
B004 - R1006 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1009/Floor Coverings Res/Textile/S37					**No Asbestos Detected**
B004 - R1007 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1009/Floor Coverings Res/Textile/S37					**No Asbestos Detected**
B004 - R1008 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1009/Floor Coverings Res/Textile/S37					**No Asbestos Detected**
B004 - R1009 - Design L.S.						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Sheet					
	8320/B004/R1009/Floor Coverings Res/Textile/S37					**No Asbestos Detected**
B004 - R1010 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B004 - R1011 - General Storeroom						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1012 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
B004 - R1013 - General Learning Space						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
Flue pipe	Fibre Cement Pipe	3m	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0001/Pipe/S33					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B004 - R1014 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Flue pipe	Fibre Cement Pipe	3m	East	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0001/Pipe/S33					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B004 - R1015 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
B004 - R1016 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
B004 - R1017 - Staff Study						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0002/Floor Coverings Res/Textile/S20					**Chrysotile (white asbestos)**
B004 - R1018 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	1Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R0003/Electrical Mounting Board/S34					**Chrysotile (white asbestos)**
B004 - R1019 - Cleaning Store - Distributed						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1020 - Toilets-Girls						
Partition Walls (Cubicles)	Compressed AC Sheet	38m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B004/R1020/Partition Walls (Cubicles)/S1					**Chrysotile (white asbestos)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B004 - R1022 - Movement						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1023 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1024 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1025 - Stairs						
Ceiling Structures/Linings	Vermiculite					
	8320/B004/R1001/Ceiling Structures/Linings/S9					**No Asbestos Detected**
B004 - R1026 - Movement						
No Asbestos						
B004 - R1027 - Movement						
No Asbestos						
B004 - R1028 - Movement						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B005 - Multi Purpose Facilities - 1974 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	No Asbestos Found					
Ceiling Voids - Raked Ceiling	Non Accessible Area - Height restricted 6m					

Interior

B005 - M1001 - Plant

Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Sealed unit & live					

B005 - M1002 - Plant

No Asbestos

B005 - R0001 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0006/Floor Coverings Res/Textile/S3					**Chrysotile (white asbestos)**

B005 - R0002 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	8320/B005/R0002/Ceiling Structures/Linings/S30					**Chrysotile (white asbestos)**
Electrical cabinet floor	Compressed AC Sheet	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0002/Electrical cabinet floor/S31					**Chrysotile (white asbestos)**
Electrical cabinet door lining	Millboard	2m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0002/Electrical cabinet door lining/S32					**Chrysotile (white asbestos)**

B005 - R0003 - Cleaning Store - Distributed

Floor Coverings Res/Textile	Vinyl Tiles	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0006/Floor Coverings Res/Textile/S3					**Chrysotile (white asbestos)**

B005 - R0004 - Toilets-Girls

No Asbestos

B005 - R0005 - Movement

No Asbestos

B005 - R0006 - Student Canteen

No Asbestos

B005 - R0007 - Toilets-Boys

No Asbestos

B005 - R0008 - Multi-Purpose Space

No Asbestos

B005 - R0009 - Chair Store

No Asbestos

B005 - R0010 - Movement

No Asbestos

B005 - R0011 - Stage

No Asbestos

B005 - R0012 - Movement

No Asbestos

B005 - R0013 - Chair Store

No Asbestos

B005 - R0014 - Staff - Toilet

No Asbestos

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B005 - R0015 - External Movement						
No Asbestos						
B005 - R0016 - External Movement						
No Asbestos						
B005 - R0017 - External Movement						
No Asbestos						
B005 - R0018 - External Movement						
No Asbestos						
B005 - R0019 - External Movement						
No Asbestos						
B005 - R0020 - External Movement						
No Asbestos						
B005 - R0021 - External Movement						
No Asbestos						
B005 - R0022 - Other						
No Asbestos						
B005 - R0023 - External Movement						
No Asbestos						
B005 - R1001 - Performing Arts Changeroom						
Floor Coverings Res/Textile	Vinyl Tiles	17m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0006/Floor Coverings Res/Textile/S3					**Chrysotile (white asbestos)**
B005 - R1002 - Staff - Toilet						
No Asbestos						
B005 - R1003 - Shower/Change						
No Asbestos						
B005 - R1004 - Movement						
No Asbestos						
B005 - R1005 - Control Room						
No Asbestos						
B005 - R1006 - Movement						
No Asbestos						
B005 - R1007 - Performing Arts Changeroom						
Floor Coverings Res/Textile	Vinyl Tiles	17m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B005/R0006/Floor Coverings Res/Textile/S3					**Chrysotile (white asbestos)**
B005 - R1008 - Shower/Change						
No Asbestos						
B005 - R1009 - Staff - Toilet						
No Asbestos						
B005 - R1010 - Stairs						
No Asbestos						
B005 - R1011 - Stairs						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B006 - General Learning - 1920 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids	Flat AC Sheeting	2m2	Variable positions	Some Damage - Unsealed (3)	Low (1)	Medium Priority (4-5)
	8320/B006/Underfloor Voids/S29					**Chrysotile (white asbestos)**
Ceiling Voids	Non Accessible Area - Height restricted 3m					

Interior

B006 - R0001 - Cleaning Store - Distributed

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0002 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
Chalk Board	Compressed AC Sheet					
	8320/B006/R0002/Chalk Board/S8					**No Asbestos Detected**

B006 - R0004 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0005 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0008 - Staff Study

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0009 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0010 - General Learning Space

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0011 - Interview/Office - Type 1

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0012 - Cleaning Store - Distributed

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0013 - Administration - Clerical

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0014 - Staff Kitchen

Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**

B006 - R0015 - Staff Study

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R0016 - Staff - Toilet						
No Asbestos						
B006 - R0017 - Computer Room						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R0018 - Entry						
No Asbestos						
B006 - R0019 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	139m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R0020 - Stairs						
No Asbestos						
B006 - R0021 - Stairs						
No Asbestos						
B006 - R0022 - External Movement						
No Asbestos						
B006 - R0023 - External Movement						
No Asbestos						
B006 - R0024 - Staff Study						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R0025 - External Movement						
Recently Modified Space	Requires Inspection					
B006 - R1001 - Movement						
No Asbestos						
B006 - R1002 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1003 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1004 - Computer Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1005 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1006 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1007 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1008 - Staff Study						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1009 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1010 - Staff Study						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	72m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1011 - Cleaning Store - Distributed						
Floor Coverings Res/Textile	Vinyl Tiles	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1012 - Staff - Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R1013 - Stairs						
No Asbestos						
B006 - R1014 - Stairs						
No Asbestos						
B006 - R2001 - Staff Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2002 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2003 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2004 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2005 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2006 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2007 - Special Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2008 - General Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2009 - Art Learning Space-I.E.C.						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2010 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	112m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2011 - Resources Store						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2012 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2013 - Special Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2014 - General Learning Space-I.E.C.						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2015 - Special Learning Space						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B006/R0012/Floor Coverings Res/Textile/S7					**Chrysotile (white asbestos)**
B006 - R2016 - Stairs						
No Asbestos						
B006 - R2017 - Stairs						
No Asbestos						
B006 - R9001 - Garden Store Room						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B007 - Administration/Various - 1979 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting **Assumed Asbestos - Height restricted 8 m**	100m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
Ceiling Voids	Non Accessible Area - Height restricted 3m					
Underfloor Voids	No Asbestos Found					

Interior

B007 - R0001 - Duplicating Workroom

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0002 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles 8320/B007/R0014/Floor Coverings Res/Textile/S4	14m2	All surfaces	Good Condition (1)	Low (1) **Chrysotile (white asbestos)**	Low Priority (2-3)
Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5				**No Asbestos Detected**	

B007 - R0003 - Administration - Clerical

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0004 - Movement

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0005 - Staff - Toilet

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0006 - Staff - Toilet

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0007 - Ancillary Staff

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0008 - Movement

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0009 - Distribution Board Cupboard

Note: No inspection of live electrical installation.

Electrical Backing Board	Resinous Board 8320/B007/R1020/Electrical Backing Board/S26	3Unit	South	Good Condition (1)	Low (1) **Chrysotile (white asbestos)**	Low Priority (2-3)

B007 - R0010 - Principal Office

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0011 - Cleaning Store - Distributed

No Asbestos

B007 - R0012 - Movement

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0013 - General Storeroom

Ceiling Structures/Linings	Vermiculite 8320/B007/R0014/Ceiling Structures/Linings/S5	**No Asbestos Detected**

B007 - R0014 - Clinic - Boys

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles	15m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B007/R0014/Ceiling Structures/Linings/S5					**No Asbestos Detected**
B007 - R0015 - Clinic-Toilets						
Ceiling Structures/Linings	Vermiculite					
	8320/B007/R0014/Ceiling Structures/Linings/S5					**No Asbestos Detected**
B007 - R0016 - Duplicating Workroom						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B007/R0014/Ceiling Structures/Linings/S5					**No Asbestos Detected**
B007 - R0017 - Staff - Toilet						
Ceiling Structures/Linings	Vermiculite					
	8320/B007/R0014/Ceiling Structures/Linings/S5					**No Asbestos Detected**
B007 - R0018 - Deputy Principal Office						
Floor Coverings Res/Textile	Vinyl Tiles	16m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	8320/B007/R0014/Ceiling Structures/Linings/S5					**No Asbestos Detected**
B007 - R0019 - Gymnasium						
No Asbestos						
B007 - R0020 - Stage						
No Asbestos						
B007 - R0021 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Sealed unit & live					
B007 - R0022 - Movement						
No Asbestos						
B007 - R0023 - Sport Equipment Store						
No Asbestos						
B007 - R0024 - External Movement						
No Asbestos						
B007 - R0025 - Cleaning Supplies Store						
Fire door frame	Encapsulated Insulation material within unit					
	8320/B007/R0026/Fire door frame/S27					**No Asbestos Detected**
B007 - R0026 - Cleaning Supplies Store						
Fire door frame	Encapsulated Insulation material within unit					
	8320/B007/R0026/Fire door frame/S27					**No Asbestos Detected**
B007 - R0027 - Maintenance Bulk Store						
No Asbestos						
B007 - R0028 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	3Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1020/Electrical Backing Board/S26					**Chrysotile (white asbestos)**
B007 - R0029 - Garden Store Room						
No Asbestos						
B007 - R0030 - Student Canteen						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles	68m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R0031 - Staff - Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R0032 - External Movement						
No Asbestos						
B007 - R0033 - External Stairs						
No Asbestos						
B007 - R0034 - Stairs						
No Asbestos						
B007 - R0035 - External Movement						
No Asbestos						
B007 - R0036 - External Movement						
Recently Modified Space	Requires Inspection					
B007 - R1001 - Commonroom						
No Asbestos						
B007 - R1002 - Staff Study						
No Asbestos						
B007 - R1003 - Interview/Office - Type 1						
No Asbestos						
B007 - R1004 - Interview/Office - Type 1						
No Asbestos						
B007 - R1005 - Staff - Toilet						
No Asbestos						
B007 - R1006 - Staff - Toilet						
No Asbestos						
B007 - R1007 - General Storeroom						
Floor Coverings Res/Textile	Vinyl Tiles	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R1008 - Movement						
No Asbestos						
B007 - R1009 - Careers Advisers Office						
No Asbestos						
B007 - R1010 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	2Unit	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1020/Electrical Backing Board/S26					**Chrysotile (white asbestos)**
B007 - R1011 - Cleaning Store - Distributed						
No Asbestos						
B007 - R1012 - External Movement						
No Asbestos						
B007 - R1013 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	63m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R1014 - Shower/Change						
Partition Walls (Cubicles)	Compressed AC Sheet	30m2	North facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1022/Partition Walls (Cubicles)/S21					**Chrysotile (white asbestos)**
B007 - R1015 - Toilets-Girls						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Partition Walls (Cubicles)	Compressed AC Sheet	40m2	North facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1022/Partition Walls (Cubicles)/S21					**Chrysotile (white asbestos)**
B007 - R1016 - Shower/Change						
Partition Walls (Cubicles)	Compressed AC Sheet	3.m2	North facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1022/Partition Walls (Cubicles)/S21					**Chrysotile (white asbestos)**
B007 - R1017 - Staff Study						
Floor Coverings Res/Textile	Vinyl Tiles	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R1018 - Staff Study						
Floor Coverings Res/Textile	Vinyl Tiles	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R0014/Floor Coverings Res/Textile/S4					**Chrysotile (white asbestos)**
B007 - R1019 - Cleaning Store - Distributed						
No Asbestos						
B007 - R1020 - Distribution Board Cupboard						Note: No inspection of live electrical installation.
Electrical Backing Board	Resinous Board	2Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1020/Electrical Backing Board/S26					**Chrysotile (white asbestos)**
B007 - R1021 - Shower/Change						
No Asbestos						
B007 - R1022 - Toilets-Girls						
Partition Walls (Cubicles)	Compressed AC Sheet	30m2	North facing	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1022/Partition Walls (Cubicles)/S21					**Chrysotile (white asbestos)**
B007 - R1023 - Shower/Change						
No Asbestos						
B007 - R1024 - External Movement						
No Asbestos						
B007 - R1025 - External Movement						
No Asbestos						
B007 - R1026 - External Movement						
No Asbestos						
B007 - R1027 - External Stairs						
No Asbestos						
B007 - R1028 - Stairs						
No Asbestos						
B007 - R2001 - Staff Study						
No Asbestos						
B007 - R2002 - Cleaning Store - Distributed						
No Asbestos						
B007 - R2003 - General Learning Space						
No Asbestos						
B007 - R2004 - General Learning Space						
No Asbestos						
B007 - R2005 - General Learning Space						
No Asbestos						
B007 - R2006 - General Learning Space						
No Asbestos						
B007 - R2007 - General Learning Space						
No Asbestos						
B007 - R2008 - Distribution Board Cupboard						Note: No inspection of live electrical installation.

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R2008/Ceiling Structures/Linings/S28					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Electrical Backing Board	Resinous Board	2Unit	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R1020/Electrical Backing Board/S26					**Chrysotile (white asbestos)**

B007 - R2009 - Movement

No Asbestos

B007 - R2010 - External Movement

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Doorway ceiling	Good Condition (1)	Low (1)	Low Priority (2-3)
	8320/B007/R2008/Ceiling Structures/Linings/S28					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B007 - R2011 - External Stairs

No Asbestos

B007 - R2012 - External Movement

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 601 - D11317 - Learning Unit - Standard/Withdrawal : Placement Date - 29/01/2010

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Entry

No Asbestos Found.

R2 - General Learning Space

No Asbestos Found.

R3 - Store

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017