Asbestos Register

(Hazardous Materials and Risk Assessment)

School :	**Marsden Park Public School (2489)**
Region :	**Western Sydney**
State Electorate :	**Riverstone**
Local Government Area :	**Blacktown**

Initial Survey :	**Noel Arnold & Associates : 12 - Jun - 2008**
Reviewed By :	**Parsons Brinckerhoff : 14 - May - 2015**

2489 - Marsden Park Public School
Site Plan (10825)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00B - General Learning/Other-Community Use - 1968 - Timber (Timber)

Exterior

Eaves Linings	Flat AC Sheeting	30m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/Eaves Linings/S5					Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Wall Cladding	Flat AC Sheeting	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/Wall Cladding/S1					Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior

B00B - R0001 - Staff Toilet

Wall Linings Internal	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0001/Wall Linings Internal/S10					Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0004/Ceiling Structures/Linings/S9					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0003 - Movement

Wall Linings Internal	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0004/Ceiling Structures/Linings/S9					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0004 - Cleaning Supplies

Wall Linings Internal	Flat AC Sheeting	4m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0004/Ceiling Structures/Linings/S9					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0005 - Staff Kitchen

Wall Linings Internal	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00B - R0006 - Withdrawal Space - 1hb

No Asbestos

B00B - R0007 - Other-Community Use

No Asbestos

B00B - R0008 - General Storeroom

No Asbestos

B00B - R0009 - Withdrawal Space - 1hb

Wall Linings Internal	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Ceiling Structures/Linings	Flat AC Sheeting	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0004/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B00B - R0010 - Staff Shower/Change						
Wall Linings Internal	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0010/Floor Coverings Res/Textile/S3					**Chrysotile (white asbestos)**
B00B - R0011 - External Movement						
Electrical Backing Board	Resinous Board	1Unit	North	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0011/Electrical Backing Board/S11					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0004/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
B00B - R0012 - Movement						
No Asbestos						
B00B - R0013 - Withdrawal Space - 1hb						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B00F - Pupil Facilities - 1968 - Fibre Cement Clad (Fibre Cement Clad)

Exterior

Wall Cladding	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/Wall Cladding/S1					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					

Interior

B00F - R0001 - Craft Store

No Asbestos

B00F - R0002 - Sports Store

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority

	Sample No	Test Result

B00G - General Learning - 1902 - Timber (Timber)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00G - R0001 - Home Base

No Asbestos

B00G - R0002 - External Movement

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

B00H - General Learning - 1968 - Brick/Veneer (Brick/Veneer)

Exterior

Eaves Linings	Flat AC Sheeting	10m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00H/Eaves Linings/S6					Chrysotile (white asbestos)
In-fill-panel	Compressed AC Sheet	12m2	North, South, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00H/In-fill-panel/S4					Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found					
Underfloor Voids	No Asbestos Found					
Gable Verge Lining	Flat AC Sheeting	5m2	East & West	Minimal Damage (2)	Low (1)	Low Priority (2-3)
	2489/B00H/Gable Verge Lining/S7					Chrysotile (white asbestos) , Amosite (brown asbestos)

Interior

B00H - R0001 - External Movement

Ceiling Structures/Linings	Flat AC Sheeting	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00H/R0001/Ceiling Structures/Linings/S8					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00H - R0002 - Personal Effects Storage

No Asbestos

B00H - R0003 - General Storeroom

No Asbestos

B00H - R0004 - Toilets - Boys/Girls

Wall Linings Internal	Flat AC Sheeting	6m2	Throughout, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	2489/B00B/R0003/Wall Linings Internal/S2					Chrysotile (white asbestos) , Amosite (brown asbestos)

B00H - R0005 - Home Base

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority

Sample No	Test Result

B00N - General Learning - 2010 - Fibre Cement Clad (Fibre Cement Clad)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00N - R0001 - Movement

No Asbestos

B00N - R0002 - Practical Activities - 1hb

No Asbestos

B00N - R0003 - Home Base Store

No Asbestos

B00N - R0004 - Home Base

No Asbestos

B00N - R0005 - Withdrawal Space - 2hb

No Asbestos

B00N - R0006 - Home Base

No Asbestos

B00N - R0007 - Home Base Store

No Asbestos

B00N - R0008 - Practical Activities - 1hb

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority

	Sample No	Test Result

B00O - Pupil Facilities/Building Services - 2011 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found

Interior

B00O - R0001 - External Movement

No Asbestos

B00O - R0002 - Toilets - Girls

No Asbestos

B00O - R0003 - Cleaning Distributed Store

No Asbestos

B00O - R0004 - Cleaning Distributed Store

No Asbestos

B00O - R0005 - Disabled Toilet

No Asbestos

B00O - R0006 - Toilets - Boys

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 532 - D14385 - Library : Placement Date - 30/06/1995

Exterior

Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	17.28 m2

Interior

R1 - Reading Area

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	90 m2

R2 - Library Office/Workroom

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	10 m2

R3 - Communications Room

Ceiling	Flat AC Sheet	Assumed Asbestos	8 m2

OS 502 - D14388 - Admin Staff/Principal/Clerk/Dup/Clinic : Placement Date - 30/06/1995

Exterior

Step Treads	Compressed AC Sheet	Assumed Asbestos	1.08 m2
Landing	Compressed AC Sheet	Assumed Asbestos	1.2 m2
Eave Lining	Flat AC Sheet	Assumed Asbestos	23.04 m2

Interior

R1 - Clerical Office

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	16 m2

R10 - Store

Ceiling	Flat AC Sheet	Assumed Asbestos	12 m2

R2 - Security Store

Ceiling	Flat AC Sheet	Assumed Asbestos	1 m2

R3 - Duplicating Wookroom

Ceiling	Flat AC Sheet	Assumed Asbestos	12 m2

R4 - Clinic-Waiting

Ceiling	Flat AC Sheet	Assumed Asbestos	16 m2

R5 - Staff Room

Ceiling	Flat AC Sheet	Assumed Asbestos	36 m2

R6 - Principal

Ceiling	Flat AC Sheet	Assumed Asbestos	16 m2

R7 - Staff Toilet

Toilet partitions	Compressed AC Sheet	Assumed Asbestos	2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	5 m2

R8 - Staff Toilet

Toilet partitions	Compressed AC Sheet	Assumed Asbestos	2 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	5 m2

R9 - Entry

End wall panel	Flat AC Sheet	Assumed Asbestos	18 m2
Ceiling	Flat AC Sheet	Assumed Asbestos	27 m2

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					Test Result

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017