Asbestos Register

(Hazardous Materials and Risk Assessment)

School :	**Woonona Public School (3510)**
Region :	**Illawarra and South East**
State Electorate :	**Keira**
Local Government Area :	**Wollongong**

Initial Survey :	**Noel Arnold & Associates : 06 - May - 2008**
Reviewed By :	**Greencap-NAA : 26 - Aug - 2014**

3510 - Woonona Public School
Site Plan (11784)

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B001 - Administration/General Learning - 1964 - Brick/Veneer (Brick/Veneer)

Exterior

Gable Verge Lining	Flat AC Sheeting	20m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/Gable Verge Lining/S25					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
In-fill-panel	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/In-fill-panel/S1					**Chrysotile (white asbestos)**
Eaves Linings	Flat AC Sheeting	150m2	North, South, East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/Eaves Linings/S23					**Chrysotile (white asbestos)**
Ceiling Voids	Non Accessible Area - Area inaccessible					
Underfloor Voids	No Asbestos Found					

Interior

B001 - R0001 - Staff Toilet

Wall Linings Internal	Flat AC Sheeting	5m2	Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0001/Wall Linings Internal/S22					**Chrysotile (white asbestos) , Crocidolite (blue asbestos)**

B001 - R0002 - General Storeroom

Floor Coverings Res/Textile	Vinyl Tiles	3.88m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0003 - Deputy Principal

Floor Coverings Res/Textile	Vinyl Tiles	15.59m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0004 - Personal Effects Storage

No Asbestos

B001 - R0005 - Movement

No Asbestos

B001 - R0006 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	57.97m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0007 - Home Base Store

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0008 - Movement

Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0009 - Sick Bay

Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0010 - Staff Room

Floor Coverings Res/Textile	Vinyl Tiles	10m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B001 - R0011 - Uniform Shop

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B001 - R0012 - Clerical Office						
Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	19.43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
B001 - R0013 - Clerical Office/Workroom						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	South east corner	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
B001 - R0014 - Entry Vestibule						
Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
B001 - R0015 - Movement						
Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
B001 - R0016 - Staff Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
Incinerette	Encapsulated Insulation material within unit	1Unit(s)	East	Friable Asbestos (5)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - one sealed unit					
B001 - R0017 - Staff Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
B001 - R0018 - Cleaning Distributed Store						
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
B001 - R0019 - Principal						
Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	20.44m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
B001 - R0020 - Main Switch Board						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0020/Wall Linings Internal/S24					**Chrysotile (white asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B002 - General Learning - 1882 - Brick/Block (Brick/Block)

Exterior

Wall linning, adjacent tap Western wall lower panel, Adjacent R9004 entrance	Flat AC Sheeting					
	3510/B002/Wall linning, adjacent tap Western wall lower panel, Adjacent R9004 entrance/S27					**No Asbestos Detected**
Eaves Linings	Flat AC Sheeting	50m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/Eaves Linings/S28					**Chrysotile (white asbestos)**
Ceiling Voids	Non Accessible Area - Height Restriction					
Underfloor Voids	Non Accessible Area - Area inaccessible					

Interior

B002 - R0001 - General Storeroom

No Asbestos

B002 - R0004 - Movement

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0005 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	44.11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0006 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	51.36m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0007 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	52.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0010 - Movement

No Asbestos

B002 - R0011 - External Movement

No Asbestos

B002 - R0012 - External Movement

No Asbestos

B002 - R0013 - Stairs

No Asbestos

B002 - R0014 - Movement

No Asbestos

B002 - R0015 - Home Base Store

Floor Coverings Res/Textile	Vinyl Tiles	11.35m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0016 - Home Base Store

Floor Coverings Res/Textile	Vinyl Tiles	9.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

B002 - R0017 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	57.4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B002/R0004/Floor Coverings Res/Textile/S13					**Chrysotile (white asbestos)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B002 - R9001 - General Storeroom

No Asbestos

B002 - R9002 - General Assistant/Bulk Store

No Asbestos

B002 - R9004 - Movement

No Asbestos

B002 - R9005 - Cleaning Distributed Store

No Asbestos

B002 - R9006 - General Storeroom

No Asbestos

B002 - R9007 - Sports Store

No Asbestos

B002 - R9008 - Home Base

No Asbestos

B002 - R9009 - Home Base Store

No Asbestos

B002 - R9010 - External Movement

No Asbestos

B002 - R9011 - Stairs

No Asbestos

B002 - R9012 - Movement

No Asbestos

B002 - R9013 - General Assistant/Bulk Store

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B003 - Library/General Learning - 1882 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	80m2	Throughout, Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/Eaves Linings/S23					**Chrysotile (white asbestos)**
Ceiling Voids	Non Accessible Area - Height Restriction					
Underfloor Voids	Non Accessible Area - Area inaccessible					

Interior

B003 - R0001 - K.L.A. Store

Floor Coverings Res/Textile	Vinyl Tiles	9.24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0002 - Reading Area

Floor Coverings Res/Textile	Vinyl Tiles	13.83m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0003 - Library Office/Workroom

Floor Coverings Res/Textile	Vinyl Tiles	6.84m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0004 - Movement

Floor Coverings Res/Textile	Vinyl Tiles	16.94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0005 - K.L.A. Store

Floor Coverings Res/Textile	Vinyl Tiles					
	3510/B003/R0005/Floor Coverings Res/Textile/S14					**No Asbestos Detected**

B003 - R0006 - Library Office/Workroom

Floor Coverings Res/Textile	Vinyl Tiles	24.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0007 - Reading Area

Floor Coverings Res/Textile	Vinyl Tiles	43.43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0008 - Library Office/Workroom

Floor Coverings Res/Textile	Vinyl Tiles	4.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0009 - Reading Area

Floor Coverings Res/Textile	Vinyl Tiles	79.17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0010 - Communications Room

Floor Coverings Res/Textile	Vinyl Tiles	41.09m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B003 - R0011 - External Movement

Ceiling Structures/Linings	Flat AC Sheeting					
	3510/B003/R0011/Ceiling Structures/Linings/S15					**No Asbestos Detected**

B003 - R9001 - Cleaning Supplies

No Asbestos

B003 - R9002 - Drinking Facilities

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B004 - General Learning - 1967 - Brick/Veneer (Brick/Veneer)

Exterior

Eaves Linings	Flat AC Sheeting	20m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/Eaves Linings/S23					**Chrysotile (white asbestos)**
In-fill-panel	Flat AC Sheeting	10m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0001/In-fill-panel/S21					**Chrysotile (white asbestos)**
Gable Verge Lining	Flat AC Sheeting	20m2	Norh & South	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/Gable Verge Lining/S25					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Underfloor Voids - Slab on Ground	Non Accessible Area					
	- Area inaccessible					
Ceiling Voids	No Asbestos Found					

Interior

B004 - R0001 - External Movement

Ceiling Structures/Linings	Flat AC Sheeting	35m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0001/Ceiling Structures/Linings/S20					**Chrysotile (white asbestos)**
In-fill-panel	Flat AC Sheeting	8m	West	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0001/In-fill-panel/S21					**Chrysotile (white asbestos)**

B004 - R0002 - Home Base

Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	56.73m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B004 - R0003 - Home Base Store

Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0004/Floor Coverings Res/Textile/S19					**Chrysotile (white asbestos)**

B004 - R0004 - Movement

Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**

B004 - R0005 - Personal Effects Storage

Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0004/Floor Coverings Res/Textile/S19					**Chrysotile (white asbestos)**

B004 - R0006 - Distribution Board

Note: No inspection of live electrical installation.

Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0004/Floor Coverings Res/Textile/S19					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0020/Wall Linings Internal/S24					**Chrysotile (white asbestos)**

B004 - R0007 - Home Base

Ceiling Structures/Linings	Vermiculite					
	3510/B001/R0019/Ceiling Structures/Linings/S18					**No Asbestos Detected**
Floor Coverings Res/Textile	Vinyl Tiles	56.81m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B004 - R0008 - Home Base Store

Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B004/R0004/Floor Coverings Res/Textile/S19					**Chrysotile (white asbestos)**

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B005 - General Learning - 1940 - Timber (Timber)

Exterior

Eaves Linings	Flat AC Sheeting	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/Eaves Linings/S29					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Underfloor Voids	Packing	25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Height Restriction					
Ceiling Voids	Non Accessible Area - Height Restriction					

Interior

B005 - R0001 - Home Base Store

Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**

B005 - R0002 - Practical Activities - 1hb

Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	6.24m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**

B005 - R0003 - Home Base

Ceiling Structures/Linings	Flat AC Sheeting	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	30m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Wall Linings Internal/S10					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	52.48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B005 - R0004 - Home Base

Ceiling Structures/Linings	Flat AC Sheeting	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	30m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Wall Linings Internal/S10					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	52.33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B001/R0008/Floor Coverings Res/Textile/S17					**Chrysotile (white asbestos)**

B005 - R0005 - Movement

Ceiling Structures/Linings	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Ceiling Structures/Linings/S9					**Chrysotile (white asbestos)**
Wall Linings Internal	Flat AC Sheeting	20m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B005/R0005/Wall Linings Internal/S10					**Chrysotile (white asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B006 - General Learning - 1927 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	200m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Height Restriction					
Gable Verge Lining	Flat AC Sheeting	40m2	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)
	Assumed Asbestos - Height Restriction					
Ceiling Voids	Non Accessible Area - Height Restriction					
Underfloor Voids	No Asbestos Found					

Interior

B006 - R0001 - Movement

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4				**Chrysotile (white asbestos)**	

B006 - R0002 - Cleaning Distributed Store

No Asbestos

B006 - R0003 - Withdrawal Space - 1hb

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4				**Chrysotile (white asbestos)**	

B006 - R0004 - Movement

Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4				**Chrysotile (white asbestos)**	

B006 - R0005 - Movement

Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4				**Chrysotile (white asbestos)**	

B006 - R0006 - Personal Effects Storage

Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2				**Chrysotile (white asbestos)**	

B006 - R0007 - Movement

Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2				**Chrysotile (white asbestos)**	

B006 - R0008 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	47.07m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4				**Chrysotile (white asbestos)**	

B006 - R0009 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	48.21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2				**Chrysotile (white asbestos)**	

B006 - R0010 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	48.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2				**Chrysotile (white asbestos)**	

B006 - R0011 - Home Base

Floor Coverings Res/Textile	Vinyl Tiles	46.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2				**Chrysotile (white asbestos)**	

B006 - R0012 - Movement

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Floor Coverings Res/Textile	Vinyl Tiles	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
In-fill-panel	Flat AC Sheeting	12m	East, West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0012/In-fill-panel/S5					**Chrysotile (white asbestos)**
B006 - R0013 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R0014 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R0015 - Movement						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R0016 - Home Base Store						
No Asbestos						
B006 - R0017 - Personal Effects Storage						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R0018 - Deputy Principal						
Floor Coverings Res/Textile	Vinyl Tiles	16.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R0021 - General Storeroom						
No Asbestos						
B006 - R0022 - Movement						
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R0023 - Stairs						
No Asbestos						
B006 - R0024 - Stairs						
No Asbestos						
B006 - R0025 - Practical Activities						
No Asbestos						
B006 - R0026 - Withdrawal Space - 1hb						
Floor Coverings Res/Textile	Vinyl Tiles	26.86m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R0027 - Special Programs Room						
Floor Coverings Res/Textile	Vinyl Tiles	36.09m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1001 - Withdrawal Space - 1hb						
Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1002 - Movement						

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1003 - Personal Effects Storage						
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1004 - Practical Activities - 1hb						
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1005 - Home Base						
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	47.39m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1006 - Movement						
Ceiling Structures/Linings	Flat AC Sheeting	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1007 - Home Base						
Ceiling Structures/Linings	Flat AC Sheeting	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	51.72m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1008 - Home Base						
Ceiling Structures/Linings	Flat AC Sheeting	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
In-fill-panel	Flat AC Sheeting	4m	West, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0012/In-fill-panel/S5					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	48.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1009 - Home Base						
Ceiling Structures/Linings	Flat AC Sheeting	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
In-fill-panel	Flat AC Sheeting	4m	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0012/In-fill-panel/S5					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	48.72m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1010 - Staff Toilet						
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**
B006 - R1011 - Personal Effects Storage						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1012 - Movement						
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1013 - Staff Room						
Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
Floor Coverings Res/Textile	Vinyl Tiles	18.17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0014/Floor Coverings Res/Textile/S2					**Chrysotile (white asbestos)**
B006 - R1014 - Stairs						
Ceiling Structures/Linings	Flat AC Sheeting	11.47m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R1015 - Stairs						
Ceiling Structures/Linings	Flat AC Sheeting	11.3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B006/R0004/Ceiling Structures/Linings/S4					**Chrysotile (white asbestos)**
B006 - R9001 - Garden Store						
No Asbestos						

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B007 - Pupil Facilities - 1940 - Timber (Timber)

Exterior

Pillar Packing	Flat AC Sheeting 3510/B007/Pillar Packing/S6	10	Variable positions	Some Damage / Unsealed (3)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos)**
Underfloor Voids	Non Accessible Area - Area inaccessible					
Ceiling Voids	Non Accessible Area - Height Restriction					
Eaves Linings	Flat AC Sheeting 3510/B010/Eaves Linings/S29	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3) **Chrysotile (white asbestos) , Amosite (brown asbestos)**

Interior

B007 - R0005 - Movement

No Asbestos

B007 - R0009 - Canteen Covered Area

No Asbestos

B007 - R0010 - Canteen

No Asbestos

B007 - R0011 - Canteen Office/Store

No Asbestos

B007 - R0012 - Staff Toilet

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B008 - Pupil Facilities - 1931 - Brick/Block (Brick/Block)

Exterior

Eaves Linings	Flat AC Sheeting	50m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/Eaves Linings/S29					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Underfloor Voids	No Asbestos Found					
Ceiling Voids	Non Accessible Area - Area inaccessible					

Interior

B008 - R0002 - Staff Toilet

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B008/R0001/Ceiling Structures/Linings/S11					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B008 - R0004 - General Storeroom

Ceiling Structures/Linings	Flat AC Sheeting	12.79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B008 - R0005 - General Storeroom

Ceiling Structures/Linings	Flat AC Sheeting	9.01m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B008/R0001/Ceiling Structures/Linings/S11					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B008 - R0006 - Handwashing Facilities

Ceiling Structures/Linings	Flat AC Sheeting	8.9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B008 - R0007 - Toilets - Boys

Ceiling Structures/Linings	Flat AC Sheeting	25.02m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B008/R0001/Ceiling Structures/Linings/S11					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B010 - Pupil Facilities - 1940 - Brick/Block (Brick/Block)

Exterior

Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible					
Eaves Linings	Flat AC Sheeting	30m2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/Eaves Linings/S29					**Chrysotile (white asbestos) , Amosite (brown asbestos)**
Ceiling Voids	Non Accessible Area - Area inaccessible					

Interior

B010 - R0003 - Staff Toilet

Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0004 - Staff Toilet

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0005 - Toilets - Girls

Ceiling Structures/Linings	Flat AC Sheeting	17.34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0006 - Handwashing Facilities

Ceiling Structures/Linings	Flat AC Sheeting	10.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0007 - Handwashing Facilities

Ceiling Structures/Linings	Flat AC Sheeting	4.53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0008 - Toilets - Girls

Ceiling Structures/Linings	Flat AC Sheeting	12.43m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

B010 - R0009 - General Storeroom

Ceiling Structures/Linings	Flat AC Sheeting	11.79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/B010/R0001/Ceiling Structures/Linings/S12					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

B011 - Multi Purpose Facilities - 2010 - Brick/Veneer (Brick/Veneer)

Exterior

Ceiling Voids	Non Accessible Area - Height Restriction
Underfloor Voids - Slab on Ground	Non Accessible Area - Area inaccessible

Interior

B011 - R0001 - Communal Space

No Asbestos

B011 - R0002 - Communal/Performance Store

No Asbestos

B011 - R0003 - Chair Storeroom

No Asbestos

B011 - R0004 - Movement

No Asbestos

B011 - R0005 - P.E. Store

No Asbestos

B011 - R0006 - Toilet - Lobby

No Asbestos

B011 - R0007 - Toilets - Boys

No Asbestos

B011 - R0008 - Sound Cupboard

No Asbestos

B011 - R0009 - Toilet - Lobby

No Asbestos

B011 - R0010 - Toilets - Girls

No Asbestos

B011 - R0011 - Cleaning Distributed Store

No Asbestos

B011 - R0012 - Access Shower/Toilet/Change

No Asbestos

B011 - R0013 - Main Switch Board

No Asbestos

B011 - R0014 - External Movement

No Asbestos

B011 - R0015 - Covered Outdoor Learning Area

No Asbestos

B011 - R0016 - External Movement

No Asbestos

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Build+1 - Covered walkway

Exterior

No Asbestos

Interior

Build+1 - Room+1 - R0001

Ceiling Structures/Linings	Flat AC Sheeting	30m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)
	3510/Build+1/Room+1/Ceiling Structures/Linings/S16					**Chrysotile (white asbestos) , Amosite (brown asbestos)**

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Demountables

Demountable details as per the AMS records as of 15 Feb 2017.

OS 602 - D12706 - Learning Unit - Standard With P.A.A. : Placement Date - 7/01/2015

Exterior

No Asbestos Found.

Interior

R1 - Learning space/withdrawal/entry

No Asbestos Found.

R2 - Home Base Store

No Asbestos Found.

OS 602 - D13633 - Learning Unit - Standard With P.A.A. : Placement Date - 4/11/2015

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

Exterior

No Asbestos Found.

Interior

R1 - Learning space/withdrawal/entry

No Asbestos Found.

R2 - Home Base Store

No Asbestos Found.

2017

Product	Material Description	Extent	Location Reference	Material Condition	Risk Status	Control Priority
	Sample No					**Test Result**

Listing of Electronic Attachments as of 22/03/2017

There are no asbestos related file attachment(s) for this school.

2017